

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

3/9/2021

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE	
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	4,099,265.87	6,918,924.06	476,262.54	204,297.04	615,723.66	1,759,826.83	87.50%
Z52	401-43100-55130	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15		182,655.20			1,860.30	734.65	99.60%
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00					39,517.00	79.20%
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	232,733.00	5,262,933.00		3,039,722.04	825,306.39		269,664.65	1,128,239.92	78.56%
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90	10,885.14	2,594,640.04		2,528,408.74			25,539.42	40,691.88	98.43%
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55	5,683.75	622,820.30		562,896.42			29,626.13	30,297.75	95.14%
Z77	630-49600-55170	6/23/2020	Legion Field Strom Water Improvements-Phase 1	Towne & Country Excavating LLC	277,943.00	(2,967.25)	274,975.75		257,658.64			2,602.61	14,714.50	94.65%
Z81	630-49600-55170	9/8/2020	MERIT Center Outfall Project	Towne & Country Excavating LLC	251,297.00		251,297.00						251,297.00	0.00%
Z82	479-43300-55170	2/9/2021	N 1st St/W Redwood St/W Marshall St Reconstruction	D & G Excavating Inc.	1,051,247.90		1,051,247.90						1,051,247.90	0.00%
Z51	495-43300-55170	2/23/2021	2021 Bituminous Overlay	Duininck, Inc	625,000.00		625,000.00						625,000.00	0.00%
Z83	479-43300-55170	2/23/2021	James Ave/Camden Dr Reconstruction	Kkuechle Underground	849,244.50		849,244.50						849,244.50	0.00%
					<u>25,735,374.00</u>	<u>246,334.64</u>	<u>25,981,708.64</u>	<u>4,249,748.87</u>	<u>13,490,265.10</u>		<u>204,297.04</u>	<u>945,016.77</u>	<u>5,790,811.93</u>	