

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

6/23/2020

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2018 Prior Payments	2019 Prior Payments	2020 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
Z67	475-43300-55170	6/12/2018	Michigan Road/Superior Road Reconstruction	D & G Excavating	1,022,427.60	3,184.00	1,025,611.60	959,481.14	11,130.87		51,084.84	3,914.75	99.62%
Z72	630-49600-55170	5/14/2019	Hahn Road Storm Sewer Reconstruction	A & C Excavating, LLC	136,970.00	(11,540.11)	125,429.89	113,279.89	12,150.00		-	-	100.00%
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	3,618,459.20	3,332,060.86		365,816.85	6,757,963.09	51.98%
	401-46400-55130	6/25/2019	Chip Seal of Roadways & Parking Lot - Airport	RH Sealcoating	46,255.80		46,255.80					46,255.80	0.00%
MER	493-42600-55130	2/12/2019	MERIT Center Track	R & G Construction	2,712,530.50	43,827.46	2,756,357.96	2,636,570.66	89,140.13		55,626.75	(24,979.58)	100.91%
	401-45200-55120		Liberty Park Restroom	Doom & Cuypers Construction	78,286.12	(475.00)	77,811.12	50,540.81	27,270.25			0.06	100.00%
Z52	401-41900-55130	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15					185,250.15	0.00%
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00				39,517.00	79.20%
CH1	494-41900-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00		5,030,200.00		988,257.65		109,806.40	3,932,135.95	21.83%
CH1	494-41900-55121	11/12/2019	Removal of Hazardous Materials from City Hall	Advanced Health, Safety & Security	67,028.25	23,775.25	90,803.50		86,263.33		4,540.17	-	100.00%
B20	476-45200-55120	3/10/2020	Fredom Park Restroom	Sussner Construction	122,700.00		122,700.00					122,700.00	0.00%
Z50	101-43300-53425	3/24/2020	2020 Chip Seal (\$14,300 - Arena Parking Lot)	Pearson Bros., Inc.	154,300.00		154,300.00					154,300.00	0.00%
Z51	495-43300-55170	3/24/2020	2020 Bituminous Resurfacing	Duininck, Inc	598,912.10		598,912.10					598,912.10	0.00%
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90		2,583,754.90					2,583,754.90	0.00%
	230? Or 494?	5/12/2020	Demolition of Structure at 326 West Main Street	LinnCo, Inc	523,444.00		523,444.00					523,444.00	0.00%
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55		617,136.55					617,136.55	0.00%
				<hr/>				<hr/>	<hr/>	<hr/>	<hr/>	<hr/>	<hr/>
				28,143,495.97	58,771.60	28,202,267.57	959,481.14	6,580,464.43	4,535,142.22	0.00	586,875.01	15,540,304.77	