



CITY OF MARSHALL AGENDA ITEM REPORT

| | |
|-------------------------------------|---|
| Presenter: | Jason Anderson |
| Meeting Date: | Tuesday, June 10, 2025 |
| Category: | NEW BUSINESS |
| Type: | ACTION |
| Subject: | Project ST-010: Lyon Circle Reconstruction Project - Consider Change Order No. 4 (Final) and Acknowledgement of Final Pay Request (No. 6) |
| Background Information: | <p>This project consisted of: reconstruction of the street, curb and gutter, and utility replacement work. The sanitary sewer was replaced, along with service lines, and the storm sewer piping and intakes were replaced at the intersection of Lyon Circle and E. Lyon Street. Other items of work included in this project were pavement removal, aggregate base, concrete valley gutter, and bituminous surfacing.</p> <p>The items on the attached Change Order No. 4 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction.</p> <p>All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 6) in the amount of \$15,063.34.</p> |
| Fiscal Impact: | Change Order No. 4 (Final) results in a contract decrease in the amount of (\$7,907.10). Final Pay request No. 6 in the amount of \$15,063.34 results in a total contract amount of \$153,673.70, a net decrease of (\$7,907.10) (-4.89%) from the original contract amount of \$161,580.80. |
| Alternative/ Variations: | No alternative actions recommended. |
| Recommendations: | that the Council approve Change Order No. 4 (Final) resulting in contract decrease in the amount of (\$7,907.10) and acknowledge Final Pay Request No. 6 in the amount of \$15,063.34 for the above-referenced project to A&C Excavating, LLC of Marshall, Minnesota. |