

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

8/22/2023

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2020 Prior Payments	2021 Prior Payments	2022 Prior Payments	2023 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE	
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00	3,039,722.04	2,661,221.96	66,794.00		11,822.00	-	100.00%	
ST-004	480-43300-55170	2/22/2022	Halbur Road Reconstruction	Duininck, Inc	1,142,009.72	27,473.66	1,169,483.38			1,068,756.45	42,723.29	11,227.07	46,776.57	96.00%	
ST-006 (Z79)	495-43300-55130	5/10/2022	School Pedestrian Crossing Improvements	Duininck, Inc	480,250.35	15,028.32	495,278.67			376,682.76	118,595.91	-	-	100.00%	
ST-002	495-43300-55170	3/14/2023	Bituminous Overlay on Various City Streets	Duininck, Inc	887,990.20		887,990.20				23,472.60	1,235.40	863,282.20	2.78%	
ST-008	401-43300-55170	3/14/2023	Channel Parkway Pavement Replacement	Duininck, Inc	1,374,151.96		1,374,151.96						1,374,151.96	0.00%	
ST-009	481-43300-55170	3/14/2023	W. Lyon Street/N. 3rd Street Reconstruction	R & G Construction Co.	3,845,497.31	10,979.95	3,856,477.26			1,301,235.06		68,486.06	2,486,756.14	35.52%	
SWM-002	630-49600-55170	3/14/2023	Legion Field Road Stormwater Study: Phase 2	Towne & Country Excavating LLC	703,749.60		703,749.60						703,749.60	0.00%	
PK-092	481-45200-55120	4/11/2023	Amateur Sports Center Shelter & Storage-Ball Field	Doom & Cuyper's Construction, Inc.	171,642.00		171,642.00						171,642.00	0.00%	
AP-007	480-43400-55170	2022	Crack Filling w/Sealcoat	City Staff - Street/Airport	75,000.00		75,000.00			51,540.63			23,459.37	68.72%	
ST-032	481-43300-53425	7/11/2023	L2,BLK1, Schwans Corp I Addition Prkng Lot Improv	D & G Excavating, Inc.	221,243.20		221,243.20						221,243.20	0.00%	
							<u>13,931,734.34</u>	<u>802,841.93</u>	<u>14,734,576.27</u>	<u>3,039,722.04</u>	<u>2,661,221.96</u>	<u>1,563,773.84</u>	<u>0.00</u>	<u>92,770.53</u>	<u>5,891,061.04</u>