

## CITY OF MARSHALL AGENDA ITEM REPORT

Presenter:	Jason Anderson
Meeting Date:	Monday, November 7, 2022
Category:	NEW BUSINESS
Туре:	ACTION
Subject:	Project PK-001: Independence Park Trail Replacement Project – Consider Change Order No. 3 (Final) and Acknowledgement of Final Pay Request No. 6.
Background Information:	This project consisted of the following: Replacement of the existing bituminous trail in Independence Park. This project included grading, gravel base, concrete sidewalk, and other miscellaneous work.
	Change Order No. 3 (Final) results in a contract decrease in the amount of \$10,863.99, and the final contract amount was \$371,735.61.
	All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 6) in the amount of \$18,586.78.
Fiscal Impact:	Change Order No. 3 (Final) results in a contract decrease in the amount of \$10,863.99. The original contract amount was \$375,659.10. The final contract amount is \$371,735.61, resulting in a net contract decrease of \$3,923.49.
Alternative/ Variations:	No alternative actions recommended.
Recommendations:	that the Council approve Change Order No. 3 (Final) for a contract decrease of \$10,863.99 and acknowledge Final Pay Request (No. 6) in the amount of \$18,586.78 for the above-referenced project to A&C Excavating, LLC of Marshall, Minnesota.