

**CITY OF MARSHALL, MINNESOTA**  
**PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**  
**12/12/2023**

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2020 Prior Payments	2021 Prior Payments	2022 Prior Payments	2023 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE	
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00								
ST-004	480-43300-55170	2/22/2022	Haibur Road Reconstruction	Duininck, Inc	1,142,009.72	(19,302.51)	1,122,707.21	3,039,722.04	2,661,221.96	66,794.00		11,822.00	-	100.00%	
ST-006 (Z79)	495-43300-55130	5/10/2022	School Pedestrian Crossing Improvements	Duininck, Inc	480,250.35	15,028.32	495,278.67			1,068,756.85	53,950.36	-	-	100.00%	
ST-001	101-43300-53425	2/28/2023	Chip Seats	Allied Blacktop Company	165,497.40	2,520.60	168,018.00				118,595.91	-	-	100.00%	
ST-002	495-43300-55170	3/14/2023	Bituminous Overlay on Various City Streets	Duininck, Inc	887,990.20	(252,845.61)	635,144.59				168,018.00	-	-	100.00%	
ST-008	401-43300-55170	3/14/2023	Channel Parkway Pavement Replacement	Duininck, Inc	1,374,151.96	23,942.42	1,398,094.38			635,144.59		-	-	100.00%	
ST-009	481-43300-55170	3/14/2023	W. Lyon Street/N. 3rd Street Reconstruction	R & G Construction Co.	3,845,497.31	39,670.13	3,885,167.44			1,264,350.49	133,743.89	-	-	100.00%	
SWM-002	630-49600-55170	3/14/2023	Legion Field Road Stormwater Study: Phase 2	Towne & Country Excavating LLC	703,749.60	10,774.88	714,524.48			3,335,682.22	168,836.44	35,399.18	345,249.60	91.11%	
PK-092	481-45200-55120	4/11/2023	Amateur Sports Center Shelter & Storage-Ball Field	Doom & Cuyper's Construction, Inc.	171,642.00	6,078.00	177,720.00			553,545.41	29,133.97	29,133.97	131,845.10	81.55%	
AP-007	480-43400-55170	2022	Crack Filling w/Sealcoat	City Staff - Street/Airport	75,000.00		75,000.00			121,467.95	38,407.45	8,416.60	9,428.00	94.70%	
ST-032	481-43300-53425	7/11/2023	L2,BLK1, Schwans Corp I Addition Prkng Lot Improv	D & G Excavating, Inc.	221,243.20	6,568.56	227,811.76			51,540.63		-	23,459.37	68.72%	
										227,811.76		-	-	100.00%	
							<u>14,097,231.74</u>	<u>581,794.79</u>	<u>14,679,026.53</u>	<u>3,039,722.04</u>	<u>2,661,221.96</u>	<u>1,563,774.24</u>	<u>340,987.78</u>	<u>84,771.75</u>	<u>509,982.07</u>