



CITY OF MARSHALL AGENDA ITEM REPORT

Meeting Date:	Tuesday, October 27, 2020
Category:	NEW BUSINESS
Type:	ACTION
Subject:	MERIT Center Road Course-Phase 2 – Consider Change Order No. 9 (Final) and Acknowledgement of Final Pay Request No. 12.
Background Information:	<p>The items on the Change Order No. 9 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction for a contract increase in the amount of \$64,345.91. Each individual line item is shown on the spreadsheet attached to the change order.</p> <p>All work has been completed in accordance with the specifications.</p>
Fiscal Impact:	<p>The project is funded entirely by \$3.1 million in State grant funds.</p> <p>Change Order No. 9 (Final) results in a contract increase in the amount of \$64,345.91 and a total contract amount of \$2,872,036.12. The original contract amount was \$2,712,530.50.</p> <p>The change order and final payment in the amount of \$12,663.92, including release of retainage, will be funded from the MERIT Center Driving Track-Phase 2 Fund (493-42600-55130 MERIT Center-Operations-Improvements).</p>
Alternative/ Variations:	No alternative actions recommended.
Recommendations:	that Council approve Change Order No. 9 (Final) with R&G Construction Co. of Marshall, Minnesota, resulting in a contract increase in the amount of \$64,345.91 and acknowledgement of Final Pay Request (No. 12) in the amount of \$12,663.92 for the above-referenced project.