

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

11/23/2021

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE			
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	4,099,265.87	6,918,924.06	2,889,023.43		140,476.90	26,609.74	99.81%		
Z52	401-43100-55130	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15	(2,594.95)	182,655.20		182,655.20			-	-	100.00%		
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00					39,517.00	79.20%		
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	695,744.00	5,725,944.00		3,039,722.04	2,533,971.51		142,915.22	9,335.23	99.84%		
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90	(18,032.08)	2,565,722.82		2,528,408.74	27,377.08	9,937.00	-	-	100.00%		
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55	7,592.28	624,728.83		562,896.42	57,673.16	4,159.25	-	-	100.00%		
Z77	630-49600-55170	6/23/2020	Legion Field Strom Water Improvements-Phase 1	Towne & Country Excavating LLC	277,943.00	(12,040.35)	265,902.65		257,658.64	8,244.01		-	-	100.00%		
Z81	630-49600-55170	9/8/2020	MERIT Center Outfall Project	Towne & Country Excavating LLC	251,297.00	(9,637.00)	241,660.00			241,660.00		-	(0.00)	100.00%		
Z82	479-43300-55170	2/9/2021	N 1st St/W Redwood St/W Marshall St Reconstruction	D & G Excavating Inc.	1,051,247.90	6,304.31	1,057,552.21			1,046,976.69	10,575.52	-	(0.00)	100.00%		
Z51	495-43300-55170	2/23/2021	2021 Bituminous Overlay	Duininck, Inc	580,564.28	12,035.70	592,599.98			589,099.98	3,500.00	-	0.00	100.00%		
Z83	479-43300-55170	2/23/2021	James Ave/Camden Dr Reconstruction	Kkuechle Underground	849,244.50		849,244.50			779,179.36		41,009.44	29,055.70	96.58%		
	479-42400-55120	2/23/2021	Fire Station Roofing	Gag Sheet Metal, Inc.	103,800.00	1,200.00	105,000.00			105,000.00		-	-	100.00%		
Z50	101-43300-53425	3/9/2021	2021 Chip Sealing on Various City Streets	Asphalt Preservation Company Inc.	122,134.12	(12,821.07)	109,313.05			109,313.05		-	(0.00)	100.00%		
B21	479-45200-55120	3/9/2021	Restroom Facility and Picnic Pavilion - Patriot Park	Bladhholm Construction	188,886.00	12,348.00	201,234.00			201,234.00		-	-	100.00%		
Z78	630-49600-55170	4/13/2021	Storm Structure Outfall Improvements	R & G Construction	49,358.10	(562.20)	48,795.90			48,795.90		-	-	100.00%		
Z88	479-43300-55170	4/13/2021	State Aid Overlay	Duininck, Inc	1,924,600.45	53,113.40	1,977,713.85			1,805,682.93		75,901.65	96,129.27	95.14%		
Z80	602-49500-55170	5/11/2021	T.H. 23/Independence Park Sewer Realignment	D & G Excavating Inc.	189,448.50		189,448.50			169,989.44		8,946.81	10,512.25	94.45%		
ST-022	103-43300-55170	9/28/2021	Bruce St. Gravel Resurfacing	Rogge Excavating, Inc.	19,951.40		19,951.40					-	19,951.40	0.00%		
PK-001	401-45200-55130	8/25/2021	Independence Park Trail Replacement	A & C Excavating, LLC	375,659.10		375,659.10					62,366.98	46,953.22	5,753.70	260,585.20	30.63%
SWM-007	630-49600-55170	10/12/2021	Independence Park Pond Forebay Expansion	Towne & Country Excavating LLC	229,255.50		229,255.50					-	229,255.50	0.00%		
	101-43400-55120	10/12/2021	A/D Building Roof Repair	Gag Sheet Metal, Inc.	37,200.00		37,200.00					-	37,200.00	0.00%		
					28,931,231.45	732,650.04	29,663,881.49	4,249,748.87	13,490,265.10	10,675,587.52	75,124.99	415,003.72	758,151.29			