

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

1/12/2021

PROJECT #:	Coding	DATE		CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2018 Prior Payments	2019 Prior Payments	2020 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00		4,099,265.87	6,918,924.06	240,883.18	592,582.80	2,222,644.09	84.21%
Z52	401-41900-55130	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15			184,169.25		1,860.30	(779.40)	100.42%
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00		150,483.00				39,517.00	79.20%
CH1	494-41900-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	232,733.00	5,262,933.00			3,039,722.04	375,798.81	269,664.65	1,577,747.50	70.02%
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90	10,885.14	2,594,640.04			2,528,408.74		25,539.42	40,691.88	98.43%
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55	5,683.75	622,820.30			562,896.42		29,626.13	30,297.75	95.14%
Z77	630-49600-55170	6/23/2020	Legion Field Storm Water Improvements-Phase 1	Towne & Country Excavating LLC	277,943.00	(2,967.25)	274,975.75			257,658.64		2,602.61	14,714.50	94.65%
Z81	630-49600-55170	9/8/2020	MERIT Center Outfall Project	Towne & Country Excavating LLC	251,297.00		251,297.00						251,297.00	0.00%
					28,663,810.93	389,171.40	29,052,982.33	959,481.14	7,061,271.10	15,317,541.81	616,681.99	921,875.91	4,176,130.38	