



## CITY OF MARSHALL AGENDA ITEM REPORT

|                                 |   |
|---------------------------------|---|
| <b>Presenter:</b>               | Jason Anderson  |
| <b>Meeting Date:</b>            | Tuesday, December 9, 2025   |
| <b>Category:</b>                | NEW BUSINESS  |
| <b>Type:</b>                    | ACTION  |
| <b>Subject:</b>                 | Project PK-013/SAP 139-590-001: 2024 Marshall AT Improvements Project (RRFB & Trail Extension) - Consider Change Order No. 2 (Final) and Acknowledgement of Final Pay Request (No. 3)   |
| <b>Background Information:</b>  | <p>This project consisted of: construction of several city-wide pedestrian improvement projects including an enhanced pedestrian crossing (RRFB) at US Hwy 59/A Street, a shared use trail along US Hwy 59 between Boyer Drive &amp; Windstar, and the re-alignment of the Camden Trail at County Road 7 along with an enhanced pedestrian crossing (RRFB).</p> <p>The items on the attached Change Order No. 2 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction.</p> <p>All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 3) in the amount of \$14,763.21.</p> |
| <b>Fiscal Impact:</b>           | Change Order No. 2 (Final) results in a contract decrease in the amount of (\$299.25). Final Pay request No. 3 in the amount of \$14,763.21 results in a total contract amount of \$290,600.70, a net increase of \$1,823.00 (+0.63%) from the original contract amount of \$288,777.70.  |
| <b>Alternative/ Variations:</b> | No alternative actions recommended.   |
| <b>Recommendations:</b>         | that the Council approve Change Order No. 2 (Final) resulting in contract decrease in the amount of (\$299.25) and acknowledge Final Pay Request No. 3 in the amount of \$14,763.21 for the above-referenced project to R and G Construction Co. of Marshall, Minnesota.  |