

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

5/23/2023

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2020 Prior Payments	2021 Prior Payments	2022 Prior Payments	PYMNTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE			
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00	3,039,722.04	2,661,221.96	66,794.00	11,822.00	-	100.00%			
ST-004	480-43300-55170	2/22/2022	Halbur Road Reconstruction	Duininck, Inc	1,142,009.72	27,473.66	1,169,483.38			1,111,479.74	11,227.07	46,776.57	96.00%			
ST-006 (Z79)	495-43300-55130	5/10/2022	School Pedestrian Crossing Improvements	Duininck, Inc	480,250.35	15,028.32	495,278.67			495,278.67	-	(0.00)	100.00%			
ST-002	495-43300-55170	3/14/2023	Bituminous Overlay on Various City Streets	Duininck, Inc	793,285.10		793,285.10					793,285.10	0.00%			
ST-008	401-43300-55170	3/14/2023	Channel Parkway Pavement Replacement	Duininck, Inc	1,374,151.96		1,374,151.96					1,374,151.96	0.00%			
ST-009	481-43300-55170	3/14/2023	W. Lyon Street/N. 3rd Street Reconstruction	R & G Construction Co.	3,845,497.31		3,845,497.31			616,643.10	32,454.90	3,196,399.31	16.88%			
SWM-002	630-49600-55170	3/14/2023	Legion Field Road Stormwater Study: Phase 2	Towne & Country Excavating LLC	703,749.60		703,749.60					703,749.60	0.00%			
PK-092	481-45200-55120	4/11/2023	Amateur Sports Center Shelter & Storage-Ball Field	Doom & Cuyper's Construction, Inc.	171,642.00		171,642.00					171,642.00	0.00%			
AP-007	480-43400-55170		Crack Filling w/Sealcoat	City Staff - Street/Airport	75,000.00		75,000.00			51,540.63		23,459.37	68.72%			
								<u>13,615,786.04</u>		<u>791,861.98</u>	<u>14,407,648.02</u>	<u>3,039,722.04</u>	<u>2,661,221.96</u>	<u>616,643.10</u>	<u>55,503.97</u>	<u>6,309,463.91</u>