

CITY OF MARSHALL, MINNESOTA  
 PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS  
 4/14/2020

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2018 Prior Payments	2019 Prior Payments	2020 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE				
Z67	475-60211-5570	6/12/2018	Michigan Road/Superior Road Reconsctruction	D & G Excavating	1,022,427.60	3,184.00	1,025,611.60	959,481.14	11,130.87		51,084.84	3,914.75	99.62%				
Z72	630-90661-5570	5/14/2019	Hahn Road Storm Sewer Reconstruction	A & C Excavating, LLC	136,970.00	(11,540.11)	125,429.89	113,279.89		12,150.00		-	100.00%				
W13	602-90581-5520	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	3,618,459.20	1,222,516.83	858,630.46	299,979.29	8,074,714.22	42.63%				
	401-60364-5530	6/25/2019	Chip Seal of Roadways & Parking Lot - Airport	RH Sealcoating	46,255.80		46,255.80					46,255.80	0.00%				
MER	493-50551-5530	2/12/2019	MERIT Center Track	R & G Construction	2,712,530.50	43,827.46	2,756,357.96	2,636,570.66	84,436.13	4,704.00	55,626.75	(24,979.58)	100.91%				
	401-70276-5520		Liberty Park Restroom	Doom & Cuypers Construction	78,286.12	(475.00)	77,811.12	50,540.81	27,270.25			0.06	100.00%				
Z52	401-41136-5530	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15					185,250.15	0.00%				
E22	630-90661-5530	9/24/2019	COE Flood Control 2019 Bettements	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00				39,517.00	79.20%				
CH1	494-41136-5520	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00		5,030,200.00		291,100.50			4,706,755.00	6.43%				
CH1	494-41136-5520	11/12/2019	Removal of Hazardous Materials from City Hall	Advanced Health, Safety & Security	67,028.25	23,775.25	90,803.50		86,263.33		4,540.17	-	100.00%				
B20	476-70276-5520	3/10/2020	Fredom Park Restroom	Sussner Construction	122,700.00		122,700.00					122,700.00	0.00%				
Z50	101-60211-2227	3/24/2020	2020 Chip Seal (\$14,300 - Arena Parking Lot)	Pearson Bros., Inc.	154,300.00		154,300.00					154,300.00	0.00%				
Z51	495-60211-5570	3/24/2020	2020 Bituminous Resurfacing	Duininck, Inc	598,912.10		598,912.10					598,912.10	0.00%				
								24,419,160.52	58,771.60	24,477,932.12	959,481.14	6,580,464.43	1,711,587.04	875,484.46	443,575.55	13,907,339.50	