

CITY OF MARSHALL, MINNESOTA  
 PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS  
 4/28/2020

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2018 Prior Payments	2019 Prior Payments	2020 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE			
Z67	475-60211-5570	6/12/2018	Michigan Road/Superior Road Reconsctruction	D & G Excavating	1,022,427.60	3,184.00	1,025,611.60	959,481.14	11,130.87		51,084.84	3,914.75	99.62%			
Z72	630-90661-5570	5/14/2019	Hahn Road Storm Sewer Reconstruction	A & C Excavating, LLC	136,970.00	(11,540.11)	125,429.89	113,279.89	12,150.00			-	100.00%			
W13	602-90581-5520	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	3,618,459.20	2,081,147.29		299,979.29	8,074,714.22	42.63%			
	401-60364-5530	6/25/2019	Chip Seal of Roadways & Parking Lot - Airport	RH Sealcoating	46,255.80		46,255.80					46,255.80	0.00%			
MER	493-50551-5530	2/12/2019	MERIT Center Track	R & G Construction	2,712,530.50	43,827.46	2,756,357.96		2,636,570.66	89,140.13	55,626.75	(24,979.58)	100.91%			
	401-70276-5520		Liberty Park Restroom	Doom & Cuypers Construction	78,286.12	(475.00)	77,811.12		50,540.81	27,270.25		0.06	100.00%			
Z52	401-41136-5530	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15					185,250.15	0.00%			
E22	630-90661-5530	9/24/2019	COE Flood Control 2019 Bettements	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00				39,517.00	79.20%			
CH1	494-41136-5520	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00		5,030,200.00		291,100.50	454,136.40	82,804.10	4,202,159.00	16.46%			
CH1	494-41136-5520	11/12/2019	Removal of Hazardous Materials from City Hall	Advanced Health, Safety & Security	67,028.25	23,775.25	90,803.50		86,263.33		4,540.17	-	100.00%			
B20	476-70276-5520	3/10/2020	Fredom Park Restroom	Sussner Construction	122,700.00		122,700.00					122,700.00	0.00%			
Z50	101-60211-2227	3/24/2020	2020 Chip Seal (\$14,300 - Arena Parking Lot)	Pearson Bros., Inc.	154,300.00		154,300.00					154,300.00	0.00%			
Z51	495-60211-5570	3/24/2020	2020 Bituminous Resurfacing	Duininck, Inc	598,912.10		598,912.10					598,912.10	0.00%			
Z75	476-60221-5570	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90		2,583,754.90					2,583,754.90	0.00%			
								<u>27,002,915.42</u>	<u>58,771.60</u>	<u>27,061,687.02</u>	<u>959,481.14</u>	<u>6,580,464.43</u>	<u>2,587,071.50</u>	<u>454,136.40</u>	<u>494,035.15</u>	<u>15,986,498.40</u>