

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

4/26/2022

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	2022 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00	(26,609.74)	14,047,690.26	4,099,265.87	6,918,924.06	3,029,500.33		-	-
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00		2,661,221.96	52,616.00		26,000.00	52,616.00
Z83	479-43300-55170	2/23/2021	James Ave/Camden Dr Reconstruction	Kuechle Underground	849,244.50		849,244.50		779,179.36			41,009.44	29,055.70
Z88	479-43300-55170	4/13/2021	State Aid Overlay	Duininck, Inc	1,924,600.45	31,330.31	1,955,930.76		1,859,801.49			-	96,129.27
PK-001	401-45200-55130	8/25/2021	Independence Park Trail Replacement	A & C Excavating, LLC	375,659.10		375,659.10		109,320.20			5,753.70	260,585.20
SWM-007	630-49600-55170	10/12/2021	Independence Park Pond Forebay Expansion	Towne & Country Excavating LLC	229,255.50		229,255.50						229,255.50
AP-005	101-43400-55120	10/12/2021	A/D Building Roof Repair	Gag Sheet Metal, Inc.	37,200.00	45,399.00	82,599.00		51,879.00	30,720.00			-
ST-002	495-43300-55170	2/8/2022	Bituminous Overlay on Various City Streets	Duininck, Inc	560,573.35		560,573.35						560,573.35
ST-003	480-43300-55170	2/8/2022	1st/Greeley/Williams Reconstruction	R & G Construction Co.	1,647,498.69		1,647,498.69						1,647,498.69
ST-001	101-43300-53425	2/22/2022	Chip Seals	Pearson Bros., Inc.	210,581.00		210,581.00						210,581.00
ST-004	480-43300-55170	2/22/2022	Halbur Road Reconstruction	Duininck, Inc	1,142,009.72		1,142,009.72						1,142,009.72
					26,081,122.31	799,479.57	26,880,601.88	4,099,265.87	9,958,646.10	8,490,902.34	0.00	72,763.14	4,228,304.43

PERCENT
COMPLETE

100.00%
99.09%
96.58%
95.09%
30.63%
0.00%
100.00%
0.00%
0.00%
0.00%
0.00%