

CITY OF MARSHALL, MINNESOTA
 PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS
 2/9/2021

PROJECT #:	Coding	DATE		CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	4,099,265.87	6,918,924.06	240,883.18		592,582.80	2,222,644.09	84.21%
Z52	401-43100-55130	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15		184,169.25			1,860.30	(779.40)	100.42%
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00					39,517.00	79.20%
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	232,733.00	5,262,933.00		3,039,722.04	375,798.81	449,507.58	269,664.65	1,128,239.92	78.56%
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90	10,885.14	2,594,640.04		2,528,408.74			25,539.42	40,691.88	98.43%
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55	5,683.75	622,820.30		562,896.42			29,626.13	30,297.75	95.14%
Z77	630-49600-55170	6/23/2020	Legion Field Stom Water Improvements-Phase 1	Towne & Country Excavating LLC	277,943.00	(2,967.25)	274,975.75		257,658.64			2,602.61	14,714.50	94.65%
Z81	630-49600-55170	9/8/2020	MERIT Center Outfall Project	Towne & Country Excavating LLC	251,297.00		251,297.00						251,297.00	0.00%
					23,209,881.60	246,334.64	23,456,216.24	4,249,748.87	13,491,779.15		449,507.58	921,875.91	3,726,622.74	