



CITY OF MARSHALL AGENDA ITEM REPORT

Presenter:	Jason Anderson
Meeting Date:	Tuesday, January 14, 2025
Category:	NEW BUSINESS
Type:	ACTION
Subject:	Project ST-012-2024: South Whitney Street Reconstruction Project (E College Dr to Jean Ave) - Consider Change Order No. 4 (Final) and Acknowledgement of Final Pay Request (No. 9)
Background Information:	<p>This project consisted of: reconstruction of the sidewalk, roadways and utility replacement on South Whitney Street from East College Drive to Jean Avenue. All public utilities were replaced, including watermain, sanitary sewer, and storm sewer on South Whitney Street. Other items of work included in this project were pavement removal, aggregate base, bituminous surfacing, sidewalks, curb and gutter, and other minor work.</p> <p>The items on the attached Change Order No. 4 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction.</p> <p>All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 9) in the amount of \$77,689.57.</p>
Fiscal Impact:	Change Order No. 4 (Final) results in a contract decrease in the amount of (\$5,853.23). Final Pay request No. 9 in the amount of \$77,689.57 results in a total contract amount of \$1,607,751.37, a net increase of \$42,044.77 (+2.69%) from the original contract amount of \$1,565,706.60.
Alternative/ Variations:	No alternative actions recommended.
Recommendations:	that the Council approve Change Order No. 4 (Final) resulting in contract decrease in the amount of (\$5,853.23) and acknowledge Final Pay Request No. 9 in the amount of \$77,689.57 for the above-referenced project to D&G Excavating, Inc. of Marshall, Minnesota.