



CITY OF MARSHALL AGENDA ITEM REPORT

Meeting Date:	Tuesday, November 9, 2021
Category:	NEW BUSINESS
Type:	ACTION
Subject:	Project Z75/SAP 139-124-004: South 4th Street Reconstruction Project - Consider Change Order No. 5 (Final) and Acknowledgment of Final Pay Request No. 9.
Background Information:	<p>This project consisted of the following: reconstruction and utility replacement on South 4th Street from the intersection of Elaine Avenue and South 4th Street to the intersection of Country Club Drive and South 4th Street. Utility work included sanitary sewer, watermain, and storm sewer replacement. This project also included new curb and gutter, new 5-ft. sidewalk on the west side of the street, driveway aprons, water services, and sewer services to the right-of-way.</p> <p>The items on Change Order No. 5 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction.</p> <p>All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 9) in the amount of \$9,937.00.</p>
Fiscal Impact:	Change Order No. 3 (Final) results in a contract decrease in the amount of (\$28,917.22) and the final contract amount was \$2,565,722.82. The original contract amount was \$2,583,754.90.
Alternative/Variations:	No alternative actions recommended.
Recommendations:	that the Council approve Change Order No. 5 (Final), resulting in a contract decrease in the amount of (\$28,917.22) and acknowledge Final Pay Request (No. 9) in the amount of \$9,937.00 for the above-referenced project to R&G Construction Co. of Marshall, Minnesota.