

**CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

7/9/2024

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2022 Prior Payments	2023 Prior Payments	2024 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00	66,794.00			11,822.00	-	100.00%
ST-009	481-43300-55170	3/14/2023	W. Lyon Street/N. 3rd Street Reconstruction	R & G Construction Co.	3,845,497.31	41,277.51	3,886,774.82		3,518,016.32	220,377.96	37,761.56	110,618.98	97.15%
PK-092	481-45200-55120	4/11/2023	Amateur Sports Center Shelter & Storage-Ball Field	Doom & Cuyper's Construction, Inc.	171,642.00	6,078.00	177,720.00		177,000.00	720.00	-	-	100.00%
AP-007	480-43400-55170	2022	Crack Filling w/Sealcoat	City Staff - Street/Airport	75,000.00		75,000.00	51,540.63				23,459.37	68.72%
AP-003	482-43400-55120	2/13/2024	SRE Building	Sussner Construction	2,913,100.00		2,913,100.00					2,913,100.00	0.00%
ST-012	482-43300-55170	2/27/2024	S Whitney (E College to Jean)	D & G Excavating	1,565,706.60		1,565,706.60		344,633.93	147,029.62	25,877.03	1,048,166.02	33.05%
ST-001	101-43300-53425	3/26/2024	Chip Seals	Pearson Bros., Inc.	132,504.60		132,504.60					132,504.60	0.00%
ST-002	495-43300-55170	3/26/2024	Bituminous Overlay on Various City Streets	Central Specialties Inc.	587,422.58		587,422.58		195,332.62		10,280.66	381,809.30	35.00%
ST-010	482-43300-55170	4/23/2024	Lyon Circle Reconstruction	A&C Excavating, LLC	161,580.80		161,580.80					161,580.80	0.00%
PK-015	482-45200-55170	4/23/2024	Independence Park parking lot (back)	Town & Country Excavating LLC	197,216.00		197,216.00					197,216.00	0.00%
				14,679,869.89	796,715.51	15,476,585.40	118,334.63	3,695,016.32	761,064.51	147,029.62	85,741.25	4,968,455.07	