

CITY OF MARSHALL, MINNESOTA  
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS

10/11/2022

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	2022 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE	
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00	(26,609.74)	14,047,690.26	4,099,265.87	6,918,924.06	3,029,500.33		-	-	100.00%	
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00		3,039,722.04	2,661,221.96	66,794.00	11,822.00	-	100.00%	
Z83	479-43300-55170	2/23/2021	James Ave/Camden Dr Reconstruction	Kuechle Underground	849,244.50	8,701.86	857,946.36			779,179.36	78,767.00	-	-	100.00%	
Z88	479-43300-55170	4/13/2021	State Aid Overlay	Duininck, Inc	1,924,600.45	(33,840.43)	1,890,760.02			1,879,301.49	11,458.53	-	-	100.00%	
PK-001	401-45200-55130	8/25/2021	Independence Park Trail Replacement	A & C Excavating, LLC	375,659.10	6,940.50	382,599.60			109,320.20	243,828.63	18,586.78	10,863.99	97.16%	
SWM-007	630-49600-55170	10/12/2021	Independence Park Pond Forebay Expansion	Towne & Country Excavating LLC	229,255.50	(1,134.66)	228,120.84				228,120.84	-	-	100.00%	
AP-005	101-43400-55120	10/12/2021	A/D Building Roof Repair	Gag Sheet Metal, Inc.	37,200.00	45,399.00	82,599.00			51,879.00	30,720.00	-	-	100.00%	
ST-002	495-43300-55170	2/8/2022	Bituminous Overlay on Various City Streets	Duininck, Inc	560,573.35	10,921.45	571,494.80				619,416.96	32,523.82	(80,445.98)	114.08%	
ST-003	480-43300-55170	2/8/2022	1st/Greeley/Williams Reconstruction	R & G Construction Co.	1,647,498.69	2,500.00	1,649,998.69			1,089,938.71	57,365.20	502,694.78		69.53%	
ST-001	101-43300-53425	2/22/2022	Chip Seals	Pearson Bros., Inc.	222,455.10	(15,453.10)	207,002.00				207,002.00	-	-	100.00%	
ST-004	480-43300-55170	2/22/2022	Halbur Road Reconstruction	Duininck, Inc	1,142,009.72	41,873.66	1,183,883.38				679,886.34	256,390.89	49,277.77	198,328.38	83.25%
ST-006 (Z79)	495-43300-55130	5/10/2022	School Pedestrian Crossing Improvements	Duininck, Inc	480,250.35		480,250.35				280,728.96	1,952.25	14,877.96	182,691.18	61.96%
ST-005	480-43300-55170	5/24/2022	Rose Parking Lot Reconstruction	R & G Construction Co.	140,177.51	19,600.57	159,778.08				159,778.08	-	-	0.00%	100.00%
ST-023	480-43300-55170	5/24/2022	W. Lyon St.(College to 1st) Reconstruction	R & G Construction Co.	409,645.10	1,161.35	410,806.45				361,468.25	19,912.00	20,072.65	9,353.55	97.72%
ST-024	480-43300-55170	7/12/2022	Baldwin Parking Lot Reconstruction	R & G Construction Co.	159,515.77		159,515.77						159,515.77		0.00%
					<u>27,282,585.14</u>	<u>809,420.46</u>	<u>28,092,005.60</u>	<u>4,099,265.87</u>	<u>9,958,646.10</u>	<u>8,510,402.34</u>	<u>278,255.14</u>	<u>204,526.18</u>	<u>983,001.67</u>		