

**CITY OF MARSHALL, MINNESOTA  
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**

1/11/2022

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
W13	602-49500-55120	5/28/2019	WWTF Improvement Project Magney Construction, Inc.	14,074,300.00	(26,609.74)	14,047,690.26	4,099,265.87	6,918,924.06	2,889,023.43	140,476.90	-	-	100.00%
CH1	494-43300-55120	11/12/2019	City Hall Renovation Brennan Companies	5,030,200.00	695,744.00	5,725,944.00		3,039,722.04	2,533,971.51		142,915.22	9,335.23	99.84%
Z83	479-43300-55170	2/23/2021	James Ave/Camden Dr Reconstruction Kkuechle Underground	849,244.50		849,244.50			779,179.36		41,009.44	29,055.70	96.58%
Z88	479-43300-55170	4/13/2021	State Aid Overlay Duiinck, Inc	1,924,600.45	31,330.31	1,955,930.76			1,859,801.49		-	96,129.27	95.09%
PK-001	401-45200-55130	8/25/2021	Independence Park Trail Replacement A & C Excavating, LLC	375,659.10		375,659.10			109,320.20		5,753.70	260,585.20	30.63%
SWM-007	630-49600-55170	10/12/2021	Independence Park Pond Forebay Expansion Towne & Country Excavating LLC	229,255.50		229,255.50						229,255.50	0.00%
AP-005	101-43400-55120	10/12/2021	A/D Building Roof Repair Gag Sheet Metal, Inc.	37,200.00		37,200.00						37,200.00	0.00%
				<u>22,520,459.55</u>	<u>700,464.57</u>	<u>23,220,924.12</u>	<u>4,099,265.87</u>	<u>9,958,646.10</u>	<u>8,171,295.99</u>	<u>140,476.90</u>	<u>189,678.36</u>	<u>661,560.90</u>	