

CITY OF MARSHALL, MINNESOTA
 PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS

12/27/2022

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	2022 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE	
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00	(26,609.74)	14,047,690.26	4,099,265.87	6,918,924.06	3,029,500.33		-	-	100.00%	
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	749,360.00	5,779,560.00		3,039,722.04	2,661,221.96	66,794.00	11,822.00	-	100.00%	
Z83	479-43300-55170	2/23/2021	James Ave/Camden Dr Reconstruction	Kuechle Underground	849,244.50	8,701.86	857,946.36			779,179.36	78,767.00	-	-	100.00%	
Z88	479-43300-55170	4/13/2021	State Aid Overlay	Duininck, Inc	1,924,600.45	(33,840.43)	1,890,760.02			1,879,301.49	11,458.53	-	-	100.00%	
PK-001	401-45200-55130	8/25/2021	Independence Park Trail Replacement	A & C Excavating, LLC	375,659.10	(3,923.49)	371,735.61			109,320.20	262,415.41	-	-	100.00%	
SWM-007	630-49600-55170	10/12/2021	Independence Park Pond Forebay Expansion	Towne & Country Excavating LLC	229,255.50	(1,134.66)	228,120.84				228,120.84	-	-	100.00%	
AP-005	101-43400-55120	10/12/2021	A/D Building Roof Repair	Gag Sheet Metal, Inc.	37,200.00	45,399.00	82,599.00			51,879.00	30,720.00	-	-	100.00%	
ST-002	495-43300-55170	2/8/2022	Bituminous Overlay on Various City Streets	Duininck, Inc	560,573.35	89,903.13	650,476.48				617,952.66	32,523.82	0.00	100.00%	
ST-003	480-43300-55170	2/8/2022	1st/Greeley/Williams Reconstruction	R & G Construction Co.	1,647,498.69	(5,995.64)	1,641,503.05			1,552,533.29	88,969.76	-	-	100.00%	
ST-001	101-43300-53425	2/22/2022	Chip Seals	Pearson Bros., Inc.	222,455.10	(15,453.10)	207,002.00				207,002.00	-	-	100.00%	
ST-004	480-43300-55170	2/22/2022	Halbur Road Reconstruction	Duininck, Inc	1,142,009.72	41,873.66	1,183,883.38			1,068,756.45	56,250.36	58,876.57	95.03%	100.00%	
ST-006 (Z79)	495-43300-55130	5/10/2022	School Pedestrian Crossing Improvements	Duininck, Inc	480,250.35		480,250.35			376,682.76	19,825.41	83,742.18	82.56%	100.00%	
ST-005	480-43300-55170	5/24/2022	Rose Parking Lot Reconstruction	R & G Construction Co.	140,177.51	19,600.57	159,778.08			159,778.08	-	-	-	100.00%	
ST-023	480-43300-55170	5/24/2022	W. Lyon St.(College to 1st) Reconstruction	R & G Construction Co.	409,645.10	(6,814.85)	402,830.25			402,830.25	-	-	-	100.00%	
ST-024	480-43300-55170	7/12/2022	Baldwin Parking Lot Reconstruction	R & G Construction Co.	159,515.77	(1,866.53)	157,649.24			157,649.24	-	-	-	100.00%	
							27,282,585.14	859,199.78	28,141,784.92	4,099,265.87	9,958,646.10	8,510,402.34	121,493.58	87,897.77	142,618.75