

MEMORANDUM

COMMUNITY DEVELOPMENT DEPARTMENT



December 31, 2025

TO: Transportation Commission
FROM: Brian McClure, Long-range Planning Supervisor
RE: Staff Transportation Project Tracking

The following project list includes name, description, programming information, and status tracking for transportation related projects that Community Development staff track.

ACHD Projects

ACHD, Transportation, Construction

2027 Residential Capital Maintenance

Design: 2023-2024 | **ROW:** 2025 | **Const:** 2027 | **Status:** Design / ROW

Project Description: Corridor improvement projects to improve road surface condition and adjacent ADA ramps on residential streets identified as part of ACHD's Pavement Management Program. Project funded through House Bill 312. *Project may include curb and sidewalk access.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: Project team meeting (95% Design) held April 12th. Project has a notice to proceed per ACHD transmittal. Only update the City has received otherwise, was Chris Dayley reaching to inquire on interagency agreement. Caleb asked Kim to chime in if Parks wanted any upgrades.

10/24/25, updated project name to reflect year change. Working to verify specific projects: Meridian AOC sections include: SW 1st and Rose Circle; S County Terray Way (south of Overland); Blossom Place and McGlinchey Ave (north of Cherry); Interlachen Ct (north of Cherry); S Laurel Ct, S Larkspur Ct, Lavendar Ct, and N Lilac St (north of I-84); E Tobago Ct; and W Sugar Creek Dr (north of Cherry); Lawndale Dr, McGlinchey Ave to Crestmont Dr; S Francine Pl (north of Victory). 12/24/2025, no updates.

ACHD, Transportation, Construction

3rd Street, Franklin to Carlton/Broadway

Design: 2025-2026 | **ROW:** 2027 | **Const:** TBD | **Status:** Pending

Project Description: Community improvement project which includes constructing enhanced bike and pedestrian facilities and upgraded ADA ramps. Project includes an improved Union Pacific Railroad (UPRR) crossing.

12/30/2025 - Design is scheduled for 2028, ROW in 2029 and Construction in 2030 in the most recent FYP.

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: 3rd St design will begin in FY26 and 2 ½ St design will happen once ACHD has a better idea of when Cole Valley will be vacated. Parks is a key participant.

12/30/2025 -

ACHD, Transportation, Construction

Amity Rd, Meridian Rd to Locust Grove Rd

Design: TBD | **ROW:** TBD | **Const:** TBD | **Status:** Pending

Project Description: Corridor improvement project which includes widening the roadway to five (5) lanes (2-thru lanes in each direction, center median and turn pockets where appropriate) & constructing enhanced pedestrian and bike facilities on both sides of the roadway

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: Project delayed with all work paused. Was part of Locust Grove and Amity intersection that was also cancelled. 12/24/2025, no updates.

<https://engage.achdidaho.org/amity-road-and-locust-grove-road-intersection>

ACHD, Transportation, Construction

Black Cat and McMillan

Design: 2023 | **ROW:** 2028 | **Const:** 2029 | **Status:** In-process

Project Description: Intersection improvement project which includes constructing a multi-lane roundabout with two (2) lanes for the northbound/southbound legs and one (1) lane for the eastbound / westbound legs as per the 2020 Capital Improvement Plan.

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: Ultimate RAB scrapped for the time being. ACHD is designing an interim signal for the intersection of Black Cat / McMillan. It will be constructed with the Ustick, Black Cat to Ten Mile project. The intersection will function as a 2x2 signalized intersection in the interim until the future RAB project. Interim signal was installed the end of December. Also, more to come on conversations between Lennar and ACHD on donating funds to complete full project in FY2028. Hether assisting to figure out what an interim treatment could look like and cost. Developer co-op project to build dual-lane RAB in 2028 approved by ACHD in July 2025.

12/30/2025 - Intersection is tracking with the Ustick, Black Cat to Ten Mile project; see that project for detailed information.

<https://engage.achdidaho.org/mcmillan-and-black-cat-intersection>

ACHD, Transportation, Construction

Eagle Road, Amity to Lake Hazel

Design: 2023 | **ROW:** 2024 | **Const:** 2025 | **Status:** Active Construction

Project Description: Widen Eagle Road from Lake Hazel Road to Amity Road to two lanes in each direction with a center turn lane and center medians to calm traffic. Construct a multi-lane roundabout at the intersection of Eagle Road and Taconic Drive. Add a multi-use pathway on each side of Eagle Road and at the Lake Hazel intersection for bicyclists and pedestrians.

Staff Contact: Brian McClure

Last Status Review: 12/23/2025.

Status Tracking: Road closure started September 16, 2024. Eagle Road, Amity to Lake Hazel remains closed. Phase 2 started July 1st. Eagle and Lake Hazel segment (separate project) is complete and open. Construction status as of, 12/23/2025.

- Lake Hazel to Amity closed for duration
- Working on Taconic intersection; concrete paving complete; placing school flashers and RRFP poles.
- Pavement markings at Taconic once concrete cure is complete, weather dependent.

<https://engage.achdidaho.org/eagle-road-lake-hazel-road-to-amity-road>

ACHD, Transportation, Construction

Fairview, Jericho Road to Eagle & Locust Grove/Fairview Signal

Design: 2024 | **ROW:** N/A | **Const:** 2029 | **Status:** Design / ROW

Project Description: Corridor improvement project which includes widening the roadway to seven (7) lanes (3-thru lanes in each direction, center median and turn pockets where appropriate) & constructing enhanced pedestrian and bike facilities on both sides of the roadway.

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: 95% review meeting held on January 21, 2022. Radio silence from ACHD for several months. This project is ready to go into CN once ACHD identifies funding. Shelf-ready. DSN Complete. Discussed at SSCC no need for Cost Share due to design of sidewalk and paths and center median. CN planned for FY28.

12/30/2025 - No status change. Construction planned for FY28 per ACHD website (last updated April 2025).

<https://engage.achdidaho.org/fairview-avenue-jericho-road-to-eagle-road>

ACHD, Transportation, Construction

Franklin, McDermott to Black Cat

Design: 2024-2025 | **ROW:** 2025-2026 | **Const:** 2026-2027 | **Status:** Design / ROW

Project Description: Corridor improvement project which includes realigning/widening the roadway to five (5) lanes (2-thru lanes in each direction, center median and turn pockets where appropriate) & constructing enhanced pedestrian and bike facilities on both sides

Staff Contact: Brian McClure

Last Status Review: 11/21/2025.

Status Tracking: 95% design plan-in-hand completed August 28th. Design in FY24-25, Right of Way in FY28-29, notice to proceed scheduled for future. Posted speed to be 35 MPH but no design elements contemplated to support. 10/24/2025, no updates.

<https://engage.achdidaho.org/franklin-road-mcdermott-road-to-black-cat-road>

ACHD, Transportation, Construction

Lake Hazel, Eagle to Cloverdale

Design: 2022-2023 | **ROW:** 2024 | **Const:** 2027 | **Status:** Design / ROW

Project Description: Corridor improvement project which includes widening the roadway to five (5) lanes (2-thru lanes in each direction, center median and turn pockets where appropriate) & constructing enhanced pedestrian and bike facilities on both sides of roadway.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: Project delayed. 12/24/2025, no updates.

https://engage.achdidaho.org/lake_hazel_eagle_cloverdale

ACHD, Transportation, Construction

Linder Road, Overland to Franklin (Includes Overpass of I-84)

Design: 2022-2024 | **ROW:** 2024-2025 | **Const:** 2026-2027 | **Status:** Active Construction

Project Description: Corridor improvement project which includes widening from two (2) to five (5) lanes and constructing enhanced pedestrian and bike facilities on both sides of the roadway as per the adopted Bike Master Plan and the 2020 Capital Improvement Plan (CIP).

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: The City has been awarded \$4.3M from ITD towards completion of this project. The City and ACHD have entered into an agreement to spend the Strategic Initiative Funds in 2025. Phase 1 in construction March 2025. Should be complete later in the year. Cost is estimated at \$3M. Reid Selmer is no longer PM (as of 6/12/2025) not sure who is taking over at ACHD. As of 8/2025 Michelle White is ACHD PM. Task Force meeting scheduled for October 2025, might be last one. Michele provided status update 9/11: • Phase One Status: Phase one is nearing completion. The primary remaining task is the relocation of utilities to a new power pole, which must occur before the new signal pole can be set. This step is currently slightly delaying the opening of the intersection. Our construction team will notify me once they receive a confirmed relocation schedule from the utility providers.

- Phase One Substantial Completion: We anticipate achieving substantial completion of phase one well prior to the end of CY2025.
- Phase Two Timeline: At this time, there are no changes to the phase two schedule. NTP is expected on June 1, 2026, with substantial completion anticipated by the end of November 2027.
- ITD Bridge Portion: The ITD bridge component is integrated into the phase two timeline and is planned to proceed accordingly. We will be working with ITD on Interagency agreement soon for the administration and inspection of construction of the Bridge portion. I don't have a timeline just yet of when the bridge portion will be scheduled but will update you when I know more.

12/30/2025 - Phase 1 is largely complete. Phase II, overpass and widening up to Franklin, should begin later in 2026.

<https://engage.achdidaho.org/linder-road-overpass-franklin-road-to-overland-road>

ACHD, Transportation, Construction

Locust Grove and Palermo Dr, Pedestrian Crossing

Design: 2023 | **ROW:** 2024 | **Const:** 2028 | **Status:** Design / ROW

Project Description: Community improvement project which includes the installation of an enhanced crossing (PHB) across Locust Grove Rd at Palermo Dr, upgraded ADA ramps/bulb-outs* and pavement markings/street lights.

Staff Contact: Kimberly Warren

Last Status Review: 10/24/2025.

Status Tracking: 10/24/2025, no updates.

ACHD, Transportation, Construction

Locust Grove Road, Bridge #1207

Design: 2022-2023 | **ROW:** 2027 | **Const:** 2028 | **Status:** Design / ROW

Project Description: Bridge improvement project to remove and replace bridge #1207 over Ten Mile Creek as part of ACHD's Bridge Maintenance Program.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: Design completed; won't begin construction until FY27. New bridge is going to be 3 lanes, not 5 despite opportunities for future ROW expansion (11/18/24). 12/24/2025, no updates.

ACHD, Transportation, Construction

Locust Grove, Fairview to Ustick Concept Study

Design: TBD | **ROW:** TBD | **Const:** TBD | **Status:** Design / ROW

Project Description: Ada County Highway District (ACHD) is seeking consultant services for the concept design of the Locust Grove Rd, Fairview Ave to Ustick Rd corridor improvement project. The project aims to widen the roadway from 3 to 4/5-lanes with enhanced bike and pedestrian facilities and crossing opportunities while seeking to limit property and business impacts through a robust public outreach. This project was identified by the City of Meridian as their #2 priority.

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: Project kick-off meeting scheduled for June 24th. Elie Kawmy is the ACHD PM.

Concept report by Parametrix review complete on 8/15/2025.

12/30/2025 - ACHD held a public survey early fall. 2 concepts were prepared by Parametrix, one a 4-lane road and one 5-lane. Warrants were not met for a full signal between Chateau and Ustick. A project team meeting should be forthcoming to further refine before going to the public.

ACHD, Transportation, Construction

MIPS - Locust Grove and Pine Visibility

Design: | **ROW:** | **Const:** | **Status:** Design / ROW

Project Description: Explore pushing the fence back on the NW corner of Locust Grove and Pine to increase east-bound visibility, and especially SE bound traffic (turning right). ACHD will not accept additional right-of-way but will accept an easement. City must acquire and provide a legal description since the fence is within technical sight-vision-triangle setbacks.

Staff Contact: Brian McClure

Last Status Review: 11/21/2025.

Status Tracking: Two initial concepts created that preserve property owners shed in the existing location. In meeting with the property owner, they have indicated that they also want the complete replacement of their dilapidated fence, upgraded posts, and bollards or other protective elements. They also want a property boundary adjustment with the adjacent property owner where their fence encroaches on their property. City staff will have to explore additional cost estimates and benefit.

ACHD, Transportation, Construction

MIPS - Meridian and Victory Sidewalk Gap

Design: | **ROW:** | **Const:** | **Status:** Design / ROW

Project Description: Complete sidewalk gap on NW corner of Meridian and Victory Roads, between the existing "ramps" (ADA domes) and nearest adjacent sidewalk.

Staff Contact: Craig Bergman

Last Status Review: 11/21/2025.

Status Tracking: Originally identified for MIPS funding, ACHD has agreed (per Matt Degen) to take this on, and has committed to completing before end of summer, 2026.

ACHD, Transportation, Construction

Star Road Bridge #1092

Design: 2024-2025 | **ROW:** 2027 | **Const:** 2028 | **Status:** Pending

Project Description: Bridge improvement project to remove and replace bridge #1092 over the Middle Tap Sublateral as part of ACHD's Bridge Maintenance Program.

Staff Contact: Brian McClure

Last Status Review: 10/24/2025.

Status Tracking: Project is at 95% with plan in hand site meeting on 5/7/25. This is the last of several bridges to allow for Star Road widening to 5-lanes in the future. Construction year is 2028. 10/24/2025, no updates.

ACHD, Transportation, Construction

Stoddard Road Pedestrian Improvements

Design: 2023 | **ROW:** 2027 | **Const:** TBD | **Status:** Design / ROW

Project Description: Corridor improvement project which includes reconstructing/widening to three (3) lanes and constructing enhanced pedestrian and bike facilities on both sides of the roadway, upgraded ADA ramps, and street lights as per the adopted Bike Master Plan.

Staff Contact: Kimberly Warren

Last Status Review: 10/24/2025.

Status Tracking: As of 10/22/2025, project advanced in ACHD FYP for construction in 2027.

ACHD, Transportation, Construction

Ustick, Linder to Ten Mile

Design: 2022-2023 | **ROW:** 2025 | **Const:** 2026 | **Status:** Design / ROW

Project Description: Corridor Improvement project which includes widening the roadway to five (5) lanes (2-thru lanes in each direction, center median and turn pockets where appropriate) & constructing enhanced pedestrian and bike facilities on both sides of the roadway

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: Shelf ready. Cost share complete with ACHD doing design of landscape elements. 26-30 FYP CN in 2026. 8/29/2025, on 90-day Construction Bid List.

In late October, construction will start. Work is expected to be complete in late 2026. (postcard received 10/15/25)

12/30/25 - Ustick Road closure started December 1st.

Message boards, traffic calming throughout the adjacent neighborhoods, etc. have been installed.

Roadway milling/removal is complete for a portion of Ustick.

Contractor is staging and preparing for the dewatering operation of Five Mile Creek.

City of Meridian sewer bypass and CIPP lining installation started this week.

Clearing and grubbing work is ongoing.

Project should be complete late 2026.

https://engage.achdidaho.org/ustick_ten_mile_linder

ACHD, Transportation, Construction

Ustick, McDermott to Black Cat

Design: 2024-2025 | **ROW:** 2026 | **Const:** 2027 | **Status:** Design / ROW

Project Description: Corridor improvement project which includes widening the roadway to five (5) lanes (2-thru lanes in each direction, center median and turn pockets where appropriate) & constructing enhanced pedestrian and bike facilities on both sides of the roadway

Staff Contact: Caleb Hood

Last Status Review: 9/12/2025.

Status Tracking: Cost share was sent to ACHD PM in early April. Coordinating on center median LS design, fiber and street lights also requested. 75% plan review meeting held in March. 99% expected in December 2025. Need to have LS design done by then. Mike is coordinating with Seth on median design and CS application. CS received back from ACHD on 8/18/2025, sent to Mike and Emily for review.

Needs to go to Council next (CH). Discuss at 9/15 SSCC meeting.

<https://engage.achdidaho.org/ustick-road-mcdermott-road-black-cat-road>

ACHD, Transportation, Construction

Ustick, Ten Mile to Black Cat

Design: 2022-2023 | **ROW:** 2024 | **Const:** 2025 | **Status:** Active Construction

Project Description: Corridor improvement project which includes widening the roadway to five (5) lanes (2-thru lanes in each direction, center median and turn pockets where appropriate) &, signalizing the intersection at Naomi Ave, and constructing enhanced pedestrian.

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: Pre-construction meeting is October 24th. Notice to Proceed was issued November 11th.

Contractor has started implementing traffic control on the project and throughout the southern neighborhoods. Black Cat Road is closed north of Ustick Road. Black Cat Road is open south of Ustick

Road. Aspenstone Street is closed at Black Cat. Ustick remains open; traffic has been shifted onto the temporary asphalt on the south side of Ustick – one lane in each direction; irrigation and seepage bed installation is ongoing; roadway and sidewalk demo and prep are ongoing on the north side of Ustick. Parks entering into a CS for landscaping.

Eightmile irrigation concrete irrigation splitter box placements completed this week. Waiting on lids; utility relocations are complete; temporary precast sections have been set; irrigation work, apart from Ninemile, is nearly complete in preparation for the City's sewer bypass; Rutledge has been sleeved for sewer line install.

- (8/25) Black Cat Road is open north of Ustick Road.

- Black Cat Road is closed south of Ustick Road.
- Naomi is closed on the south side to Ustick Road.
- Ustick remains open:
- Traffic has been shifted onto new pavement on the north side of Ustick – one lane in each direction remains open.
- Irrigation and seepage bed installation is nearly complete – waiting for south Black Cat access to finish
- Eightmile irrigation:
- Irrigation is complete for the season.
- Irrigation work, apart from Ninemile, is nearly complete in preparation for the City's sewer bypass.
- Rutledge has been sleeved for sewer line install.
- Curb and gutter and sidewalk placements ongoing on the north/south side of Ustick.
- Contractor is focusing on the Naomi intersection. School has been notified that the intersection will not be open by the start of School. Targeting the end of August or early September for reopening.
- Seepage bed install at Naomi is complete.
- Prepping for curb gutter sidewalk for placements this week.
- Asphalt paving portions of the north side of Ustick complete (bottom lift only).
- City of Meridian sewer line install continues near Black Cat, on the south side of Ustick.

12/30/2025 - Eightmile and Ninemile irrigation work is ongoing at both Eightmile and Ninemile. Work is nearly complete.

Eightmile has been backfilled.

Curb, gutter and sidewalk placements ongoing on the south side of Ustick.

Patterned concrete median islands are being placed east of Black Cat.

Asphalt paving portions of the north and south side of Ustick complete.

City of Meridian sewer and water line installation complete.

Concrete paving south side of Ustick and Black Cat intersection is nearly complete. After the irrigation work and water/sewer tie-in is complete, concrete paving of S. Black Cat will resume – weather permitting.

Project should be complete in Spring 2026.

https://engage.achdidaho.org/ustick_black_cat_ten_mile

ACHD, Transportation, Construction

Wells Street Bridge #1224

Design: 2024-2025 | **ROW:** 2026 | **Const:** 2029 | **Status:** Pending

Project Description: Bridge improvement project to remove and replace bridge #1224 over Fivemile Creek as part of ACHD's Bridge Maintenance Program.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: Project is at 95% with plan in hand site meeting on 5/7/25. Construction year is 2029. No additional updates as of 7/15/2025. 12/24/2025, no updates.

Black Cat Road and RR Crossing

Design: | **ROW:** | **Const:** | **Status:** Pending

Project Description: Improved railroad crossing facility on Black Cat near Aviator Street. Also a FYP request.

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: A lot of back and forth between Kelly Bruner (ACHD) and myself and then looping in Dave (who then talks to Council and Mayor). As of 7/14, Kelly is going to talk with the Planning group to find out what the design and construction timeline would look like if the City were to participate in the project financially. 10/22/2025, this is part of ACHD's new FYP for the RRING only.

Also, we recieved the following from ACHD. The \$650K estimate is for a permanent crossing, including lights and gates and filling in a sidewalk connection on the east side of Black Cat. The estimate includes design costs (roughly \$50-60K).

12/30/2025 - No new information to date.

Five Year Plan

Design: | **ROW:** | **Const:** | **Status:** On-going

Project Description: Yearly participation in the ACHD FYP process. Current adopted FYP is available at:

<https://www.achdidaho.org/projects/achd-plans/integrated-five-year-work-plan>

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: FYP 26-30 has been adopted. The FYP 27-31 is expected to begin later in FY2026 and work under a compressed timeline than recent previous years.

<https://www.achdidaho.org/projects/achd-plans/integrated-five-year-work-plan>

Master Street Map Revisions

Design: | **ROW:** | **Const:** | **Status:** On-going

Project Description: Provide regular feedback to ACHD regarding the Master Street Map.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: 2024. Hether provided comments to ACHD regarding a number of changes in June 2024. The City (Council) also requested preservation of all aerals in the city to be 5 lanes. ACHD approved those requests. No other changes or conversations have occurred to date. 12/24/2025, ACHD expects to process an update later in FY26; Meridian staff will engage then.

COMPASS Projects

Coordinated Waterway-Pathway Plan

Design: | **ROW:** | **Const:** | **Status:** In-process

Project Description: Original request to COMPASS to help smaller agencies to create a toolkit so smaller cities knew how to work with irrigation districts and not step on their toes (i.e. ruin things for everyone else). Since then, the project has had significant scope creep.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: This project is on the slow burner with junior COMPASS staff. 12/24/2025, no updates.

COMPASS, Transportation, Planning
Nine Mile Creek (Rail with Trail)

Design: | **ROW:** | **Const:** | **Status:** Design / ROW

Project Description: The current (funded) project phase will run from NW 3rd Street along the Ninemile Creek as far as approximately 8th Street.

Staff Contact: Kimberly Warren

Last Status Review: 10/24/2025.

Status Tracking: The current project phase will run from NW 3rd Street along the Ninemile Creek as far as NW 8th Street. Plans are currently at 100% PS&E, with funds obligated (10/24/2025). Project construction is scheduled for 26/27. A future City project (not yet funded) proposes to extend the Rail With Trail Pathway west as far as Linder Road. A future City project (not yet funded) proposes to extend the Rail With Trail Pathway west as far as Linder Road.

COMPASS, Transportation, Planning
SH-16, South Ada & Canyon County Connectivity Study

Design: | **ROW:** | **Const:** | **Status:** In-process

Project Description: At the request of Nampa through the Project Development Program, COMPASS is leading a study with ITD and other regional agencies to formally study a SH-16 extension south of Interstate-84. This planning-level study will evaluate corridor needs, identify feasible roadway cross-sections, and define the scope of future design and construction improvements necessary to accommodate anticipated growth and regional mobility demands. The outcome will provide a clear path toward project readiness and future funding opportunities for corridor improvements that enhance safety, connectivity, and multimodal access between Ada and Canyon Counties.

Staff Contact: Brian McClure

Last Status Review: 11/21/2025.

Status Tracking: The first meeting for the workgroup is on December 8th and includes COMPASS, ITD, Ada County, Canyon County, Nampa, Meridian, Kuna, and Boise. Kittleson and Jacobs are both participating in the work. Boise is presumably invited as SH-16 would eventually connect with highway like preservation efforts by ACHD on Kuna Mora Road.

ITD Projects

ITD, Transportation, Construction
SH-16, I-84 to US 20/26

Design: | **ROW:** | **Const:** 2025-2027 | **Status:** Active Construction

Project Description: State Highway 16 Extension from US 20/26 to I-84 with overpasses for Fairview and McMillan, and access/interchanges at Franklin and Ustick. Originally scoped for phased construction with at grade crossings at Franklin and Ustick, and a temporary service interchange only at I-84, it will be completed with no phased opening work.

Staff Contact: Caleb Hood

Last Status Review: 10/21/2025.

Status Tracking: 10/24/2025. City actively trying to encourage coordination between ACHD and ITD regarding local access and delayed local improvements to SH-16 extension.

- I-84 System interchange (flyovers) expected to be complete by January 2027. Service interchange (local connections) already complete.
- Ustick to Chinden completion is Fall 2026. Contract completion date is Fall of 2026. Contractor is working on the wall abutment at the Ustick Bridge. Concrete paving is complete for the Ustick ramps. Work continues on the approaches at the US 20/26 and SH 16 Interchange.

- Franklin to Ustick: Contract completion date is Fall 2027. Contractor is working on the Ustick MSE walls. Main line is being concrete paved from the railroad bridge north to Ustick Road. Ustick girders are scheduled to be placed in the spring.

<https://itdprojects.idaho.gov/pages/sh16corridor>

ITD, Transportation, Construction

SH-20/26 (Chinden) Middleton Road to Star Road

Design: | **ROW:** 2025 | **Const:** 2029-2031 | **Status:** Pending

Project Description: Final design for east and west sections was completed in September and October 2023, respectively. Right of Way acquisition continues through 2025. Value Planning Session on constructability/staging expected in summer 2025. PS&E is scheduled for late 2025 for both the east (Key No. 24310) and west (Key No. 24309) packages. Construction is currently programmed for 2029/2031

Staff Contact: Caleb Hood

Last Status Review: 10/30/2025.

Status Tracking:

ITD, Transportation, Planning

I-84 Eastbound Auxiliary Lane

Design: | **ROW:** | **Const:** | **Status:** Pending

Project Description: This project will add a second on-ramp lane eastbound at Meridian Interchange, an auxiliary (fifth) lane between Meridian Interchange to Eagle Interchange, and a second southbound off-ramp lane at Eagle Interchange.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: A virtual public open house was held February 13-28, 2024. The Interchange Modification Report and the NEPA Categorical Exclusion were approved by Federal Highway Administration on June 24, 2025. Plan Final Design review comments are due by the end of October. Work continues on purchase of temporary easements, US Army Corps of Engineers 404 permit, IDEQ Water Quality 401 Permit, and a City of Meridian water and sewer casings installation under a State-Local Agreement. The current FY 2026 – FY 2032 ITIP shows \$14.8 million in construction funding in the year 2032. 12/24/2025, no updates.

<https://itdprojects.idaho.gov/pages/i-84-meridian-interchange-to-eagle>

ITD, Transportation, Planning

I-84 Mobility Improvement Study

Design: | **ROW:** | **Const:** | **Status:**

Project Description: This study will determine whether additional auxiliary lanes and other improvements are needed to smooth merge hesitations, achieve better traffic distribution, and achieve lane balance for the 11-mile section of Interstate 84 between the Garrity Interchange in Nampa and the I-84/I-184 Wye Interchange in Boise. Existing traffic counts will be collected, future traffic counts will be developed, existing conditions will be reviewed along with all previous environmental and operational studies, traffic will be modeled, an origin-destination study will be conducted, and a phasing plan developed. Collecting additional traffic counts in May 2025. Building existing condition and future alternative traffic models. Developing a GIS map of previous environmental reviews and actions.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: 12/24/2025, no updates.

SH-20/26 (Chinden) West Corridor

Design: | **ROW:** | **Const:** | **Status:** Pending

Project Description: This project will result in 4 travel lanes (two in each direction). Widening will take place to the south of the existing alignment and be constructed to accommodate future widening to 6 travel lanes (three in each direction) with high-capacity intersections at roads with river crossings.

Staff Contact: Caleb Hood

Last Status Review: 9/29/2025.

Status Tracking:

<https://itdprojects.idaho.gov/pages/chindenwest>

SH-55 (Eagle Road) Speed Limits

Design: | **ROW:** | **Const:** | **Status:** In-process

Project Description: This proposed Safety Corridor Pilot involves adding extra safety signage, implementing a variable speed limit zone during peak congestion times, and eliminating un-signalized left-turn access at the following locations:

- Northbound left-in Baldcypress Street
- Southbound U-turn near Ustick Road
- Northbound left-in at Lanark Street
- Southbound left-in at Meadowdale Street southbound

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: Open houses held 8/28/2024 and 8/29/2024. 8/07/2025, Microseal (microsurfacing) to be soon; this will be night work only. Median closures will take place at the same time. Variable speed limit signs planned for October/November 2025 to get the equipment. Setup and testing will be later, after outreach effort.

10/30/25 - Left turns were restricted at 3 locations along the corridor in mid-August. Later this year, ITD will also install variable speed limit signs between Franklin Road and Chinden Boulevard. These signs will reduce speed limits to 45 mph during peak congestion. Additional improvements will include speed feedback signs and signs warning of stopped traffic at key locations.

12/30/25 - Variable speed limits and speed feedback signs will be activated in early 2026.

<https://itdprojects.idaho.gov/pages/eagle-road-safety-corridor>

SH-69 (Meridian) Corridor Traffic Study and STARS Agreement

Design: 2021-2025 | **ROW:** TBD | **Const:** TBD | **Status:** In-process

Project Description: ITD has been concurrently developing a corridor study and also working to approve a STARS agreement to implement a portion of the concept. Additionally, the City of Kuna is working on a PEL/NEPA to expand SH-69 south of Avalon Street / Kuna Road, and restore the "Kuna Curve" to a four way intersection.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: Virtual public open house held April 7 through April 21, 2025. Following review and evaluation of public comments. ITD has been presented results of outreach to the Transportation Commission, City Council, and COMPASS. The STARS agreement will go to the ITD Board later this year. Last correspondence described that the extent of the STARS project will be SH-69, from Victory (exclusive, not including the intersection) to Columbia (exclusive, not including the intersection), and not

include Victory to Overland. 12/24/2025, STARS agreement has been gutted and work constrained to generally one-mile and access/turn lanes. No third lanes planned. No updates on corridor work.

<https://itdprojects.idaho.gov/pages/id69corridor>

MDC Projects

MDC, Transportation, Planning

MDC, Downtown Parking Efforts

Design: | **ROW:** | **Const:** | **Status:** On-going

Project Description: MDC is working on an update to Destination Downtown. Part of this is parking analysis. The MDC consultant is wrapping-up the Parking Management Strategies & Implementation Guide.

Staff Contact: Caleb Hood

Last Status Review: 12/30/2025.

Status Tracking: MDC and City Staff met in late January to discuss next steps. In July, MDC has presented some of their adopted plan and next steps to the City Council. Additional meetings with Council are scheduled in August and later this year, with more work in determining specific next steps, if any.

10/27/25 - Council discussed, but no specific action on next steps. Council is receiving more elements from the DD plan and early 2026 some direction/action is expected.

12/30/2025 - Council plans to further discussions with MDC and the greater downtown stakeholders in 2026.

Meridian Projects

Meridian, Transportation, Construction

Meridian Intersection and Pedestrian Safety Task Force, Implementation

Design: | **ROW:** | **Const:** | **Status:** In-process

Project Description: Implement the MIPS report.

Staff Contact: Brian McClure

Last Status Review: 12/24/2025.

Status Tracking: 08/12/2025. All but three of the crosswalks fall within ACHD's ROW. ACHD has completed those within their ROW, and the City contracted to complete those outside. Of the initial projects, two pedestrian ramp/sidewalk repair projects are currently in progress.

There are several other projects the Mayor and Council are interested in further scoping with ACHD/ITD. Staff need to prioritize new projects or closeout funding. For now, Pine and Locust Grove is moving forward through the Mayor's Office to obtain an easement. 10/24/2025, the City is also exploring options for sidewalk connections from XWALK on the NW corner of Meridian and Victory. 12/24/2025, ACHD has agreed to take on the Meridian and Victory pedestrian connection gap in the summer of 2026. Staff are working on estimates for fence relocation at Pine and Locust Grove.

Meridian, Transportation, Planning

Magic Bridge Subarea Plan. Integration of ISU

Design: | **ROW:** | **Const:** | **Status:** In-process

Project Description: Support current planning with ISU, and prep/plan for sub area plan for economic development and transportation improvements

Staff Contact: Carl Anderson

Last Status Review: 11/21/2025.

Status Tracking: 250721; Kittleson was selected as the consultant to complete the transportation connection feasibility report. The final scope of work has been negotiated. The contract was drafted by finance and emailed to the consultant on July 17th. An initial kick-off meeting is scheduled with the

consultant on July 31st. The excepted completion date is still the end of December (potentially early January). UPDATE 9/4/25: The first three stakeholder meetings are scheduled for the week of September 8th. Logan Simpson has drafted Land Use analysis and are expected to send the first draft to the City the week of September 8th for review. UPDATE 11/21/2025: The initial draft report has been reviewed by City staff and feedback provided back to consultant team. Three out of the five alignment options have been identified. Stakeholder meetings are complete and awaiting launch of static open house. 12/11/2025: It has been determined that the static open house will not be held based on the current phase of the project. Future open house/outreach is anticipated when a preferred option is determined and future steps identified. A tentative date has been set before City Council on January 27, 2025, during which the Consultant will present the report findings.