




City Hall Space Planning Study 2025





## Background

- FY25 budget request included funding for several TI's
- Requested to pause and complete study
  - \$100,000 Space Planning Study
  - \$306,000 Space Planning Projects
- Contracted with Lombard Conrad Architects (LCA)
  - Space Plan Study (\$40,000)
    - Aug 2024- Internal scoping meetings
    - Nov 2024- Consultant on-board
    - Jan 2025- Consultant on-site walk throughs
    - Feb-June 2025- Conceptual layouts
    - July 2025- Final study completed



# Space Planning Study Objectives

Validate/compare our space planning standards

Identify any immediate space constraints and conceptual layouts

Identify a mid-term space plan (high level concepts/layout options)

Develop a full building "buildout concept" (max number of FTEs in the building)



# Logistics/Estimates/Future Layouts

- Phased Approach
  - Cannot construct all projects at once
    - Displacement and disruption of staff
    - Project management
- Cost Estimates
  - Are truly estimates until we are able to bid
  - Several areas have not yet been designed (estimated)
- Near Term Projects Layouts
  - Designed to accommodate future expansions
- Future Layouts Concepts
  - Very conceptual, could vary
  - Developed to give us planning counts



# Near Term Findings

## **Spaces with Existing Constraints**

- Fire
- IT
- Mayor's Office
- 2<sup>nd</sup> Floor Comm Dev
- City Council

### No Immediate Constraints

- Basement
- Finance
- 1<sup>st</sup> Floor Comm Dev
- Public Works
- Parks
- Legal




## Fire Area

- Needs identified:
  - Supervisors needing private offices
  - Logistics organization area

#### What it builds:

- 6 offices
- Small, dedicated logistics storage room

Fire Area	Cost	Timeframe			
Design	Completed				
Construction	\$360K	8 months			





## Fire Area

Future Build Out Concept

#### Fire:

Shrinks/adds cubicles, adds 10 cubicles
Adds 3 offices






## IT Area

- Needs identified:
  - Supervisors needing offices
  - Limited space for additional cubicles

#### What it builds:

- 3 offices
- 1 cubicle (adds space for 3 more)

IT Area	Cost	Timeframe
Design	Completed	
Construction	\$160K	7 months



Note: Future IT builds out 3 additional cubes & expansion into Art Gallery Space




# Mayor's Area

- Needs identified:
  - Staff separated on 1<sup>st</sup> floor
  - Staff currently located in offices

#### What it builds:

- Removes 2 offices to create 6 cubicles
- Adds 1 new office


Mayor's Area	Cost	Timeframe
Design	\$16K	3 months
Construction	\$161K	7 months
Total	\$177,000	10 months





# Mayor's Area

Future Build Out Concept



Mayors Office:

Adds 2 cubicles

Shrinks Mayor's office

Converts small conference room to shared work room and Mother's Room (access from hallway) Creates shared lobby space




## Comm Dev- Floor 2 Area

- Needs identified:
  - No offices for supervisors
  - PW has staff in offices

#### What it builds:

Flips 2 offices from PW to Comm Dev

Comm Dev Area	Cost	Timeframe		
Design	\$2K	1 month		
Construction	\$20K	5 months		
Total	\$22,000	6 months		




Note: Future plans include moving all Comm Dev Staff to 1<sup>st</sup> floor after remodel of that area. That move frees up this space for other uses/Departments.



## Council Area

- Needs identified:
  - Private/Semiprivate Offices
  - Dedicated, accessible area to meet with constituents
  - Additional benefit- relocation frees up currently occupied space for construction staging for other areas (critical need for successful projects)



#### What it builds:

- 3 shared (double) offices
- Dedicated council meeting room
- Convenient 1<sup>st</sup> floor access

<b>Council Area</b>	Cost	Timeframe
Design	\$10K	3 months
Construction	\$93K	6 months
Total	\$103,000	9 months



## Council Area

#### **Future Build Out Concepts**

# THE CONTROL OFFICE SHOULD CHICAGO CHIC

Option 1: Build Out 1st Floor Area


Remain in Council meeting room area. This could also include the construction of two additional offices in this space (~\$103K). In the future, up to 4 additional offices could be added to the adjacent area.

Current SQFT: 890

Future SQFT: 1,715

#### Interim Recommendation:

- Set up temporary space in 1<sup>st</sup> floor Council Area to vacate 3<sup>rd</sup> floor space to allow Tl's to take place
- Complete other building Tls (2026-2027)
- Select future options for long term buildout of Council in 2027




Option 2: Relocate Back to 3rd Floor

Relocate Council back to the existing 3<sup>rd</sup> floor area. This option could also entail the construction of several offices and/or cubicles and a small meeting room.

Current SQFT: 715

Future SQFT: 715



Option 3: Move to 2<sup>nd</sup> Floor Comm Dev Area

In the future, after the Comm Dev 1<sup>st</sup> floor expansion is completed (not currently planned in the 10 year capital plan), the existing area on the 2<sup>nd</sup> floor will be vacated. This area will already include 2 offices, a meeting room, and several cubicles. Additional construction in this area could occur to add offices.

Current SQFT: Occupied

Future SQFT: 1,495



# Proposed Near Term Project Summary

Immediate Plan by Project							
Project			Estimated Construction Time (includes move, permit & bid time)	Estimated Construction Cost			
Council Offices-1st Floor *	3 months	\$10,000	6 months	\$93,000			
HR Reconfiguration & Access Card Readers	N/A	N/A	2 months	\$6,000			
Mayor's Office	3 months	\$16,000	7 months	\$161,000			
PW/Comm Dev Plan Review Office Flip	1 month	\$2,000	5 months	\$20,000			
Fire Tenant Improvement	Completed	N/A	8 months	\$360,000			
ITTenant Improvement	Completed	N/A	7 months	\$160,000			
Total		\$28,000		\$800,000			
Current Funded Budgets		\$64,000		\$306,000			
Additional Budget Needed							
to Complete All Near Term Projects				\$458,000			



# Potential Project Timeline

	Summary of Proposed Work (						Current Available Funding	Estimated Expenditures	Additional Budget Needed (Estimate)
-	HR	Council	Fire	Π	Mayor	Comm Dev			
Remainder FY25	Install Card Readers (Aug)		Bid (Sept-Oct)				\$64K (Design) \$306K (Const)	\$6K (HR)	
FY26		Relocate Council (Nov)	Relocate Fire (Nov) Complete Construction (Dec-May)	Bid (April-May) Relocate IT (June) Begin Construction (July-Nov)	Design	Design	\$64K (Design) \$300K (Const)	\$16K (Mayor) \$2K (Comm) \$360K (Fire) \$160K (IT)	\$220K *via budget amendments after bidding
FY27				Complete Construction (Nov)	Bid (Oct-Nov) Relocate Mayors (Dec)  Complete Construction (Jan-May)	Bid (April-May) Relocate Comm Dev/PW (June)  Complete Construction (July-Sept)	\$46K (Design)	\$161K (Mayors) \$20K (Comm)	\$181K *add to FY27 budget
FY28		Design (3 months) Bid (2 months) Construction (5-6 months)					\$46K (Design)	\$10K (Council)	Unknown- depending on option selected Remaining design money (~\$36K) could be transferred to construction costs.



# Future Project Concepts

- High level ideas
- Can change based on need/department growth
- No timeframe identified on completing these projects


City Hall Workspace Count Summary									
	Current Immediate		Department Space Efficiency Remodels (Future)*	Basement Conversions (Future)	Art Gallery Conversion (Future)	Conf A&B Conversion (Future)	Max Full Buildout (Future)		
	Total	Total: Assumes following remodels: Fire, IT, Mayor's, Council Chambers, Comm Dev (Building Services)	Total	Adds	Adds	Adds	Total: Assumes All Existing Space Remodels + Basement + Art Gallery + A&B Column D + E,F,G = H		
Office	59	69	93	5	0	1	99		
Cubicles	129	126	176	24	8	4	212		
Reception/Work Stations	27	27	20	1	0	1	22		
Totals:	215	222	289	30	8	6	333		
Conference Rooms:	Total 22	Total 22	Total 21	Adds 2	Adds 1	Removes -1	Total 23		





## Basement


Alternate 1: Basement Additional Option

Adds 2 offices, 4 cubicles, and additional conference room










Mayors Office: Adds cubicles, converts small conference room to shared work room and Mother's Room (access from hallway)

Legal: Adds 3 offices and cubicle, relocates lobby (shared lobby w/Mayor's office)

IT: See Art Gallery Cut Out for Optionsassumes Art Gallery is relocated

HR: See Art Gallery Cut Out for Options, adds offices and cubicles, adds phone room (access from hallway)







## Recommendations

- Proceed with near term TIs
  - Phased approach with staging area (relocations) is critical to project success
  - Addresses key area constraints
  - FY25:
    - Complete HR card readers
    - Bid Fire project
  - FY26
    - Complete Fire project
    - Bid & Construct IT project
    - Design Mayor & Comm Dev projects
- Any future TI requests should be validated against space study plan



# Questions