

Two Easton Oval, Suite 500
Columbus, Ohio 43219
United States
T +1.614.888.3100
F +1.614.888.0043
www.jacobs.com

Subject	Project Updates for Council	Project Name	Village Engineering Services
Attention	Honorable Tiffany Southard, Mayor	Project No.	690666
From	Michael J. Flickinger, P.E.		
Date	May 14, 2026		
Copies to	File		

Task Order No. 30: Maintenance Building

- We continued working with the contractor on construction items, including reviewing pay requests, certified payroll reports, RFIs, and general coordination including revising permitting documents to address as-built changes and Columbus Division of Water review comments.

Task Order No. 38: 2025 Roadway Improvements – Construction Services

- We continued working with the contractor on project close out items.

Task Order No. 39: Kilbourne Run Erosion Mitigation

- We submitted the technical memorandum (TM) based on the alternatives meeting on 04/15. We anticipate officially closing this task order in May.

Task Order No. 40: Valley Road Reconstruction and Utility Improvements

- Detailed design for this project is currently on hold pending coordination with the swim club design professional so that utility improvements – specifically sanitary sewer and storm sewer – can be coordinated with the Valley Road project to meet the needs of the improved facility.

Task Order No. 41: North Lake Court Roadway and Utility Improvements

- We revised the delivery schedule per Village request to release this project for bidding in 2026.
- We continued detailed design and coordinating with the utility providers.