

Two Easton Oval, Suite 500
Columbus, Ohio 43219
United States
T +1.614.888.3100
F +1.614.888.0043
www.jacobs.com

Subject	Project Updates for Council	Project Name	Village Engineering Services
Attention	Honorable Tiffany Southard, Mayor	Project No.	690666
From	Michael J. Flickinger, P.E.		
Date	December 11, 2025		
Copies to	File		

Task Order No. 30: Maintenance Building

- General building permit is complete. We are coordinating with Franklin County regarding the plumbing permit, pending confirmation that the building's address has been certified by the auditor.
- We continue coordinating with the contractor on various construction details.
- We continue coordinating with the utility providers on final locations for service to the site.

Task Order No. 38: 2025 Roadway Improvements – Construction Services (as of 11/30/25)

- Minerva Lake Road
 - Paving work is essentially complete. Striping and signage work remains.
 - Sidewalk work is generally complete. We are coordinating with Strawser on two items: potential retaining wall near Farview Road (look to be similar to existing walls) and coordination with AT&T on utility boxes.
- Northland Plaza Drive
 - Paving work is essentially complete. Striping and signage work remains.
 - Currently, we do not anticipate utilizing any of the \$10,000 contingency included in this part of the project.

Task Order No. 39: Kilbourne Run Erosion Mitigation

- We continue developing conceptual drawings and the alternatives matrix for mitigation strategies immediately downstream of the dam and for the shared-use path under Quiet Brook Vale.
- We anticipate preparing planning level opinions of probable construction costs for the alternatives before the end of 2025.
- We anticipate scheduling an alternatives meeting with the Village for January.

Task Order No. 40: Valley Road Reconstruction and Utility Improvements

- Detailed design for this project is currently on hold pending coordination with the swim club design professional so that utility improvements – specifically sanitary sewer and storm sewer – can be coordinated with the Valley Road project to meet the needs of the improved facility.