# **COST TRACKING SUMMARY**

### for

# CITY OF MONTGOMERY

# 2024 Certificate of Obligation - \$3,500,000

Project Description	ı	Original Estimated Project Cost	vised Estimated Project Cost	Revised Estimated Project Cost for Contracted Projects	Amount Incurred to Date <sup>(4)</sup>	Notes	Expected Future	% Comp.	Completion Date
Water Plant No. 2 Improvements	<u> </u>	1,700,000.00	2,679,450.00	2,679,450.00	122,476.06		2,556,973.94	4.6%	Apr-25
Water Plant No. 4 (Engineering Only)		400,000.00	400,000.00	2,079,430.00	-	(1)	400,000.00	0.0%	TBD
2023 Sanitary Sewer Rehabilitation - Phase I		705,000.00	961,170.00	961,170.00	826,623.19	(2)	134,546.81	86.0%	Jun-24
2023 Sanitary Sewer Rehabilitation - Phase II		250,000.00	174,871.00	174,871.00	15,870.00		159,001.00	9.1%	Jul-24
Town Creek WWTP to 0.3 MGD (Engineering Only)		600,000.00	600,000.00	-	-	(1)	600,000.00	0.0%	TBD
TOTAL COSTS	\$	3,655,000.00	\$ 4,815,491.00	\$ 3,815,491.00					
Cost Paid from CO	\$	3,500,000.00	\$ 3,500,000.00	\$ 3,500,000.00					
Remaing Cost	\$	155,000.00	\$ 1,315,491.00	\$ 315,491.00					
Current Impact Fee Balance	\$	726,484.00	\$ 726,484.00	\$ 726,484.00					
Expected Additional Impact Fee Payments 2024 (6)	\$	990,390.00	\$ 990,390.00	\$ 990,390.00					
Cost Paid from Impact Fees	\$	155,000.00	\$ 1,315,491.00	\$ 315,491.00					
Estimated Remaining Impact Fee Balance	\$	1,561,874	\$ 401,383	\$ 1,401,383					

### Notes:

- 1. Estimated engineering fees for facilities subject to change based on final agreement with selected design firm.
- 2. Based on additional cost for pipe bursting along Lift Station No. 2 gravity trunk line as a result of unexpected field conditions.
- 3. Additional costs above and beyond the certificate of obligation will be provided by impact fees collected and applied toward the Water Plant No. 4 and Town Creek WWTP to 0.3 MGD projects.
- 4. This includes all invoices and pay estimates provided to the City for payment, and does not indicate if they have been paid or not.
- 5. Current Impact Fee Balance as of June 5, 2024 is \$726,484
- 6. Based on collecting impact fees for Montgomery Bend Sec. 3 & 4 and Redbird Phase IA only. These developments have prepared final plats and are expected to file in the next 60 days. Other perspectives developments are not included to be conservative.
- 7. Projects being funded with Impact Fees will not be used until CO Funds have been exhausted.