

\boxtimes	CITY	COUNCIL	NPUA
-------------	------	---------	------

🛛 Regular 🗌 Special

Meeting Date: February 27, 2024

Title: Jack Smith Park Project – Construction Update Presentation

Background: The Jack Smith Park Walking/Biking Trail project consists of the installation of approximately 1300 L. F. of 7' wide concrete walking/biking trail and the installation of seven (7) pieces of exercise equipment along the trail route. Two (2) pieces specifically dedicated for ADA accessibility.

Construction of the walkway started in November 2023 and was complete in approximately 3 weeks. Exercise equipment was purchased by the City and delivered in January 2024. Exercise equipment is scheduled to be installed by the contractor at the beginning of March.

A change order in the amount of \$20,650 for additional concrete work is being brought forward tonight for approval to complete the project. The additional work was to remove and replace 45 L.F. of existing walkway to meet ADA requirements and to include fine (5) additional concrete pads for exercise equipment that was not included in the original scope of work. The cost of this change order is reimbursable from the original grant funding of \$181,116.

Staff will provide a short presentation of project status.

Fiscal Impact: None

Recommended Action: Information Only

Submitted By: Kathy Raasch, Interim Development Services Director

City Manager Approval: <u>Patrick</u> 7	Martinoz Date: 2/22/2024
Other Department Approval (when required): _	Date:

Approved:	Not Approved:	Tabled:	Other:	
		Agenda Item:		