BROWN'S MOUNTAIN RECYCLING MONTHLY PROGRESS REPORT

MONTHLY	PROGRESS REPORT
For the month of	June

This report must be submitted to New Meadows City Hall on the Wednesday prior to the 4th Monday of the month following the report month. A representative of Brown's Recycling must attend the City Council meeting on the 4th Monday of the month to answer questions regarding this report.

If no action has been taken in the month on a condition, please note why no action has been taken. Failure to submit a completed report in a timely manner will result in revocation of the CUP to be considered at the next City Council meeting.

CONDITION # 1 - 7 foot sight obscuring fence with two runs of barbed wire constructed out of metal posts set 3 feet deep in concrete surrounding all four sides of the property.

DUE DATE: October 31, 2024

What work has been done on this part of the project this month? Please provide pictures of progress.

Brought Purchased metal for fince	40
Brought Purchased metal for fince the yard. Skidsteer back up online f	-01
Dr. 11 Auger attachment rental	
Percentage Complete	25%

CONDITION # 2 – Full length of South End Rd frontage planted with lilac bushes and 6 foot ornamental grass with large boulders and ground cover to the edge of the ditch to create appealing landscaping.

DUE DATE: August 31, 2024	
What work has been done on this part of the project 1	this month?
Please provide pictures of progress.	
Continueing to water existing plante	d lilac 1
	nicured
diten and fine for appeal.	
atten and time to appear.	
Paraantaga Camplata	75%
Percentage Complete	10/3
	600
OITION # 3 – All tires removed from the property.	
DUE DATE: August 31, 2024	
What work has been done on this part of the project	this month?
Please provide pictures of progress.	
1	
No new progress on tires	
Percentage Complete	30%

CONDITION # 4 – The area within at least 300 feet from the east property line and 300 feet from the creek that runs along the southern property line vacated and free from any potential contamination of fluids.

	What work has been done on this part of the project this mon Please provide pictures of progress. This is already in Compliance.	
_		
	Percentage Complete	<u></u>
	ITION #5 – Solid Waste compliance approved and documents and a DEQ approved Containment plan implemented.	ed k
\ E	OUE DATE: October 31, 2024 What work has been done on this part of the project this more please provide pictures of progress. Inspection Complete Paperwork wiplan attached.	ith
_	a Hached.	
-		

DUE DATE: June 30, 2024 What work has been done on this part of the project this month? Please provide pictures of progress. As of June 18th, we have Submitted everything we are aware of for Design Review Percentage Complete BO% NDITION #7 - Office building set up on the property and hooked up City water and sewer services. DUE DATE: September 30, 2024 What work has been done on this part of the project this month? Please provide pictures of progress. Wooden Beams and material on location Equipment ready + available now (tiple exleticales). Skidsteer, and Fintend loader) for transper	roved by the City Council.	
NDITION #7 – Office building set up on the property and hooked up City water and sewer services. DUE DATE: September 30, 2024 What work has been done on this part of the project this month? Please provide pictures of progress. Wooden Beams and material on location. Equipment (cady + available now (tiple axle))	What work has been done on this part of the project this no Please provide pictures of progress.	, ,
DUE DATE: September 30, 2024 What work has been done on this part of the project this month? Please provide pictures of progress. Wooden Beams and material on location. Equipment ready + available now (triple axle	Percentage Complete	30%
What work has been done on this part of the project this month? Please provide pictures of progress. Wooden Beams and material on location. Equipment ready + available now (triple axle	ity water and sewer services.	ked up
	What work has been done on this part of the project this replease provide pictures of progress. Wooden Beams and material on location Equipment ready + available now (tiple	axle

CONDITION # 6 – A Design review for the office building on the property

This report was prepared		
NAME Willy	Brown	
PHONE # (208) &	Brown 349-1702	
DATE RECEIVED AT CI	TY HALL	
DATE PRESENTED TO	CITY COUNCIL	
COMMENTS FROM C	CITY COUNCIL:	
INITIALED BY:		
Mayor	City Council Member	

Brief Narrative for

Brown's Mountain Recyling, LLC

On the picture of the lot we sit on, we have mapped out how we will have everything sitting when we are finished. The position of the office sits just outside of the Flood Plain, but after we do water drainage on the boundaries of the lot, we're hoping that the water that will come down in a flood will be diverted and miss the lot altogether.

Our mission is to clear the lot and bring in enough rock and gravel to raise the lot so we have solid ground and will be able to work all winter without sinking in the mud.

We will be bringing in a small building (11' X 15') that will be used for an office. It will have a bathroom in it with some shelving for storage. A sink to cleanup in and a cabinet to store first aid materials.

The office will have a kitchen sink, a small refrigerator, a microwave, some overhead cabinets, possibly an air fryer. It will be set up for a break room to fix a meal. It will have file cabinets to hold all pertinent information about vehicles being brought in and a desk for doing the paperwork needed.

There is parking for people to park when coming in to ask questions and to do business.



ADAMS COUNTY FEMA OVERLAY

FEMA







-116.288 44.968 Degrees

My Doctor's Note

After reviewing the life events that occurred in the last month, it is my determination that this student must be excused for lack of progress in his job.

- 1. Both parents Birthdays
- 2. Two Graduations
- 3. Father's Day
- 4. Family Reunion
- 5. Skidsteer/Stuck
- 6. Cousin's Celebration of Life
- 7. Lack of feasible help
- 8. And of course, lack of a winning lotto ticket!