

NEW MEADOWS YOUTH CENTER UPDATE

April 14, 2025

Fire alarm permit is done and passed through the state Fire Marshal. They will do the rough in next week.

The steel beams for the roof over the playground area will be installed Wednesday.

Siding is ordered and will be here this week and installed next week.

HVAC is coming to do the rough in this week.

Roof will be torn off next week so the new roof can be installed.