## BROWN'S MOUNTAIN RECYCLING MONTHLY PROGRESS REPORT

For the month of February

This report must be submitted to New Meadows City Hall on the Wednesday prior to the 4<sup>th</sup> Monday of the month following the report month. A representative of Brown's Recycling must attend the City Council meeting on the 4<sup>th</sup> Monday of the month to answer questions regarding this report.

If no action has been taken in the month on a condition, please note why no action has been taken. Failure to submit a completed report in a timely manner will result in revocation of the CUP to be considered at the next City Council meeting.

CONDITION # 1 - 7 foot sight obscuring fence with two runs of barbed-wire constructed out of metal posts set 3 feet deep in concrete surrounding all four sides of the property.

DUE DATE: October 31, 2024

What work has been done on this part of the project this month?

Please provide pictures of progress.

No new progress. Weather still pending.

Purchased metal from C+M. Pictures provided

Percentage Complete

25%

CONDITION # 2 – Full length of South End Rd frontage planted with lilac bushes and 6 foot ornamental grass with large boulders and ground cover to the edge of the ditch to create appealing landscaping.

DUE DATE: August 31, 2024

What work has been done on this part of the project this month? Please provide pictures of progress.

Lilac Bushes planted last month seem to be doing well. Weather pending for continueation of landscape progress

**Percentage Complete** 

20%

CONDITION #3 – All tires removed from the property.

DUE DATE: August 31, 2024

What work has been done on this part of the project this month? Please provide pictures of progress.

Weather also pending, we are still in Communication with company out of the valley to come and remove tires when it dries out. Our CUP may allow us to begin moving them to transfer site also, Speeding up the process. Waiting for drier days Percentage Complete

CONDITION # 4 – The area within at least 300 feet from the east property line and 300 feet from the creek that runs along the southern property line vacated and free from any potential contamination of fluids.

DUE DATE: June 30, 2024

	eads in Compliance	- Pictures from
last month's	report verify	www.area
Percentage Complete	e	100%
to the second of	ste compliance approved a Containment plan impleme	
DUE DATE: October 3	31, 2024	
What work has been Please provide picture	done on this part of the press of progress.	oject this month?
	tion Mid March	
- fax inc	Inded	
	e traffic	A Harry &

CONDITION # 6 - A Design revi	iew for the office building on the pro	perty
approved by the City Council.		

DUE DATE: June 30, 2024
What work has been done on this part of the project this month
Please provide pictures of progress.
The rest of wainscoat purchased. Snow
removed around building to begin transport

new location for further remodeling

Percentage Complete 30%

CONDITION # 7 – Office building set up on the property and hooked up to City water and sewer services.

DUE DATE: September 30, 2024

What work has been done on this part of the project this month? Please provide pictures of progress.

Once	remode	ling of	building	are complete
and	weather			
		The second secon		

**Percentage Complete** 

0%

This report was prepared by:	
NAME Willy Brown	
NAME 11/11/4 Brown PHONE #(208) 849-1702	
THE MEN MENT OF MATERIAL POR STREET	August .
DATE RECEIVED AT CITY HALL 22124	
DATE PRESENTED TO CITY COUNCIL 7 76 24	The second second
COMMENTS FROM CITY COUNCIL:	
INITIALED BY:	
Mayor City Council Member	210 Jeseph <del>-</del>

is sette to been a filosophical description of

## **Browns Mountain Site Visit**

Beth Bahem <Beth.Bahem@deq.idaho.gov>

Tue 2/6/2024 3:16 PM

To:dreyerbrown22@hotmail.com <dreyerbrown22@hotmail.com>

Hi Donna,

My supervisor, Rebecca, wanted to me to reach out to you to try and set up a site visit to Browns Mountain. The purpose of the site visit is to check site status to determine what outstanding items are needed to complete to come into compliance with DEQ regulations. We have the initial site visit perspective, and we need another indepth site visit to identify current conditions. We are not sure what the weather currently looks like up there but we are hoping to have the site visit completed before mid-march.

Do you have any days or times that work best for you?

Thank you,

## Beth Bahem | Brownfield Analyst

Idaho Department of Environmental Quality Boise Regional Office 1445 N. Orchard Street Boise, Idaho 83706

Office Phone: 208.373.0563

<u>Beth.Bahem@deq.idaho.gov</u>

Website: <u>www.deq.idaho.gov</u>

Committee of the second section of

gravitation and a contract of the second states of

ne paero ESC de la la marcha en la colonidad de la care de de la

ing sa na mga na 1860 na kabana na mga sa Mga sa kabana na mga sa k

(a) The second contract of a second particular term of the result of the result of the result of the second contract of the result of the r

Spinish District the Control of the

Article are reserved at the first

a february no disense and a subsection of the contract of the