EXHIBIT A

		Norm	an Development Center Shutdown Cost	ts			
Subcontractor	Scope		Demobilization/Remobilization		Material Pricing Increase		Abatment Damages
Crossland Construction	General Conditions	\$	67,020.00	\$	-	\$	-
Crossland Construction	08B - Door Assemblies - Install	\$	-	\$	-	\$	-
Russel Interiors, Inc	12A - Window Treatments	\$	-	\$	-	\$	-
Greenshade Trees Inc.	32D - Landscaping	\$	-	\$	984.32	\$	-
CIA Masonry LLC	04B - Masonry	\$	-	\$	7,350.00	\$	-
Leonard Building Company LLC	5A - Structual Steel	\$	4,375.00	\$	-	\$	-
McGill Restoration Inc	Joint Sealants & Waterproofing	\$	-	\$	-	\$	-
Wiljo Interiors Inc	07A - EIFS	\$	-	\$	-	\$	-
Oklahoma Roofing & Sheet Metal LLC	07A - Roofing	\$	-	\$	-	\$	-
Piper-Weatherford Co.	08A - Door Assemblies - Supply	\$	-	\$	-	\$	-
Archetype Canopies	10C - Metal Canopies	\$	-	\$	-	\$	-
Felix Thomson Company Inc.	10A - Specialties	\$	4,864.00	\$	21,880.00	\$	-
Vista Contruction LLC	09C - Painting & Wallcoverings	\$	-	\$	7,500.00	\$	52,751.00
Bryan's Flooring LLC	09B - Flooring & Wall Tile	\$	3,957.00	\$	-	\$	-
4G Concrete	03A	\$	4,642.00	\$	3,141.00	\$	-
Corona Drywall Inc	09A - Gypsum Board & Ceiling sytems	\$	7,694.85	\$	38,133.18	\$	58,213.80
Crystal Structures	08C - Aluminum & Glazing	\$	3,319.92	\$	17,712.71	\$	-
WoodSytems Inc	6A - Architectural Millwork	\$	-	\$	23,080.00	\$	-
Waggoners Mechanical Services LLC	23A - HVAC	\$	19,572.63	\$	24,184.16	\$	23,353.61
Prime Electric Company Inc	26A - Electrical & Low Voltage	\$	15,186.06	\$	36,672.00	\$	-
Waggoners Mechanical Services LLC	22A - Plumbing	\$	6,995.90	\$	17,524.25	\$	22,077.99
Cooks Fence & Iron Co. Inc	32C - Fencing	\$	-	\$	-	\$	-
Frazier Fire LLC	21A - Fire Suppression	\$	-	\$	-	\$	-
M&M Wrecking Inc	02A - Selective Building Demolition	\$	-	\$	-	\$	-
	SUBTOTAL	ć	127 (27 2)	ć	198,161.62	ć	156,396.40
	JUDIUIAL	Ş	137,627.36	Ş	198,101.02	Ş	150,590.40

SUBTOTAL	\$ 137,627.36	148 161 67	\$ 156,396.40

TOTAL \$ 492,185.38



Blake,

There has been (2) price increase from our concrete supplier since August. There will not be a price increase on the rebar since it was purchased at the beginning of the project. Our cost occurred due to the shutdown. For a further reference please review the folling breakdown.

Concrete Increase	\$860
Rebar	\$0
Industry Cost of Living	\$717
Incidentals including Fuel	\$582
Mobilization and Demobilization	\$2,483
	Total \$4,642

Thank for your consideration.

Eric Subia

Breakdown of Cost of Work: 1 WORKSHEET

Norman Development Center

					LABOF				RIAL	EQUIPMEN		
	QTY	UNI	MEN	MHRS	RATE	U.P.	COST	U.P.	COST	U.P.	COST	
				0.00	0 01 10		\$ 400		<u>^</u>		<u>^</u>	500.00
Mobilize/demobilize	3	trips	2	8.00	\$ 31.12		\$498		\$0		\$	520.00
Concrete (\$8.00 Annual Increase, \$45.00/Trip Surcharge)	67	yds	0	-	\$ -		\$0	\$12.50	\$837.50			
General Conditions/Incidentals					0.000/		A075		^			
Labor (3.9%)	9613		0	-	3.90%		\$375		\$0		\$	-
Forms and Misc.(11%)	3660						-	11%		-		
Supplies, Fuel, Indidentals (18%)	2822						-	18%	\$508	-		
							-			-		
			-				_				-	
			-				_				-	
							_				-	
							_				-	
			-								_	
											_	
											_	
	-						+			ł	-	
			-		-							
											-	
											-	
							-					
							-					
										1		
	1											
	1					1						
				-		-	-		-		-	
				-		-	-		-		-	
TOTAL							¢070		4 7 4 0			500.00
TOTAL							\$873		1,748		\$	520.00

Blake Madden

From:	Rusty Burke <rusty@bryansflooring.com></rusty@bryansflooring.com>
Sent:	Monday, April 4, 2022 5:32 PM
То:	Blake Madden
Cc:	cody@bryansflooring.com
Subject:	RE: Norman Development Center - Jobsite Shut Down

EXTERNAL EMAIL: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Blake,

Please see below for the additional storage cost we incurred over the shutdown. Let us know if you need this on a formal quote.

	<u>ΩΤΥ</u>	<u>Units</u>	Pallets/Rolls	SF Each	Total SF					
Tile	7047	SF	13	18	234					
Setting Materials	180	Bags	4	18	72	50 SF/Bag,	50bags/p	allet		
Carpet Tile	4268	SY	38	18	684	112 SY Per	Pallet			
LVT	4420	SF	6	18	108	736 SF Per	Pallet			
Adhesive	8269	SF	1	18	18	40 Per Pall	et			
Covebase	10465	LF	2	18	36	107 Rolls T	otal			
Total Space Required					1152	Total SF Re	equired			
All in Rent Cost					\$6.87	Annual SF	Cost(Rent,	Taxes, Ins	, Utilities, F	ork Lift, ect)
Cost Per Month					\$659.52					
Time Stored					6					
Total Cost For Duration	6 M	onths Sto	rage		\$3,957					

From: Blake Madden <bmadden@crossland.com>

Sent: Monday, April 4, 2022 4:37 PM

To: 4gconcrete@gmail.com; Arturo Merino <amerino@okroofing.com>; bglazier@csglazing.net; Casey Decker <caseyd@woodsystems.net>; charles@frazierfire.com; Cody Caywood <cody@bryansflooring.com>; daniel.l@waggonersms.com; gerry <gerry@frazierfire.com>; Isia Minjarez <isai.m@waggonersms.com>; Joe Jimenez <jjimenez@cherokeepainting.com>; John Sucharski <john.s@waggonersms.com>; Johnathan Heffley <johnathan.heffley@yahoo.com>; krbowling683@gmail.com; luis@coronadrywallinc.com; Matt Rider <mrider@woodsystems.net>; Mike Morgan <mmorgan@primecompany.net>; mike.w@waggonersms.com; patrick@frazierfire.com; Paul <paul@coronadrywallinc.com>; Robbie Nelson <robbie.n@waggonersms.com>; Russel Hughes <rhughes@primecompany.net>; Rusty Burke <rusty@bryansflooring.com>; Scott@leonardbuildingcompany.com; tyler@greenshadeok.com; Mike Lamb <mike@ciamasonry.com>; Jeremy Lamb <jeremylamb@ciamasonry.com>; dstacy@commercial-waterproofing.com; tyler@archetypecanopies.com;

gmayfield@piperweatherford.com; d.treadwell@cooksfence.com; Jennifer Utsler <jennifer.w@waggonersms.com>;

Frank Snolis <frank@wiljointeriors.com>; ggoodpasture@okroofing.com; sandyj@felixthomson.com

Cc: Tucker Smith <tsmith@crossland.com>; Kody Webb <kwebb@crossland.com>; Josh Gilkeson



PO Box 300196 • Midwest City, OK 73140 (405) 822-4360• Fax (405) 732-2837 E-Mail: jjimenez@cherokeepainting.com

March 29, 2022

Attn:Blake MaddenFrom:Joe JimenezSubj:Norman Dev. CenterRe:Material Increase Impact

This proposal, if accepted, shall be made a part of any contract entered into, either by attachment or direct incorporation. Pricing is offered per plans or as noted below. Any of the following exclusions may be waived in this proposal, if either, specific pricing is provided or if an item is directly waived in our proposal. If you are unsure of any of the items listed below, please call our office.

CONTRACT CHANGE ORDER:

- Material Increase to-date. (See letter from Sherwin Williams below)
 - Paint, Mud & Wallcoverings.

Total Change Order Amount: \$7,500.00

If you have any questions, please don't hesitate to contact me.

Thank you,

Joe Jimenez

405.822.4360





Jon Reid Division President & General Manager South Western Division

December 15, 2021

To our valued customer:

Thank you for your continued trust and partnership with Sherwin-Williams. 2021 has brought about significant pressure on the supply and cost of various raw materials needed to produce paint and coating products. In addition, transportation and other supply chain-related costs have risen substantially.

At Sherwin-Williams, we remain focused on providing you with the products and services you need. We value your business, and we are committed to your success. At the same time, our product and service input costs continue to escalate. As a result, we are extending the temporary supply chain surcharge of 4% through January 31, 2022. Effective February 1, 2022, we will discontinue the surcharge and implement a price increase on architectural paints, stains, and coatings. We believe this advance notice should provide you with the sufficient lead-time to incorporate our revised pricing into your upcoming bids and jobs.

We aim to bring you the best experience in the industry. Our stores, field representatives, color consultants, and delivery capabilities remain at your service. For additional details, please contact your local Sherwin-Williams store manager or sales representative.

Thank you for your business.



Jon Reid Division President & General Manager South Western Division



PO Box 300196 • Midwest City, OK 73140 (405) 822-4360• Fax (405) 732-2837 E-Mail: jjimenez@cherokeepainting.com

May 24, 2022

Attn:Blake MaddenFrom:Joe JimenezSubj:Norman Dev. CenterRe:Skim Coat Walls & Repair Door Frames

This proposal, if accepted, shall be made a part of any contract entered into, either by attachment or direct incorporation. Pricing is offered per plans or as noted below. Any of the following exclusions may be waived in this proposal, if either, specific pricing is provided or if an item is directly waived in our proposal. If you are unsure of any of the items listed below, please call our office.

CONTRACT CHANGE ORDER:

- Furnish labor and material to skim coat existing walls that were damaged during abatement.
 22,729/SF X \$1.64/SF = \$37,275.00
- Furnish labor and material to repair door frames that have adhesive.
 - 60 Damaged Frames X \$121.00/EA = \$7,260.00

Sub-Total Change Order Amount:	\$44,535.0 <u>0</u>
<u>O/P (15%):</u>	\$6,680.00
Bond Premium (3%):	<u>\$1,536.00</u>
Total Change Order Amount:	\$52,751.00

If you have any questions, please don't hesitate to contact me.

Thank you,

Joe Jimenez

405.822.4360



CIA MASONRY, LLC

Request for Changel

Project: Norman Developement Center Reason: Asbestos Abatement Delays Damages/Escalation Rapid rise in materials costs due to COVID,Supply Chain, Volatility, Fuel Prices, Etc. Additional Mobilizations,

Amount of change: \$7,350.00



To: Crossland Construction Company, Inc. PO Box 45 Columbus, KS 66725

REQUEST FOR CHANGE ORDER

Ref.# CO-0010 External/RCO#

GC Ref#

Date Nov 05, 2021

Job # 249

Project: Norman Development Center

225 N. Webster Ave. Norman, OK 73069 Contact: Blake Madden

Description: Time and Material (demobilization and mobilization)

Labor	# of Men	Quantity UOM	Unit Total	Rate	Total		
T&M with tickets Demobilization & remobilization	1	96.00 Hrs	96.00	41.00	\$3,936.00		
Demobilization and Remobilization (gang boxes and tools remov bring back tools, gang box,etc)	al, 2	16.00 Hrs	32.00	41.00	\$1,312.00		
			Total	Labor	\$5,248.00		
Total Miscellaneous Charges					Total		
Bonds					\$1,071.85		
		Total	Miscellaneous Ch	arges	\$1,071.85		
Total Other Equipment Charges					Total		
Equipment rental (2 19' scissor lifts no use in 1 month)					\$847.00		
Demobilization and remobilization of Scissor lifts					\$528.00		
		Total Of	ther Equipment Ch	arges	\$1,375.00		
Total Other Material Charges					Total		
Wood Grille ceilings material (increase)					\$3,393.24		
Acoustic ceiling grid material (increase)					\$12,994.19		
Acoustic ceiling tile material (increase)					\$9,906.80		
Gypsum Board (area D drywall increase)					\$6,034.80		
Blanket insulation material (increase)					\$5,804.15		
		Total	Other Material Ch	arges	\$38,133.18		
			Labor Total:	\$5,2	48.00		
AUTHORIZED BY:		Ν	laterial Total:	\$38,1	33.18		
ON BEHALF OF: Crossland Construction Compar	any Inc		ipment Total:	\$1,3	75.00		
•	.,,e.	Misc. Total:			\$1,071.85		
ROJECT MANAGER: Luis Alberto Flores Lopez		1	Fotal:	\$45,828	.03		
ESTIMATOR: Jorge Aquirre				· ·			

ESTIMATOR: Jorge Aguirre



To: Crossland Construction Company, Inc. PO Box 45 Columbus, KS 66725

REQUEST FOR CHANGE ORDER

Ref.# CO-0014

External/RCO#

GC Ref#

Date May 03, 2022

Job # 249

Project: Norman Development Center

225 N. Webster Ave. Norman, OK 73069 Contact: Blake Madden

Description: 25,806SF of R19 blanket insulation on Deck (installed with wires), 2,208SF of R19 blanket insulation at Great Hall walls

Labor					
Install Insulation (Deck insulation) Install Insulation (Grat hall walls 8ft from deck)					
		Total	Labor \$31	1,078.00	
Material					
FIBERGLASS R-19 UNFACED 18GA TIE WIRE DIRECT LOAD CEILING CLIP FOR 15/16" GRID DLCCAG FIBERGLASS R-19 UNFACED					
		Total M	aterial \$23	3,744.00	
Equipment	Quantity UOM	l			
19' SCISSOR LIFT-2WD ELEC - JLG 1930ES - Genie GS-1930	4.00 EA				
		Total Equi	pment \$	1,983.80	
Total Miscellaneous Charges				Total	
Bonds			\$^	1,408.00	
	т	otal Miscellaneous Cl	harges \$1	1,408.00	
Notes: Corona Drywall did R19 unfaced since R30 wo This work will take from 4-5 weeks to be comp -Great Hall Deck Excluded on this Proposal, in	oleted	-			
		Labor Total:	\$31,078.00		
AUTHORIZED BY:		Material Total:	\$23,744.00		
ON BEHALF OF: Crossland Construction Company, Inc.	E	Equipment Total:	\$1,983.80 \$1,408.00		
ROJECT MANAGER: Luis Alberto Flores Lopez					
		Total:	\$58,213.80		

ESTIMATOR: Jorge Aguirre

General Conditions



City of Norman - Development Center

Team Members	(\$/hr)	Staff Positions	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	0ct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Total Hours	Total
Construction Services																
Aaron Stoops	\$ 105	Project Executive								8	8				16	\$ 630.00
Jordan Northcutt	\$ 80	Project Manager	1							87	87				174	\$ 13,920.00
Blake Burden	\$ 65	Asst. Project Manager	1							87	87				174	\$ 11,310.00
Tucker Smith	\$85	Project Superintendent	1							173	173				346	\$ 29,410.00
TBD	\$ 65	Asst. Superintendent	1							87	87				174	\$ 11,310.00
Andrew Teal	\$ 55	Safety Inspector	1							8	8				16	\$ 440.00
]													
											Total (Genera	l Condi	tions	900	\$ 67,020.00





Crystal Structures, Div of Sunshine Rooms, Inc 3333 N. Mead Wichita, KS 67219 Phone: (316) 838-0033 Fax: (316) 838-0839

Change Order

To: Crossland Construction Co Inc PO Box 45 833 S.E. Avenue Columbus, KS 66725 Order #: Date: Project: 002 4/5/2022 Norman Dev Center

CS Sales Order # 51057

Description: Job shut down cost inceases see attached backup

Glass Original Vision Price 675 SF at \$7.75 / SF \$5,231.25 Original Spandrel Price 150 SF at \$8.25 / SF \$1,237.50 Original 1/4" glass 680 SF at \$2.25 / SF \$1,530.00 Original 3/8" glass 1,720 SF at \$5.85 / SF \$10,062.00 Original Glass Cost Sub Total \$18,060.75 Previously Ordered Vision Glass at Original Pricing 547.669 SF at \$7.75 / SF \$4,244.44 Glass left to order Sub Total \$13,816,31 Original Vision Price 675 SF at \$9.95 / SF \$6,716.25 Original Spandrel Price 150 SF at \$12.75 / SF \$1,912.50 Original 1/4" glass 680 SF at \$3.15 / SF \$2,142.00 Original 3/8" glass 1,720 SF at \$7.55 / SF \$12,986.00 Original Glass Cost Sub Total \$23,756.75 Previously Ordered Vision Glass at Original Pricing 547.669 SF at \$7.75 / SF \$4,244.44 Glass left to order Sub Total \$19,512.31 Glass Cost Increase \$5.696.00 Aluminum Cost only on remaining purchase order amount \$18,806.00 (doors and door frames) Increase on Effective 9-13-2021 8% \$1,504.48 Total \$20,310.48 Increase Effective 11-1-2021 15% \$3,046.57 Total \$23,357.05 Increase Effective 3-7-2022 15% \$3,503.56 Total \$26,860.61 Aluminum Cost Increase \$8,054.61 Window Films Original Price \$4846.71

Original Price \$4846.71 New Price \$5,706.81

Film Cost Increase \$860.10

Remobilization Fee Site delivery to unload glass 2 trips 181 milles each way @ \$0.58 / mile \$419.92 2 men @ \$65 / Hr 8 day \$2,080.00 Per Diem 2 days @ \$30/day \$120.00 Off site storage of Fabricated Storefronts 7 months @ \$100.00 / month \$700.00

Remobilization Fee Sub Total \$3,319.92

DELAYS MAY BE INCURRED UNTIL RECEIPT OF FULLY EXECUTED CHANGE ORDER.





Crystal Structures, Div of Sunshine Rooms, Inc 3333 N. Mead Wichita, KS 67219 Phone: (316) 838-0033 Fax: (316) 838-0839

Change Order

To: Crossland Construction Co Inc PO Box 45 833 S.E. Avenue Columbus, KS 66725

Order #: Date: Project: 002 4/5/2022 Norman Dev Center

CS Sales Order # 51057

Subtotal \$17,930.63 OH&P @ 15% \$2,689.59 Bond Cost @ 2% \$412.40 Total Change Order \$21,032.63

The above-described work is subject to the same conditions as specified in the original contract unless otherwise stipulated.

Upon approval, the sum of \$21,032.63 will be added to the contract price.

\$165,100.00
\$1,411.95
\$166,511.95
\$21,032.63
\$187,544.58
\$6,188.00
\$193,732.58

This Change Order :

 WILL
 Impact delivery lead times

 No
 Requires new shop drawings

The above amount of This Change Order is due and payable upon execution of this Change Order unless other arrangements have been agreed upon in writing by both Parties.

Production schedules and delivery lead times will be determined AFTER approved submittals are received by Crystal Structures.

Acceptance:

By signing this Change Order, each person represents that he or she has the authority to execute this Agreement and warrants all payments.

Crossland Construction Co Inc


Authorized Signature / Date

Crystal Structures, Div of Sunshine Rooms,

Inc: uthorized Signature / Date

DELAYS MAY BE INCURRED UNTIL RECEIPT OF FULLY EXECUTED CHANGE ORDER.

Page 2 of 2



ITI GLASS

4747 N. Webb Rd. ○ Bel Aire, KS 67226-8153 Phone 800-835-1165 ○ Fax 888-835-1165 www.itiglass.com ○ sales@itiglass.com

Project Name	City of Norman Municipal Complex
	REV 1
	Norman, OK
Quote No.	WC1924
Quote Date	
Date Product Reg'd	
Take-off Rec'd	

Prepared For:

Sunshine Ro	oms	
3333 N Mea		
Wichita, KS		
Attn:	Allison Raney	

Phone:	(316) 838-0033	
Fax:		0

Specifications Received:

• Quoted prices are valid for materials ordered within 90 days of quote date. Orders after this period must be submitted for re-bid.

· Pricing includes:

-Loose-lite delivery

---IG silicone sealant (silicone setting blocks required to ensure product compatibility)

• Quotation includes ITI Glass 10-year Commercial Sealed Insulated Glass warranty from date of manufacture.

• Square Footage. This quote is based upon your takeoff and square footage estimates. You will be billed for glass square footage ordered.

-A three (3) square-foot billing mimimum per lite applies to this quotation.

None

PRODUCTS	AN/HS/TP	SPACE	SQ. FOOTAGE		PRICE / UNIT
<i>IG Thickness:</i> 1" 1/4" SOLARBAN 60 Gray VT 1/4" Clear Low-e on #2 surface	TP TP	1/2" Black	675	\$	7.75 / SF
IG Thickness: 1" 1/4" SOLARBAN 60 Gray VT 1/4" ISPAN Std. Color on Clear Low-e on #2 surface / spandrel on	TP TP #4 surface	1/2" Black	150 ADD: Spandrel set-up charge	\$ \$	8.25 / SF 80.00 / RELEASE
1/4" Clear 3/8" Clear	TP TP		680 11720 ADD: Machine flat polish	\$ \$ \$	2.25 / SF 5.85 / SF 0.14 / LINEAR INCH

For product performance data, visit www.itiglass.com.

Notes

. Energy Surcharge. The current energy surcharge is included in this quote.

• Oversized. Premiums apply to glass sizes > = 50sf or greater, or long dimensions exceeding 144".

• Roller wave. ITI Glass will orient roller wave parallel to the base glass dimension where possible. Due to manufacturing limitations, base dimensions in excess of 98" will have roller wave perpendicular to the base.

Maximum sizes for a 1" Insulated Glass unit are as follows:

-HS/HS or TP/TP: Up to 65 square feet or maximum glass size (or as approved by ITI Glass).

-ITI requires HS/HS or TP/TP on glass over 50 square feet per lite.


-ITI Glass maximum processing dimensions for clear soft coat low-e glass is 100" x 144". Any glass size exceeding this is specifically excluded from this quotation.

-ITI Glass maximum processing dimensions for tinted soft coat low-e glass is 96" x 130". Any glass size exceeding this is specifically excluded from this quotation.

• ITI Glass excludes all required aspects of delegated design.

QUOTE BY:

Jeff Wolfe



ITI GLASS

4747 N. Webb Rd. o Bel Aire, KS 67226-8153 Phone 800-835-1165 o Fax 888-835-1165 www.itiglass.com o sales@itiglass.com

Prepared For:

Sunshine Ro	oms	
3333 N Mea	d St.	
Wichita, KS	67219	
Attn:	Allison Raney	

None

Phone:	(316) 838-0033	
Fax:		0

Specifications Received:

· Quoted prices are valid for materials ordered on / before Sept 1, 2022. Any order received after this date will be repriced.

Pricing includes:

-Loose-lite delivery

-IG silicone sealant (silicone setting blocks required to ensure product compatibility)

• Quotation includes ITI Glass 10-year Commercial Sealed Insulated Glass warranty from date of manufacture.

• Square Footage. This quote is based upon your takeoff and square footage estimates. You will be billed for glass square footage ordered. —A three (3) square-foot billing minimum per lite applies to this quotation.

PRODUCTS	AN/HS/TP	SPACE	SQ. FOOTAGE		PRICE / UNIT
<i>IG Thickness:</i> 1" 1/4" SOLARBAN 60 Gray VT 1/4" Clear <i>Low-e on #2 surface</i>	TP TP	1/2" Black	675	\$	9.95 / SF
IG Thickness: 1" 1/4" SOLARBAN 60 Gray VT 1/4" ISPAN Std. Color on Clear Low-e on #2 surface / spandrel of	TP TP on #4 surface	1/2" Black	150 ADD: Spandrel set-up charge	\$ \$	12.75 / SF 80.00 / RELEASE
1/4" Clear 3/8" Clear	TP TP		680 1720 ADD: Machine flat polish	\$ \$ \$	3.15 / SF 7.55 / SF 0.14 / LINEAR INCH

For product performance data, visit www.itiglass.com.

Notes

• Energy Surcharge. The current energy surcharge is included in this quote.

• Oversized. Premiums apply to glass sizes > = 50sf or greater, or long dimensions exceeding 144".

Roller wave. ITI Glass will orient roller wave parallel to the base glass dimension where possible. Due to manufacturing limitations, base dimensions in excess of 98" will have roller wave perpendicular to the base.

Maximum sizes for a 1" Insulated Glass unit are as follows:

-HS/HS or TP/TP: Up to 65 square feet or maximum glass size (or as approved by ITI Glass).

-ITI requires HS/HS or TP/TP on glass over 50 square feet per lite.

-ITI Glass maximum processing dimensions for clear soft coat low-e glass is 100" x 144". Any glass size exceeding this is specifically excluded from this quotation.

-ITI Glass maximum processing dimensions for tinted soft coat low-e glass is 96" x 130". Any glass size exceeding this is specifically excluded from this quotation.

• ITI Glass excludes all required aspects of delegated design.

QL	JO.	TE	B	Y:

Jeff Wolfe



August 16, 2021

Dear Valued Customer,

Our industry continues to experience cost pressures on all primary inputs at an unprecedented rate. The overall cost of aluminum alone has increased significantly since our last correspondence. Strong demand for aluminum-intensive products and the ongoing global supply chain challenges will continue to put pressure on these costs.

As a result, effective September 13, 2021, we will implement an 8% price increase on all aluminum glazing products. If you have any outstanding estimates, we will honor the terms listed on the quotation. Please note the following:

- Orders received before September 13, 2021, will be entered at current pricing levels.
- Orders received on or after September 13, 2021, will be subjected to the 8% price increase.

Additionally, ship dates are important as costs are changing rapidly. Projects with extended ship dates may be subject to this increase, so please contact your local facility to review.

Your OBE sales representative will communicate the updated multipliers to you over the next few weeks. Thank you for your continued support and we look forward to serving you in the future.

Doug Watts

Doug Watts President, Architectural Glazing Systems Oldcastle BuildingEnvelope®



October 8, 2021

Dear Valued Customer,

Our industry continues to experience significant cost increases on all primary inputs, including aluminum, chemicals, gaskets, steel, hardware, and labor. With the ongoing global supply chain challenges, we expect pricing pressures to persist for the foreseeable future.

As a result, effective November 1, 2021, we will implement an 15% price increase on all aluminum glazing products. If you have any outstanding estimates, we will honor the terms listed on the quotation. Please note the following:

- Orders received before November 1, 2021, will be entered at current pricing levels.
- Orders received on or after November 1, 2021, will be subjected to the 15% price increase.

Additionally, ship dates are important as costs are changing rapidly. Projects with extended ship dates may be subject to this increase, so please contact your local facility to review.

Your sales representative will communicate the updated multipliers to you over the next few weeks. Thank you for your continued support and we look forward to serving you in the future.

Doug Watta

Doug Watts President, Architectural Glazing Systems Oldcastle BuildingEnvelope[®]



February 18, 2022

Dear Valued Customer,

Our industry continues to experience significant cost increases on all primary inputs, including aluminum, chemicals, gaskets, steel, hardware, and labor. With the ongoing global supply chain challenges, we expect pricing pressures to persist for the foreseeable future.

As a result, effective March 7, 2022, we will implement an 15% price increase on all aluminum glazing products. If you have any outstanding estimates, we will honor the terms listed on the quotation. Please note the following:

- Orders received before March 7, 2022, will be entered at current pricing levels.
- Orders received on or after March 7, 2022, will be subjected to the 15% price increase.

Additionally, ship dates are important as costs are changing rapidly. Projects with extended ship dates may be subject to this increase, please contact your local facility to review.

Your sales representative will communicate the updated multipliers to you over the next few weeks. Thank you for your continued support and we look forward to serving you in the future.

Doug Watta

Doug Watts President, Architectural Glazing Systems Oldcastle BuildingEnvelope[®]



Jackie Cooper Tint & Electronics 8001 N Rockwell Oklahoma City OK 73132

405.848.8656 www.jce.com contact@jce.com

WINDOW Film

Crystal Structures

225 N Webster Ave

Norman OK

WINDOWFilm





Date:

April 5, 2022

QUOTE

Inv/Quote #

Job Description:

Customer:

Avery Dennison SC 900-861-W Etchmark UPDATED QUOTE FROM 4/7/21

City of Norman Municipal Complex

Product	Window Description	Qty	Film Price	Price Giorear (1)	Height (in)	Width Gin)	Sq Ft each	Sq Ft Total	Tiat	Labor	Other		Total
		NORSO COMPO		and a second second second		Alexadoration	-	-	-	-	-	Current and	-
Etchmark AD	W18	3	13.27		42	54	15.8	47.25	313.50	313.50	-		627.01
Etchmark AD	W18	3	13.27		42	62.66	18.3	54.83	363.78	363.78	-		727.56
Etchmark AD	W18	3	13.27		42	52.33	15.3	45.79	303.81	303.81			607.62
Etchmark AD	W17	1	13.27		42	36.75	10.7	10.72	71.12	71.12			142.24
Etchmark AD	W16	2	13.27		42	47	13.7	27.42	181.91	181.91			363.82
Etchmark AD	W14	2	13.27		42	40	11.7	23.33	154.82	154.82	-		309.63
Etchmark AD	W14	2	13.27		42	41.5	12.1	24.21	160.62	160.62	-		321.24
Etchmark AD	W13	4	13.27		42	44.375	12.9	51.77	343.50	343.50	-		687.00
Etchmark AD	W12	1	13.27		42	52.75	15.4	15.39	102.08	102.08	-		204.16
Etchmark AD	W12	1	13.27		42	18.375	5.4	5.36	35.56	35.56	-		71.12
Etchmark AD	W12	1	13.27		42	17.375	5.1	5.07	33.62	33.62	10 E.		67.25
Etchmark AD	W12	1	13.27		42	52.75	15.4	15.39	102.08	102.08	-		204.16
Etchmark AD	W10	1	13.27		42	56	16.3	16.33	108.37	108.37	-		216.74
Etchmark AD	W10	1	13.27		42	34.375	10.0	10.03	66.52	66.52			133.05
Etchmark AD	W10	1	13.27		42	25.125	7.3	7.33	48.62	48.62	-		97.24
Etchmark AD	W9	1	13.27		42	52.75	15.4	15.39	102.08	102.08	-		204.16
Etchmark AD	W8	2	13.27		42	52.5	15.3	30.63	203.20	203.20	-		406.39
Etchmark AD	W6	2	13.27		42	40.875	11.9	23.84	158.20	158.20	-		316.41
							2.5.1 2.5.1		-	-	-		-
	inin (1, °nanaani) oo bi ili inana ki dhar (113+) i aa 1044 eesete (1 ++440+4) 						÷.		-	-	-		-
	and the second							2	-	-	-		-
	ng 2 mm/Comment. In mark initial and the second						-	-	-	-	-		-
								1		-			
Warranty	a Maria da da da da da de construir (normalizada da de construir)	Resid	dential	Comme	rcial		Sq Ft	430.05				\$	5,706.81
Solar Control Fil	ms	Life	time*	10 Yea	rs		S	ales Tax					245.75
Safety and Secur	ity Films	Life	time*	10 Yea	rs								
Decorative Films	5	5 Y	ears	5 Yea	rs			Total				\$5,	952.56









Payment Due at Time of Completion Unpaid Invoices will incure late fees.

Quotes good for 30 days.



Jackie Cooper Tint & Electronics 8001 N Rockwell Oklahoma City OK 73132 405.848.8656 www.jce.com contact@jce.com

Customer: Allison Raney Crystal Structures City of Norman Municipal Complex 225 N Webster Ave Norman, OK

Job Description:

Avery Dennison SC 900-861-W Etchmark

Quote

Date:	March 8, 2021
Quote/Invoice	
Expiration Date	April 7, 2021





Tint	Window Description	Qty	Film Price	Height (in)	Width (in)	SqFeet	SqFeet Total	Tint	Labor	Total
AD Etchmark	W18	3	11.27	42	54	15.8	47.3	266.25	266.25	E20 E1
AD Etchmark	W18	3	11.27	42	62.66	18.3	54.8	308.95	308.95	532.51 617.91
AD Etchmark	W18	3	11.27	42	52.33	15.3	45.8	258.02	258.02	516.04
AD Etchmark	The state of the second s	1	11.27	42	36.75	10.7	10.7	60.40	60.40	120.80
AD Etchmark	W17 W16	2	11.27	42	47	13.7	27.4	154.49	154.49	308.99
AD Etchmark	W16	2	11.27	42	40	11.7	23.3	131.48	131.48	262.97
AD Etchmark			11.27	42	40	12.1	23.5	131.48	136.41	202.97
	the second se	2	11.27	42	41.5	12.1	51.8	291.73	291.73	583.46
AD Etchmark		4	11.27	42	52.75	15.4	15.4	86.70	86.70	173.39
AD Etchmark	W12	1		42	18.375	5.4	5.4	30.20	30.20	60.40
AD Etchmark	A 1999 NO. 1	1	11.27 11.27		17.375	5.4	5.1	28.56	28.56	57.11
AD Etchmark	Parada Constitution in the statement of the second second	1	11.27		52.75	15.4	15.4	86.70	86.70	173.39
AD Etchmark		1			52.75	16.3	16.3	92.04	92.04	173.39
AD Etchmark	1	1	11.27			10.3	10.0	56.50	56.50	112.99
AD Etchmark	and the second second station of the second s	1	11.27		34.375					
AD Etchmark	the second s	1	11.27		25.125	7.3	7.3	41.29	41.29	82.59
AD Etchmark	a particular in a statistical second se	1	11.27		52.75	15.4	15.4	86.70	86.70	173.39
AD Etchmark	and the second	2	11.27		52.5	15.3	30.6	172.57	172.57	345.14
AD Etchmark	W6	2	11.27	42	40.875	11.9	23.8	134.36	134.36	268.72
	()					-		-		
							-			
										-
						-			-	-
									Sand State	
			20.11.11.1	C			-			-
	Warranty		<u>Residential</u>	Commercial	Subtotal		430.1			\$ 4,846.71
Vista Solar Cont			Lifetime*	10 Years	Sales Tax					208.71
Safety and Secur			Lifetime*	10 Years					d	5,055.42
Decorative Films	s		5 Years	5 Years	Total				4	5,055.42



WINDOW Film

EDMOND WINDOW Film OKILALIOMIA GITY WINDOW Film

Accurate Partitions	te Number: 287564
Quote	Page: 1 of 1
Carrier Carrier Carrier Carrier Carrier	04/06/2022 09/30/2022 73026 Common Carrier ski@asi-accuratepartitions.com
jhendrixson@archsecuri	RCHITECTURAL SECURITY ity.com
	Accurate Partitions Quote Entry Date: Revision Date: Expires: Ship To Zip Code: Ship Via: Contact: spieczyn Sales Rep: 145 - A

(18) Toilet Compartments(3) 48" Wall Hung ScreensMATERIAL TYPE
MOUNTING STYLE:Solid Plastic
8' Ceiling Hung (8' maximum ceiling height)
NFPA 286 Fire RatedCLASS A NOT AVAILABLEHEAT SINC
HINGE:Continuous Stainless Steel Cam ActionOCCUPANCY INDICATORS QUOTEDPRICING REVISED 7/16/21 AH

**** PRICE IS VALID FOR SHIPMENT BY SEPT 30, 2022 ****

			Sub-total Shippina	l: /Handling:	15,306.88 1,144.13
Estimated Weigh	t 3,998	US Dollar	TOTAL		16,451.01
E	spieczynski@asi-accuratepartitions.com			3370	5428.84
				Jes.	21,880.00



FELIX THOMSON COMPANY Building Specialties

4310 South Phoenix P.O. Box 10387 Fort Smith, AR 72917 Phone (479) 646-7321 ext:25 Fax (479) 646-9368 sandyj@felixthomson.com

FORT SMITH OFFICE

TO: Crossland Construction

Attn: Blake

FROM: Sandy Johnson

DATE: 4/6/22

MATTER: Norman North Development Center – price increase

NUMBER OF PAGES (including cover sheet): 1

REMARKS:

Toilet Partition Add------\$3534.00 Toilet partition quote expired- Original \$18,346.00

New quote – \$21,880.00

Install add -----\$1330.00.

Because of fuel increase, and the cost of per diem prices have gone up since it was quoted. The installer's quote has expired. I am waiting on his revised quote; he gave me his pricing over the phone.

Tax not included.

If you have any questions, please give me a call.

Thank You, Sandy Johnson Project Manager Division 10 & purchasing.

PLEASE CALL (479) 646-7321 IF A COMPLETE DOCUMENT IS NOT RECEIVED.

TO REPLY BY FACSIMILE, PLEASE DIAL DIRECT (479) 646-9368





Norman Development Price increases

April 18, 2022

Plant Material

Total	\$984.32
Compost, 2" Depth	\$74.11
Topsoil, 4" Depth, Backfill Curbs	\$51.46
Bermuda Sod	\$96.30
Hardscape items	
(96) Catmint, 4" pot, Flats (42) Catmint, 1 gal (38) Native Grass and Wildflower Mix, 1 gal 18" OC (24) Bulb Mix	\$214.37 \$93.79 \$96.98 \$0.00
Shrubs	
(10) Skyrocket Juniper, 8' ht (1) Whitebud, 2" cal (1) Okie Redbud, 2" cal	\$63.83 \$127.60 \$165.88
Trees	

Leonard Building Company, LLC

405-737-2260 - 5711 SE 70th St OKC, OK 73135 - 405-737-2304 (Fax)

PROPOSAL: Norman Development Center Date: April 7, 2022

Submitted To: Crossland Construction

Work to be Performed At: Norman, OK

SCOPE OF WORK: Remobilization Charges for the Norman Development Center

1.	Fuel cost increase	\$450
	Rental equipment cost increase	
3.	Insurance cost increase	\$350
	Remobilization of crew	
5.	Material cost increase	\$475

Due to the COVID 19 Pandemic, costs across the board have increased due to supply chain issues, increase in cost for material, fuel, equipment and insurance.

Remobilization: Four thousand three hundred seventy five dollars......\$4,375

Any alteration or deviation from above specifications involving additional costs to LBC shall be executed upon written orders and will become an additional charge over and above this estimate. All agreements contingent upon weather, accidents or delays beyond the control of LBC. Workman's Compensation and General Liability Insurance Certificate to be furnished upon request.

ACCEPTANCE OF PROPOSAL:

Customer signature indicates acceptance of all terms and specifications outlined in this proposal and hereby authorizes LBC to commence and complete the work as described herein.

Scott Leonard

President, Leonard Building Co. LLC

Customer Name (Printed)

PRIME ELECTRIC CO. / 300 Vista Lane, Edmond, OK 73034 • (405) 359-9190

TO:	Crossland Construction
Project:	Norman Development Center
COR No.:	19

Expires

COR Date

5/27/2022

5/9/2022

COR Title: Material Costs Increases - Wire

			-			Revision Date	r			
COR				Material		Labor				
Item No	Description	Qty			Hours	Costs				
1	Material & Labor (Breakdown Attached)		\$	26,628.64						
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
	Material Handling, Logistics, & Staging									
	Overtime									
	Plan Reproduction/Copying/Printing									
	As-Built Drawings									
	Supervision									
	Digital Documentation									
	Fuel Surcharge									
		Totals	\$	26,628.64	0.00	\$ -			\$	-
					or Burden					
	Sales Tax - (On Consumable	s Onlv)	\$	-						
		-		+Labor Burd	den+Mate	rial+DJE+Tax)	\$	2	26,62	8.64
		,				& Engineering				_
				J	5	eral Conditions				-
						erhead @ 10%			2,66	2.86
						Profit @ 5%	\$		1,46	
						Bonds - Yes				5.12
					G	RAND TOTAL	\$	31	1,37 <i>°</i>	1.00
	ddition to those above):									
1) Proposal	evolutes outting natching or painting of any su	irfaca unl	DCC I	specifically inc	Juded show	<u>م</u>				

excludes cutting, patching, or painting of any surface unless specifically included above. I) I

2) Proposal assumes all work to be performed during normal working hours and does not include any overtime unless shown.

3) No work to begin until written authorization for this proposal.

4) Proposal valid until expiration date - subject to recalculation following that date.

Job Name: NORMAN DEVELOPMENT CENTER

Item # Item Name	U/M	Quantity	Price 1	Ext Price 1
Category: Ccode = <none></none>				
#12 AWG THHN SOLID CU	LF	-90,835.00	\$0.140	-\$12,677.84
#10 AWG THHN STRANDED CU	LF	-73,915.00	\$0.229	-\$16,902.14
#8 AWG THHN STRANDED CU	LF	-1,475.00	\$0.385	-\$568.11
#6 AWG THHN STRANDED CU	LF	-1,340.00	\$0.593	-\$794.07
#4 AWG THHN STRANDED CU	LF	-1,120.00	\$0.907	-\$1,015.66
#3 AWG THHN STRANDED CU	LF	-40.00	\$1.144	-\$45.75
#2 AWG THHN STRANDED CU	LF	-105.00	\$1.432	-\$150.33
#1 AWG THHN STRANDED CU	LF	-210.00	\$1.725	-\$362.35
#1/0 AWG THHN STRANDED CU	LF	-1,630.00	\$2.113	-\$3,443.41
#2/0 AWG THHN STRANDED CU	LF	-140.00	\$2.602	-\$364.32
#3/0 AWG THHN STRANDED CU	LF	-210.00	\$3.284	-\$689.67
#4/0 AWG THHN STRANDED CU	LF	-1,600.00	\$4.099	-\$6,559.17
#300 KCMIL THHN STRANDED CU	LF	-480.00	\$5.697	-\$2,734.44
#350 KCMIL THHN STRANDED CU	LF	-360.00	\$6.670	-\$2,401.32
#600 KCMIL THHN STRANDED CU	LF	-2,120.00	\$11.947	-\$25,328.36
		TOTA	AL DEDUCT:	-\$74,036.93
#12 AWG THHN SOLID CU	LF	90,835.00	\$0.189	\$17,179.62
#10 AWG THHN STRANDED CU	LF	73,915.00	\$0.311	\$22,972.78
#8 AWG THHN STRANDED CU	LF	1,475.00	\$0.563	\$829.70
#6 AWG THHN STRANDED CU	LF	1,340.00	\$0.865	\$1,159.70
#4 AWG THHN STRANDED CU	LF	1,120.00	\$1.324	\$1,483.33
#3 AWG THHN STRANDED CU	LF	40.00	\$1.670	\$66.82
#2 AWG THHN STRANDED CU	LF	105.00	\$2.091	\$219.55
#1 AWG THHN STRANDED CU	LF	210.00	\$2.338	\$491.00
#1/0 AWG THHN STRANDED CU	LF	1,630.00	\$2.863	\$4,666.04
#2/0 AWG THHN STRANDED CU	LF	140.00	\$3.526	\$493.67
#3/0 AWG THHN STRANDED CU	LF	210.00	\$4.450	\$934.55
#4/0 AWG THHN STRANDED CU	LF	1,600.00	\$5.555	\$8,888.06
#300 KCMIL THHN STRANDED CU	LF	480.00	\$7.719	\$3,705.33
#350 KCMIL THHN STRANDED CU	LF	360.00	\$9.039	\$3,253.93
#600 KCMIL THHN STRANDED CU	LF	2,120.00	\$16.189	\$34,321.49
			OTAL ADD:	\$100,665.56

Totals for Ccode

Totals:

\$26,628.64

\$26,628.64

Report Totals:

Items+ByProducts

Ext Price 1 \$26,628.64



NET PRICE SHEET Bare Residential Commercial

.8145

02/26/21

.8360

.8145

COPPER BUILDING WIRE & CABLE 02262021-CR/02262021-B

ALL PRICES ARE PER MFT / CUT CHARGES MAY APPLY PRICING SUBJECT TO CHANGE WITHOUT NOTICE

FOR STOCK USE ONLY

SIZE	<u>THHN</u>	STRIPES*	<u>XHHW</u>	<u>USE</u>	BARE
18 Solid TFN	\$45.07				
16 Solid TFN	\$62.55				
14 Solid	\$90.97				\$80.20
12 Solid	\$139.57	\$167.37		\$251.87	\$124.26
10 Solid	\$218.36	\$246.14		\$313.73	\$196.48
8 Solid					\$327.25
6 Solid					\$521.83
4 Solid					\$853.66
2 Solid					\$1,344.86
18 Str TFFN	\$54.95				\$338.18
16 Str TFFN	\$76.93				\$532.47
14 Str	\$101.18		\$136.24	\$253.64	
12 Str	\$149.52	\$177.32	\$184.95	\$269.38	
10 Str	\$228.67	\$256.46	\$277.21	\$328.30	
8 Str	\$385.16		\$446.64	\$532.20	\$338.18
6 Str	\$592.59		\$678.44	\$767.99	\$532.47
4 Str	\$906.84		\$998.34	\$1,170.19	\$880.05
3 Str	\$1,143.78		\$1,227.10		
2 Str	\$1,431.68		\$1,540.65	\$1,818.15	\$1,386.46
1 Str	\$1,725.46		\$1,886.13	\$2,176.23	
1/0 Str	\$2,112.52		\$2,318.36	\$2,775.82	\$1,999.38
2/0 Str	\$2,602.25		\$2,897.32	\$3,489.26	\$2,559.40
3/0 Str	\$3,284.14		\$3,627.12	\$4,360.27	\$2,951.82
4/0 Str	\$4,099.48		\$4,549.11	\$5,445.65	\$4,063.30
250 MCM	\$4,750.26		\$5,084.21	\$5,669.99	\$4,579.92
300 MCM	\$5,696.75		\$6,044.59	\$6,477.48	
350 MCM	\$6,670.32		\$7,062.31	\$7,695.71	\$6,395.94
400 MCM	\$7,587.87		\$8,053.31	\$8,726.23	
500 MCM	\$9,587.82		\$10,044.69	\$10,573.35	\$9,128.50
600 MCM	\$11,947.34		\$12,684.15	\$13,166.94	
750 MCM	\$20,195.62		\$20,669.99	\$21,462.27	\$14,261.28
1000 MCM	\$26,800.46		\$27,132.78	\$28,420.94	\$18,957.90

<u>NM-B</u>	COILS	SPOOLS
14-2 WG	\$270.97	\$280.96
12-2 WG	\$401.38	\$411.38
10-2 WG	\$700.33	\$710.33
8-2 WG	\$1,142.08	
6-2 WG	\$1,612.99	
14-3 WG	\$360.83	\$370.83
12-3 WG	\$550.67	\$560.66
10-3 WG	\$872.04	\$882.03
8-3 WG	\$1,607.84	
6-3 WG	\$2,349.71	
4-3 WG	\$5,859.42	
2-3 WG	\$8,783.92	
14-2-2 WG	\$534.95	
12-2-2 WG	\$829.62	
<u>*NEW</u>	* 4 Conductor R	<u>omex</u>
14-4 WG	\$527.76	\$537.76
12-4 WG	\$824.19	\$834.19
10-4 WG	\$1,276.60	

<u>UF</u>	COILS	SPOOLS
14-2 WG	\$297.26	\$307.25
12-2 WG	\$455.61	\$465.61
10-2 WG	\$743.90	\$753.90
8-2 WG	\$1,260.72	
6-2 WG	\$1,772.03	
14-3 WG	\$421.61	\$431.61
12-3 WG	\$639.65	\$649.64
10-3 WG	\$1,006.86	\$1,016.85
8-3 WG	\$1,860.98	
6-3 WG	\$2,757.88	

STRIPES* - Wht-Blk, Wht-Red, Wht-Blu, Grn-Yel, Gry-Brn, Gry-Orn, Gry-Yel, Gry-Pur

<u>SER</u>	(Do not cut)
6-6-6-6	\$4,195.00
4-4-4-6	\$4,455.40
3-3-3-5	\$5,988.47
2-2-2-4	\$6,978.59
1-1-1-3	\$8,756.15
1/0-1/0-1/0-2	\$11,013.73
2/0-2/0-2/0-1	\$13,778.74
3/0-3/0-3/0-1/0	\$17,277.89
4/0-4/0-4/0-2/0	\$21,723.39



<u>SEU</u>	(Do not cut)
10-10-10	\$1,121.69
8-8-8	\$1,319.56
6-6-8	\$1,755.52
6-6-6	\$1,995.71
4-4-6	\$2,775.34
4-4-4	\$3,130.12
3-3-5	\$3,650.78
3-3-3	\$3,906.38
2-2-4	\$4,230.49
2-2-2	\$4,872.48
1-1-1	\$6,433.55
1/0-1/0-1/0	Call
2/0-2/0-2/0	\$9,972.13
3/0-3/0-3/0	\$12,624.46
4/0-4/0-4/0	Call

CUT	TING CHARC	FS.				
Do Not cut NM-B, UF, SER, SEU						
Sizes 18 - 2 #1 - 500 MCM 600 - 1000 kcmil						
STD Pkg Only	\$45.00	\$45.00				
RI	REEL CHARGES					
All Sizes If 1 x 250' or less \$20.00 per reel						
SIN	MPULL HEAD	DS				
1/0 MCM and \$25.00 per head						
Call Account M	anager for Para	lleling Charges				



 NET PRICE SHEET
 04/18/22

 Bare
 Residential
 Commercial

.3405 .3494

.3320

COPPER BUILDING WIRE & CABLE 03292022-CR/03292022-B

ALL PRICES ARE PER MFT / CUT CHARGES MAY APPLY PRICING SUBJECT TO CHANGE WITHOUT NOTICE

FOR STOCK USE ONLY

SIZE	<u>THHN</u>	STRIPES*	<u>XHHW</u>	<u>USE</u>	BARE
18 Solid TFN	\$61.08				
16 Solid TFN	\$84.76				
14 Solid	\$123.27				\$108.59
12 Solid	\$189.13	\$226.79		\$341.31	\$168.26
10 Solid	\$295.89	\$333.54		\$425.13	\$266.03
8 Solid					\$477.57
6 Solid					\$761.52
4 Solid					\$1,245.77
2 Solid					\$1,962.59
18 Str TFFN	\$74.46				\$493.51
16 Str TFFN	\$104.25				\$777.04
14 Str	\$137.10		\$184.61	\$343.70	
12 Str	\$202.61	\$240.28	\$250.62	\$365.03	
10 Str	\$309.87	\$347.52	\$375.64	\$444.86	
8 Str	\$562.51		\$652.29	\$777.26	\$493.51
6 Str	\$865.45		\$990.83	\$1,121.62	\$777.04
4 Str	\$1,324.40		\$1,458.03	\$1,709.01	\$1,284.27
3 Str	\$1,670.44		\$1,792.12		
2 Str	\$2,090.91		\$2,250.05	\$2,655.32	\$2,023.29
1 Str	\$2,338.10		\$2,476.78	\$2,857.72	
1/0 Str	\$2,862.60		\$3,044.36	\$3,645.07	\$2,707.18
2/0 Str	\$3,526.20		\$3,804.62	\$4,581.93	\$3,465.46
3/0 Str	\$4,450.22		\$4,762.96	\$5,725.70	\$3,996.80
4/0 Str	\$5,555.04		\$5,973.68	\$7,150.97	\$5,501.75
250 MCM	\$6,436.90		\$6,889.42	\$7,683.18	\$6,201.26
300 MCM	\$7,719.44		\$8,190.80	\$8,777.38	
350 MCM	\$9,038.69		\$9,569.87	\$10,428.16	\$8,660.17
400 MCM	\$10,282.03		\$10,912.73	\$11,824.58	
500 MCM	\$12,992.09		\$13,611.17	\$14,327.54	\$12,360.09
600 MCM	\$16,189.38		\$17,187.81	\$17,842.02	
750 MCM	\$27,366.31		\$28,009.11	\$29,082.70	\$19,309.94
1000 MCM	\$36,316.27		\$36,766.59	\$38,512.12	\$25,669.22

<u>NM-B</u>	COILS	SPOOLS
14-2 WG	\$407.43	\$417.33
12-2 WG	\$603.51	\$613.41
10-2 WG	\$1,053.00	\$1,062.90
8-2 WG	\$1,755.38	
6-2 WG	\$2,479.16	
14-3 WG	\$542.54	\$552.44
12-3 WG	\$827.98	\$837.87
10-3 WG	\$1,311.18	\$1,321.08
8-3 WG	\$2,471.24	
6-3 WG	\$3,611.49	
4-3 WG	\$9,005.92	
2-3 WG	\$13,500.86	
14-2-2 WG	\$804.34	
12-2-2 WG	\$1,247.40	
<u>*NEW</u>	* 4 Conductor R	omex
14-4 WG	\$803.43	#VALUE!
12-4 WG	\$1,239.24	#VALUE!
10-4 WG	\$1,919.47	

<u>UF</u>	COILS	SPOOLS
14-2 WG	\$446.95	\$456.85
12-2 WG	\$685.05	\$694.95
10-2 WG	\$1,118.52	\$1,128.42
8-2 WG	\$1,937.73	
6-2 WG	\$2,723.61	
14-3 WG	\$633.93	\$643.83
12-3 WG	\$961.76	\$971.66
10-3 WG	\$1,513.90	\$1,523.80
8-3 WG	\$2,860.32	
6-3 WG	\$4,238.85	

STRIPES* - Wht-Blk, Wht-Red, Wht-Blu, Grn-Yel, Gry-Brn, Gry-Orn, Gry-Yel, Gry-Pur

<u>SER</u>	(Do not cut)
6-6-6	\$5,982.41
4-4-4-6	\$6,353.75
3-3-3-5	\$8,540.04
2-2-2-4	\$9,952.03
1-1-1-3	\$12,486.97
1/0-1/0-1/0-2	\$15,706.46
2/0-2/0-2/0-1	\$19,649.59
3/0-3/0-3/0-1/0	\$24,639.65
4/0-4/0-4/0-2/0	\$30,979.29



<u>SEU</u>	(Do not cut)
10-10-10	\$1,599.63
8-8-8	\$1,881.80
6-6-8	\$2,503.52
6-6-6	\$2,846.04
4-4-6	\$3,957.85
4-4-4	\$4,463.80
3-3-5	\$5,206.30
3-3-3	\$5,570.80
2-2-4	\$6,033.02
2-2-2	\$6,948.55
1-1-1	\$9,174.76
1/0-1/0-1/0	Call
2/0-2/0-2/0	\$14,221.06
3/0-3/0-3/0	\$18,003.49
4/0-4/0-4/0	Call

CUTTING CHARGES Do Not cut NM-B, UF, SER, SEU								
Sizes 18 - 2 #1 - 500 MCM 600 - 1000 kcm								
STD Pkg Only	STD Pkg Only \$45.00 \$45.00							
REEL CHARGES								
All Sizes	If 1 x 25	0' or less						
All Sizes	\$20.00 per reel							
SIN	MPULL HEAD	DS						
1/0 MCM and larger \$25.00 per head								
Call Account M	anager for Para	lleling Charges						

PRIME ELECTRIC CO. / 300 Vista Lane, Edmond, OK 73034 • (405) 359-9190

TO:	Crossland Construction
Project:	Norman Development Center
COR No.:	20

Description

Material & Labor (Breakdown Attached)

Material Handling, Logistics, & Staging

Plan Reproduction/Copying/Printing

3) No work to begin until written authorization for this proposal.

4) Proposal valid until expiration date - subject to recalculation following that date.

Overtime

Supervision

NOTES (in addition to those above):

Fuel Surcharge

As-Built Drawings

Digital Documentation

COR Title: Generator Redirect to Allied Steel

Crane & Storage Costs

COR

Item No

1

2

COR Date	5/9/2022

Expires

Labor

Hours

Material

4,500.00

Qty

Totals \$

2) Proposal assumes all work to be performed during normal working hours and does not include any overtime unless shown.

Sales Tax - (On Consumables Only) \$

1) Proposal excludes cutting, patching, or painting of any surface unless specifically included above.

4,500.00

_ Total Raw Costs (Labor+Labor Burden+Material+DJE+Tax) \$

0.00

Labor Burden

\$

\$

Project Design & Engineering \$

General Conditions \$

Overhead @ 10% \$

GRAND TOTAL

Profit @ 5% \$

Bonds - Yes \$

\$

\$

_

4,500.00

_

_

450.00

247.50

103.95

5,301.00

\$

COR Date

5/27/2022

Revision Date

Costs



ALLIED STEEL CONSTRUCTION CO., LLC 2211 NW 1st Terrace Oklahoma City, OK 73107 405-232-7531 ph 405-236-3705 fax www.alliedsteelerectors.com

April 21, 2022 Attn: Russel Hughes **Prime Electric**

Re: Norman Generator

Office: 405-359-9190 Email: <u>rhughes@primecompany.net</u>

We propose to furnish labor, equipment and insurance to receive generator, store in our yard and haul to jobsite for the net price of **\$4,500.00**. We also offer to set the generator using our crane for the net price of **\$3,500.00** Monday through Friday. Price does not include permitting for street closure or barricades.

Any subsequent agreement for this work is subject to the availability of personnel and equipment.

Exclusions & Qualifications: This proposal includes the terms and conditions on the attached page.

If this is acceptable please sign and fax back or email to us. We will contact you to discuss the schedule

of the work. Thank you.

Accepted_____

By			
•			

Date _____

Respectfully submitted

ALLIED STEEL CONSTRUCTION CO

By Cody Sudik Cody Sudik, Crane Rental

PRIME ELECTRIC CO. / Commercial • Industrial 300 Vista Lane, Edmond, OK 73034 • 405/359-9190 • Fax 405/359-0024

April 6, 2022

Crossland Construction Co. 408 NE 145th Place Oklahoma City, OK 73013

Attn: Blake Madden Project: Norman Development Center RE: Project Closure & Delays Due to Discovery of Asbestos

Blake,

Per your request, the following are the costs Prime Electric has incurred and/or will incur for the work stoppage at the **Norman Development Center** project located at 225 N. Webster Ave., Norman, OK 73069. This does <u>not</u> include the following:

- Claim for under absorbed home office overhead costs to be potentially filed later.
- Claim for inflation of material costs for items not yet purchased. Some of those include (but not limited to):
 - $\circ \quad \text{Wire and cable} \\$
 - Wiring devices
 - o Crane costs for installation of generator & associated equipment

Total amount of delay expenses (demobilization, remobilization, off site storage for diverted deliveries of equipment packages, on site container rentals, equipment rentals, misc. small tools, etc.):

\$ 15,186.06

I've attached a spreadsheet with our breakdown & backup for your use.

Please feel free to contact me if you need any additional information or explanation of the items above.

Respectfully submitted,

Russel Hughes

Sr. Project Manager

PRIME ELECTRIC COMPANY, INC. #1403 NORMAN DEVELOPMENT CENTER ASBESTOS JOB CLOSURE DELAY - DIRECT COSTS

One-time Cost Events:

Activity	Date	Qty	Cost	
Demob Labor - Foreman	9/21/2021	2	\$	95.00
Demob Labor - Driver	9/22/2021	8	\$	85.00
Demob Truck Expense	9/22/2021	80	\$	1.25
Deliver Offsite Stored Items - Labor	TBD	16	\$	85.00
Deliver Offsite Stored Items - Truck Exp.	TBD	183.6	\$	1.25
Remob Labor - Driver	TBD	8	\$	85.00
Remob Labor - Foreman	TBD	2	\$	95.00
Remob Truck Expense	TBD	80	\$	1.25

	Extension	Taxable?
\$	190.00	N
\$	680.00	N
\$	100.00	Y
\$	1,360.00	N
\$	229.50	Y
\$	680.00	N
\$	190.00	Ν
\$	100.00	Y

Recurring Cost Events:

	9	Sep-21	C	Oct-21	I	Nov-21	I	Dec-21	lan-22	I	Feb-22	ſ	Mar-22	Apr-22	N	/lay-22		
Activity	9	9 days													9	9 days		
Storage Container Rent - On Site (Qty: 2)	\$	75.60	\$	252.00	\$	252.00	\$	252.00	\$ 252.00	\$	252.00	\$	252.00	\$ 252.00	\$	75.60	\$ 1,915.20	Y
Offsite Storage Rental (Diverted Deliveries)			\$	225.00	\$	225.00	\$	225.00	\$ 225.00	\$	225.00	\$	225.00	\$ 225.00	\$	67.50	\$ 1,642.50	Y
Misc. Small Tools	\$	475.00	\$	-	\$	-	\$	-	\$ -	\$	-	\$	-	\$ -	\$	-	\$ 475.00	Y
Bobcat	\$	630.00	\$ 2	2,100.00	\$	2,100.00	\$	-	\$ -	\$	-	\$	-	\$ -	\$	-	\$ 4,830.00	Y

Subtotal>>	\$ 12,392.20
Sales Tax (if applicable) @ 8.75%>>	\$ 813.07
	\$ 13,205.27
15% Markup>>	\$ 1,980.79
Total Direct Costs Related to Delay>>	\$ 15,186.06

The above direct costs are not inclusive of any potential
home office overhead costs that may be submitted as
a separate claim once the true overhead costs are known.

The above claim does not include any costs for inflation of materials not yet purchased for the project scope. Those will be filed seperately once those are identified.

This is the claim for direct demobilization, remobilization, rents, and storage costs for the duration of the delay.

	Demobilize tools & lad	ders							
Prime to jobsite	40 Miles	1 round trip	80						
Remobilize tools & ladders									
Prime to Jobsite	40 Miles	1 round trip	80						
	Deliver Stored Materi	ials							
Prime to Emsco	19.3 Miles	Outbound	38.6						
Emsco to Jobsite	21 Miles	2 round trips + 1 way	105						
Jobsite to Prime	40 Miles	Inbound	40						



		C	Change Oi	rder			
Job Name			Date:	Char	Revision N/A		
Norman Development	Center		25-Oct				
			Scope:				
Mobilization and Demobilization	on Fees ass	ociated v	vith the shutdown	of the job due t	o asbes	tos.	
			Contract Pri	ce:			
Mobilization	Qty		Unit Price	Тах		Subtotal	
Re-Mobilization	1.0	\$	4,801.89		\$	4,801.89	
De-Mobilization	1.0	\$	702.98		\$	702.98	
Rental	Qty		Unit Price	Тах		Subtotal	
Herc Rentals-Scissorlift	1.0	\$	430.15		\$	430.15	
			Subtotal		\$	5,935.02	
			Bonding	2.5	%\$	170.63	
			P/O	15	%\$	890.25	
T	otal			\$6	,995.	90	
			Exclusion:				
The	following item	ns, unless s	pecifically included abc General Exclusi		rom this I	proposal:	
		***	Same as Contract Dr				
		To or	Acceptance				
Authorized Represent	ative:	10 80	ccept this Proposal, Sig			Date:	



Mechanical Services LLC

Job Name	Date:	CO #	Revision
Norman Development	7-Jun	18	n/a

Repair of damages to FCU's by abatement:

FPB-21A : Replace damaged hangers; FPB-19: Replace damaged ductwork; FPB-23B: Replace damaged ductwork; FPB-29: Replace damaged hangers and ductwork; FPB-39: Replace damaged elbow in ductwork; FPB-34: Replace damaged hangers; FPB-6: Repair damaged reducer in ductwork; FPB-38: Replace damaged hangers; FPB-14: Replace damaged hangers; FPB-41: Replace damaged hangers; FPB-31: Replaced damaged ductwork; FPB-36: Replace damaged hangers; FPB-23A: Replace damaged hangers and ductwork; FPB-32: Replace damaged hangers and ductwork; FPB-2: Replace damaged elbow to ductwork; FPB-28: Replace damaged ductwork; FPB-5: Replace damaged elbow to ductwork; FPB-38: Replace damaged ductwork; FPB-38: Replace coil; FPB-11: Replace coil.

Labor	Hrs		Rate		:	Subtotal		P/O 15%	Total
Journeyman	46.0	\$	55.00		\$	2,530.00	\$	379.50	\$ 2,909.50
Apprentice	46.0	\$	30.00		\$	1,380.00	\$	207.00	\$ 1,587.00
Foreman	8.0	\$	65.00		\$	520.00	\$	78.00	\$ 598.0
Office	4.0	\$	40.00		\$	160.00	\$	24.00	\$ 184.0
Material	Qty	U	nit Price	Тах	:	Subtotal		P/O 15%	Total
Sheet Metal Duct	1.0	\$	1,371.29	\$-	\$	1,371.29	\$	205.70	\$ 1,576.9
	R	epla	cement D	uctwork					
Misc	1.0	\$	585.60	\$-	\$	585.60	\$	87.84	\$ 673.4
Replacement Hangers	& Install	atior	Materials	5					
Equipment/Sub	Qty	U	nit Price	Тах		Subtotal		P/O 15%	Subtotal
Trane	1.0	\$	645.27	\$ -	\$	645.27	\$	96.80	\$ 742.0
FPB-11 Replacement Coil(1); FPB-38 Re	placement (Coil(1)); Freight and	d Handling(1);					
				0.17					
	P/O		15%	\$ 1,079.00)	SubTotal			\$ 8,271.0
					-	SubTotal Bonding		2.5%	
Total			-		-	Bonding	8,4	2.5%	
			-		-	Bonding	8,4		8,271.0 206.7
Total	P/O		15%			Bonding \$,	77.78	
Total	P/O		15% specifically i	\$ 1,079.00	are E	Bonding \$,	77.78	
Total	P/O	nless	15% specifically i Gener	\$ 1,079.00	are E	Bonding \$ XCLUDED fror	,	77.78	
Total	P/O	nless	15% specifically i Gener	\$ 1,079.00 ncluded above ral Exclusion	are E	Bonding \$ XCLUDED fror	,	77.78	
Total	P/O	nless **	15% specifically i Gener *Same as (\$ 1,079.00	are E s: vings [*]	Bonding \$ XCLUDED fror	,	77.78	
Total	P/O	nless **	15% specifically i Gener *Same as (\$ 1,079.00 ncluded above ral Exclusion	are E s: vings [*]	Bonding \$ XCLUDED fror	,	77.78	

Waggoners' Mechanical Services LLC- Mechanical Lic. # 002188 - Plumbing Lic. # 149509



Norman De st increases that have b Labor Journeyma	velopment Center een taken since job v	was shutdo		7-Jun		19						
Labor	een taken since job v	was shutdo				15						n/a
			own for aba	atemen	t. Lab	or is for	rem	obilizatior	n ef	forts.		
lourneyma		Hrs	Ra	ite			S	ubtotal		P/O 15%		Total
Journeymo	n	8.0	\$	55.00			\$	440.00	\$	66.00	\$	506.0
Apprentic		8.0		30.00			\$	240.00	\$	36.00	\$	276.0
Foreman		1.0		65.00			\$	65.00	\$	9.75	\$	74.7
Office		1.0	\$	40.00			\$	40.00	\$	6.00	\$	46.0
Equipment/Sub,	/Materials	Qty	Unit	Price	I	Гах	S	ubtotal		P/O 15%		Subtotal
Material		1.0 Total	\$ 16,1 Material Price	.02.22 e Increas		-	\$1	6,102.22	\$	2,415.34	\$	18,517.
Ductwork		1.0	\$ 1,8	864.55	\$	-	\$	1,864.55	\$	279.69	\$	2,144.2
		Ductv	work Price I	Increase	es(1);			·			-	-
ES2		1.0	\$ 1,0	40.00	\$	-	\$	1,040.00	\$	156.00	\$	1,196.0
		Cont	rols Cost Ir	ncrease	s(1);							
ODS		1.0	\$7	25.00	\$	-	\$	725.00	\$	108.75	\$	833.7
		TA	B Cost Incr	reases(1	L);							
		P/O	15	5%	\$ 3,0	078.00	S	ubTotal			\$	23,594.3
							E	onding		2.5%	\$	589.8
	Total							\$24	18	4.16		
	lotar							¥= .)	_0			
	The following items	unless spec	ifically includ	ed above	are FX		from	this proposa				
			General Ex					tino proposa				
			me as Contr			**						
					-							
		То ассер	ot this Propos	al, Sign a	nd Ret	urn:						
Authorize	d Representative:											Date:



Job Name		Date:	CC) #						Revision
Norman Development	Center	25-Oct		8						n/a
obilization and Demobilization Fee										
er Blake Madden's request. If conn		-	-			n another o	har	nge order w	ill fo	llow. Also, seale
I drilled holes in roof due to laying	out the roof pene	trations before	i job	shutdown.	•					
								Р/О		
Labor	Hrs	Rate			S	ubtotal		15%		Total
Journeyman	6.0	\$ 55.00			\$	330.00	\$	49.50	\$	379.5
Apprentice	6.0	\$ 30.00			\$	180.00	\$	27.00	\$	207.0
Foreman	3.0	\$ 65.00			\$	195.00	\$	29.25	\$	224.2
Office	2.0	\$ 40.00			\$	80.00	\$	12.00	\$	92.0
Material	Qty	Unit Price		Тах	S	ubtotal		P/O 15%		Total
General Material	1.0	\$ 50.00	\$	-	\$	50.00	\$	7.50	Ś	57.5
Misc Materials		,	7		Ŧ				*	
Sheet Metal Duct	1.0	\$ 396.58	\$	-	\$	396.58	\$	59.49	\$	456.0
Caps for Roof Penetration										
Equipment/Sub	Qty	Unit Price		Тах	S	ubtotal		P/O 15%		Subtotal
Pioneer	1.0	\$ 965.14	\$	-	Ś	965.14	\$	144.78	Ś	1,109.9
andsaw(1); 6" Grinder(1); Bandsaw Blade(nt Rebate)(1);		505.11	Ŧ	1	Ŷ	1,10515
	Laser Level(1);									
Sunstate Rental	1.0	\$ 415.64	\$	-	\$	415.64	\$	62.35	\$	477.9
		or Lift Pro-Rated								
HercRentals	1.0	\$ 609.75		-	\$	609.75	\$	91.47	\$	701.2
	Scissor Lift Pro-F			Scissor Lift			-		-	
SOV cost for Mobilization	1.0	\$ 15,084.86	\$	-	Ş 1	15,084.86	Ş	2,262.73	\$	17,347.5
Remobilization cost from	approved SOV's fo	or our iviobiliza	tion							
Deduct for Shop Drawings from	-1.0	\$ 5,925.00	\$	-	\$	(5,925.00)	\$	(888.75)	\$	(6,813.7
Mobilization	e cost from mobil	ization SOV								
Deduct for Permits from										
Mobilization Costs	-1.0	\$ 2,075.00	\$	-	\$	(2,075.00)	\$	(311.25)	\$	(2,386.2
	e cost from mobil	ization SOV								
Demobilize	1.0	\$ 2,097.56	\$	-	Ś	2,097.56	Ś	314.64	Ś	2,412.2
		, ,				,	'		•	
Rental	Qty	Unit Price		Тах		ubtotal		P/O		Subtotal
			ć	Tux		4,200.00	ć	15%	<u>,</u>	
Connex (3)	Until April 2022		\$	-	<u> </u>		\$	630.00	\$	4,830.0
	P/O	15%	Ş	2,491.00	l s	ubTotal			\$	19,095.2
					E	Bonding		2.5%	\$	477.3
Tot	al					\$1	9,5	572.63		
							-			
The fo	ollowing items, unless	1 1			UDE	D from this pi	оро	sal:		
	**	General Ex Same as Contr*								
Authorized Representa		accept this Propos	sal, Si	gn and Retur	n:					Date:

Waggoners' Mechanical Services LLC- Mechanical Lic. # 002188 - Plumbing Lic. # 149509



		Ch	nange Or	der				
Job Name		[Date:			Change Order#		
Norman Developmen	t Center		3-Jun		16			
			Scope:					
Replacement of HVAC insulat	ion to areas	were remo	oved due to asbe	stos abatement.	Wor	k is figured to take	2 weeks time	
			Contract Pric	ce:				
Labor	Hrs		Rate			Subtotal		
Foreman	2.0	\$	65.00		\$ \$	130.00		
Journeyman	2.0	\$ \$	55.00		\$	110.00		
Admin Subs	2.0		40.00 nit Price	Tax	\$	80.00 Subtotal		
Insulation	Qty 1.0	Ur	12300 \$	Тах	ć	12,300.00		
Insulation	1.0		Subtotal	-	\$ \$	12,500.00		
				2.5%	•	362.83		
			Bonding		•			
			P/O	15%	Ş	1,893.00		
Т	otal			\$14,	875	.83		
			Exclusion:					
The	following item	s, unless spec	cifically included abo General Exclusio	ve are EXCLUDED from	n this	proposal:		
		***Sa	me as Contract Dr					
			Acceptance	•				
		To acce	pt this Proposal, Sigr					
Authorized Represer	itative:					Date:		



-		Date:	Change O	der#	Revision
:		L L L L L L L L L L L L L L L L L L L			
		7-Jun	015		1
		Scope:			
en since	job was	shutdown for abat	tement. Labor is for rer	nobilization efforts.	
		Contract Pric	ce:		
Hrs		Rate		Subtotal	
1.0	\$	65.00	\$	65.00	
8.0		55.00	\$	440.00	
8.0	\$	30.00	\$	240.00	
1.0	\$	40.00	\$	40.00	
Qty	I	Unit Price	Тах	Subtotal	
1.0	\$	11,908.82	\$	11,908.82	
1.0	\$	2,172.99	\$	2,172.99	
		Subtotal	\$	14,866.81	
		Bonding	2.5% \$	427.42	
		P/O	15% \$	2,230.02	
al			\$17,524	.25	
wing item	s, unless sp			proposal:	
	***	Same as Contract Dr	awings***		
	To ac				
e:	10 40			Date:	
	1.0 8.0 1.0 Qty 1.0 1.0	1.0 \$ 8.0 \$ 8.0 \$ 1.0 \$ Qty 1.0 \$ 1.0 \$ al <i>wing items, unless sp</i> <i>***</i>	Hrs Rate 1.0 \$ 65.00 8.0 \$ 55.00 8.0 \$ 30.00 1.0 \$ 40.00 Qty Unit Price 1.0 \$ 11,908.82 1.0 \$ 2,172.99 Subtotal Bonding P/O P/O al Exclusion: wing items, unless specifically included abc General Exclusion: ***Same as Contract Dr Froget and for and for a composal, Signation of a composal signatio composal signatio composal signation of a composal	1.0 \$ 65.00 \$ 8.0 \$ 55.00 \$ 8.0 \$ 30.00 \$ 1.0 \$ 40.00 \$ Qty Unit Price Tax \$ 1.0 \$ 11,908.82 \$ 1.0 \$ 2,172.99 \$ 1.0 \$ 2,172.99 \$ Subtotal \$ 1.0 \$ 2,172.99 \$ Subtotal \$ Bonding 2.5% \$ P/O 15% \$ Subtotal \$ Subtotal \$ Subtotal \$ P/O 15% \$ \$ General Exclusions: ***Same as Contract Drawings**** Coccept this Proposal, Sign and Return:	Hrs Rate Subtotal 1.0 \$ 65.00 \$ 65.00 8.0 \$ 55.00 \$ 440.00 8.0 \$ 30.00 \$ 240.00 1.0 \$ 40.00 \$ 40.00 0ty Unit Price Tax Subtotal 1.0 \$ 11,908.82 \$ 11,908.82 1.0 \$ 2,172.99 \$ 2,172.99 1.0 \$ 2,172.99 \$ 2,172.99 Subtotal \$ 14,866.81 \$ Bonding 2.5% \$ 427.42 P/O 15% \$ 2,230.02 al Exclusion: \$ \$ Subtotal eabove are EXCLUDED from this proposal. General Exclusions: ****Same as Contract Drawings*** To accept this Proposal, Sign and Return:

Waggoners' Mechanical Services LLC- Mechanical Lic. # 002188 - Plumbing Lic. # 149509



		Cł	nange Or	der					
Job Name			Date:	Chang	Change Order#				
Norman Development	t Center		1-Jun						
			Scope:						
As discussed in the meeting o only that was removed during			• .		; the i	nsulation on the st	orm piping		
ing that was removed during	gabatemen	L. Let me k	now if you have a	ny questions.					
			Contract Price	2:					
abor	Hrs		Rate			Subtotal			
Foreman	2.0	\$	65.00		\$	130.00			
Journeyman	2.0	\$ \$	55.00		\$ \$	110.00			
Apprentice	2.0		30.00		\$ \$	60.00			
Admin	1.0	\$	40.00	_	Ş	40.00			
Subs	Qty	U	nit Price	Тах		Subtotal			
Insulation	1.0		18390 \$	_	\$	18,390.00			
			Subtotal		\$	18,730.00			
			Bonding	2.5%	\$	538.49			
			P/O	15%	\$	2,809.50			
Т	otal			\$22 ,	077	.99			
			Exclusion:						
The	following item	ns, unless spe	cifically included above	e are EXCLUDED fro	m this	proposal:			
			General Exclusion						
		Sa	me as Contract Drav	wings					
			Acceptance:						
		To acce	pt this Proposal, Sign a	and Return:					
	tative:		Date:						



Change Proposal (L&M) Date 04/11/22

lo:	Crossland Construction - Tulsa 14149 East Admiral Place Tulsa, OK 74116	Ship lo:	Norman Development Center 225 N Webster Ave Norman, OK 73069
	Phone (918) 712-1441 Fax (918) 712-2044		
Attention	: n/a		Project Id : 5030
	: n/a . : Norman Development Center PROD : n/a		Project Id : 5030 Ship Via : Our Truck P.O. Number : n/a

Description

Selling Price

Alternates / Change Orders / Exclusions

CO-MATERIAL INCREASE DUE TO JOB SITE CLOSURE

WD-3 SIDING (Farmhouse Walnut)

WD-3	SIDING (Farmhouse Walnut)	\$ 12,982.62
------	---------------------------	--------------

LAMINATES (PL-1 & PL-2)

\$ 10,097.38

CO - MATERIAL INCREASE DUE TO JOB SITE \$ 23,080.00

Quote



Fort Smith Office:

1010 South Y St Fort Smith, AR 72901 (479) 782-2190

Little Rock Office:

2323 E Roosevelt Rd Little Rock, AR 72206 (501) 565-4548

QUOTE ID 10006756 INVOICE NO PURCHASE ORDER JOB

DATE March 5, 2021

ATTN TO WOOD SYSTEMS WADE SNIDER

PREPARED BY John Autry jautry@PlunkettDistributing.com

QTY	SIZE	SUBSTRATE	FACE COLOR	FACE GRADE	BACK COLOR	BACK GRADE	PRICE PSF	PRICE	TOTAL
1	11/16x4x8	MDF	FROSTY WHITE 3173	184 (4x8 only)	WALNUT HEIGHTS 7965K-12	335 VERTICAL	\$2.86	\$91.64	\$91.64
1	11/16x4x8	MDF	WALNUT HEIGHTS 7965K-12	335 VERTICAL	WALNUT HEIGHTS 7965K-12	335 VERTICAL	\$3.95	\$126.55	\$126.55
1	1-1/2x5x12	MR MDF	BROWN POLY .024 PB90BR28	Poly .024	EASY ELEGANCE VA5002T	NF39 (POSTFORM)	\$5.81	\$348.80	\$348.8
1	1-1/2x5x12	MDF	BROWN POLY .024 PB90BR28	Poly .024	EASY ELEGANCE VA5002T	NF39 (POSTFORM)	\$5.08	\$304.80	\$304.8
1	3/4x5x12	MDF	BROWN POLY .024 PB90BR28	Poly .024	EASY ELEGANCE VA5002T	NF39 (POSTFORM)	\$4.05	\$243.20	\$243.2
1	11/16x4x8	MDF	FROSTY WHITE 3173	184 (4x8 only)	EASY ELEGANCE VA5002T	NF28 (VERTICAL)	\$3.97	\$127.15	\$127.15
1	11/16x4x8	MDF	EASY ELEGANCE VA5002T	NF28 (VERTICAL)	EASY ELEGANCE VA5002T	NF28 (VERTICAL)	\$5.87	\$187.73	\$187.73

Quote



Fort Smith Office:

1010 South Y St Fort Smith, AR 72901 (479) 782-2190

Little Rock Office:

2323 E Roosevelt Rd Little Rock, AR 72206 (501) 565-4548 QUOTE ID 10009584 INVOICE NO DATE April 7, 2022 PURCHASE ORDER UPDATE JOB

ATTN TO WOOD SYSTEMS MATT RIDER PREPARED BY John Autry jautry@PlunkettDistributing.com

QTY	SIZE	SUBSTRATE	FACE COLOR	FACE GRADE	BACK COLOR	BACK GRADE	PRICE PSF	PRICE	TOTAL
1	11/16x4x8	MDF	FROSTY WHITE 3173	184 (4x8 only)	WALNUT HEIGHTS 7965K-12	335 VERTICAL	\$3.98	\$127.26	\$127.26
1	11/16x4x8	MDF	WALNUT HEIGHTS 7965K-12	335 VERTICAL	WALNUT HEIGHTS 7965K-12	335 VERTICAL	\$5.23	\$167.44	\$167.44
1	1-1/2x5x12	MR MDF	BROWN POLY .024 PB90BR28	Poly .024	EASY ELEGANCE VA5002T	NF39 (POSTFORM)	\$7.27	\$436.00	\$436
1	1-1/2x5x12	MDF	BROWN POLY .024 PB90BR28	Poly .024	EASY ELEGANCE VA5002T	NF39 (POSTFORM)	\$6.71	\$402.40	\$402.4
1	3/4x5x12	MDF	BROWN POLY .024 PB90BR28	Poly .024	EASY ELEGANCE VA5002T	NF28 (VERTICAL)	\$5.57	\$334.40	\$334.4
1	11/16x4x8	MDF	FROSTY WHITE 3173	184 (4x8 only)	EASY ELEGANCE VA5002T	NF28 (VERTICAL)	\$5.85	\$187.31	\$187.31
1	11/16x4x8	MDF	EASY ELEGANCE VA5002T	NF28 (VERTICAL)	EASY ELEGANCE VA5002T	NF28 (VERTICAL)	\$8.59	\$274.77	\$274.77

Josh Gilkeson

From:	AJ Henion <aj@pioneermillworks.com></aj@pioneermillworks.com>
Sent:	Wednesday, March 3, 2021 11:04 AM
То:	Wade Snider
Cc:	Susan Fornof
Subject:	RE: RFQ City Of Norman Municipal Complex

CAUTION: This email originated from outside the Mill Creek email system. Do not click links or open attachments unless you recognize the sender, are expecting the content and know it is safe. And if prompted, never provide your username or password.

Hi Wade,

Freight would be \$1040.

Thank you,

AJ Henion Outside Sales Representative PIONEER MILLWORKS

t 800.951.WOOD | m 585-261-5540 | <u>https://pioneermillworks.com</u> Farmington, NY | Portland, OR

Check out our expanded line of <u>Shou Sugi Ban</u> products.

From: AJ Henion
Sent: Wednesday, March 3, 2021 11:50 AM
To: 'Wade Snider' <WSnider@woodsystems.net>
Cc: Susan Fornof <susan@pioneermillworks.com>
Subject: RE: RFQ City Of Norman Municipal Complex

Hi Wade,

The paneling is going to be \$16.95/SQFT and I am checking on a freight quote now.

Thank you,

AJ Henion Outside Sales Representative PIONEER MILLWORKS t 800.951.WOOD | m 585-261-5540 | https://pioneermillworks.com Farmington, NY | Portland, OR

Check out our expanded line of Shou Sugi Ban products.

From: Wade Snider <<u>WSnider@woodsystems.net</u>> Sent: Wednesday, March 3, 2021 11:44 AM

To: AJ Henion <<u>aj@pioneermillworks.com</u>> Subject: RFQ City Of Norman Municipal Complex

AJ,

I need a Quote for 1200 SQ FT of W# Modern Farmhouse Walnut, clean Prefinished 6" H X Random Lengths 5/8 Thick with water based poly with fire retardant. Shipped to Wood Systems address below.

MB	WOOD PANELING	AJHENION	MODERN FARMHOUSE WALNUT GLEAN, PREFINISHED 6' H X RANDOM LENGTHS 5/8' THICK WITH WATER BASED POLY WITH FIRE RETARDANT

Wade Snider

Millwork Estimator Wood Systems, Inc. | 4615 S. 49th W. Ave. | Tulsa, OK 74107 Direct 918.794.2916 |Cell 918.613.0470 |Fax <u>918.749.5321</u>