



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: July 1, 2025

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

The contractor has provided a turf maintenance/restoration plan for the rest of the project. All contract work with the exception of saw/seal of the pavement has been completed.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

The contractor anticipates paving the south four blocks of Lincoln Avenue N tomorrow. Concrete is scheduled for next week for the remaining block of Lincoln Avenue N, west block of 1st Street NE, and south 2 blocks of Pershing Avenue N. Utilities are nearly complete project wide.

CITY CENTER GRADING PLAN – PHASE 1

A pay application is included with the consent agenda. The work is substantially complete.

CITY CENTER STORM POND

Final design is underway with plan completion anticipated for the end of July

LEAD SERVICE LINE REPLACEMENTS

The 2025 lead service line replacement project is currently being advertised for bidding. Construction is expected later this year. The 2026 lead service line project is expected to start design in the fall.

cdk

x:\ko\newpr\common\council meetings\060225 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer