



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: July 17, 2025

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

All contract work is complete on the project. The contractor continues toward turf restoration improvements for most of this month.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

All utility improvements are complete on the project. Concrete improvement are complete on approximately $\frac{3}{4}$ of the project area with street section installation currently occurring on three blocks of Pershing Avenue N and one block of 1st Street NE. Paving for streets that received curb last week is expected either next or the following week. The contractor will likely complete the project 6-8 weeks ahead of the required completion date.

CITY CENTER STORM POND

Final design is underway with plan completion anticipated for the end of July

LEAD SERVICE LINE REPLACEMENTS

The 2025 lead service line replacement project is currently being advertised for bidding. Construction is expected later this year. The 2026 lead service line project is expected to start design in the fall.

cdk

x:\ko\newpr\common\council meetings\060225 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer