

Department Update



PUBLIC WORKS

To: Town Council

From: Chip Hill

Date: February 1, 2026

Re: Public Works Updates

Johnston Drive Realignment: Johnston Road has been reopened. Per contractor all punch list items have been completed except for paving and the final inspection. Paving and final inspections will be completed as weather permits.

Johnston Drive Parking Lot: Plan review fees have been paid to Mecklenburg County Land Use and Environmental Services for the permit review. Expecting to have comments back per the review from Mecklenburg County by the end of the month.

Main Street Crosswalk: The state will not fund the expense of the installation of the crosswalk across Hwy 51. The cost for the construction will need to be included in the budget for 2026-2027 and approved by council. Status Unchanged

Parkway Crossing: The Town's engineer has received all the storm drain video. He has completed his review and provided his comments to the developer. It is our understanding that the developer will now proceed with the punch list work on the affected streets. Status Unchanged

Preston Park: The prefinal was completed July 2-14, 2025. Repairs are underway and will be inspected prior to final lift of asphalt being put down. Repairs for sidewalks and curb for the first phase are complete. Final overlay was completed for phase I in early September. Boxes have been pointed up and cleaned out. Mecklenburg County conducted a partial final inspection. The inspection was stopped because the developer had not completed the punch list items. An inspection report was emailed to the developer and the Town on 10/27/2025. Status has been unchanged.

McCullough: We met with ESP, Pulte, and Heather Davis from the County to discuss the pipe videos for McCullough. Pulte said that all the pipe repairs and follow up videos are done, and ESP is trying to help them compile and certify the reports. Due to the size of the project with over 120 pipe segments, they will submit the reports in phases by plat and/or pipe system. Status has been unchanged since last month.

Miller Farms: The sidewalk along Hwy 51 was installed prior to asking for an inspection. The Town engineer reviewed the installation after the fact and identified some deficiencies. Town staff notified the Contractor of the deficiencies as well as the missing HC ramps for the entrance median. He is still waiting for them to address these issues. Status has been unchanged since last month.

Chadwick Park: The paving and repairs to the sidewalks and ramps to make them ADA compliant are complete. Mecklenburg County and Town staff plan to complete the inspection this month.

Coventry: An onsite meeting was held due to missing density tests during installation of the storm drainpipe. The agreed resolution is to bond all associated work, with no reduction of the existing bond. Work has not resumed as the project is still awaiting the required bonds before releasing the contractor to proceed. All previous contractors have been removed from the project. Prestige will assume responsibility for the remaining work once the bonding issue is resolved. On 10/22/2025, a phone call was held with Jonathan Calder of Prestige. He requested permission to begin Phase 2 work; however, certification of the Phase 2 storm system is required before approval. On 11/10/2025, storm system certification was received from Geoenvironment, but no density test results were included. Proof roll operations are on hold until the storm system can be fully verified. Overall project status remains unchanged from last month.

Pineville Chrysler Dealership: After outreach from both Town staff and Mecklenburg County, the developer of the Chrysler dealership has agreed to complete the curbing at 10801 Cadillac Street, located across from the dealership. According to their contractor, the estimated project schedule is as follows: permitting in January, a pre-construction meeting in February, construction beginning in March, and project completion is expected by December 2026. Status Unchanged.

Inclement weather end of January and beginning of February: Public Works worked diligently to make the streets safe and accessible for the citizens. 58K pounds of salt was put down to help with travel.

- See attached spreadsheet of easement permits pending/issued FY26

PERMITS ISSUED/PENDING

COMPANY

Fiscal Year 2026

Charlotte Water/Zach Pellicone
Segra/Tyler Figaro/Teresa Cartee/TEP Group
Comporium/Utility Design/Bryce Laws
Charlotte Water/Samuel Yuhas
Charlotte Water/Geneva Montgomery
Google Fiber/Hannah O'Keeffe/Network Building
Charlotte Water/Geneva Montgomery
Google Fiber/Hannah O'Keeffe/Network Building
Google Fiber/Hannah O'Keeffe/Network Building
Spectrum/Tracey Kendall/STS Cable Services
PNG/Paul Tatsis

LOCATION

10249 Park Cedar Drive
9120 Willow Ridge Rd/Goodsell Ct
10215 McIntyre Ridge Rd (from Meck Cty Line)
702 Morrow Avenue/N. Polk Street
9919 Industrial Dr/PinevilleDistribution St
13135 Dorman Road
11161 Miller Road/Founders Park Lane
4427 Huntley Glen Drive
4007 Huntley Glen Drive
10717 Carolina Place Parkway/Pineville Matthews
10613 Copperfield Dr/Treebark Dr

STATUS PERMIT NO

Issued PW20250708PARKCEDAR10249
Issued PW20250708WILLOWRIDGE9120
Issued PW20250718MCINTYRERIDGE10215
Issued PW20250827MORROWAVENUE702
Issued PW20250930INDUSTRIALDR9919
Issued PW20251027DORMANRD13135
Issued PW20251021MILLERROAD11161
Pending
Pending
Pending
Pending