



To: The Village President and Board of Trustees

From: Chris Dopkins, P.E., Village Engineer

Re: Engineering Report – August 2023 Activity

Date: September 15, 2023

Please allow this memorandum to provide a brief summary of major activity over the past month that involves the engineering department:

- **Public Works Building:** Building construction is underway. August saw the footings get poured. As an update, the underfloor plumbing and electrical rough ins are complete, floor drains are roughed in, and most of the base aggregate under the floor has been installed and compacted. In-floor radiant heat systems will be installed over the next week or so, and the plan is to pour the floor the week of 9/25. Steel is scheduled to arrive on or about September 29th, and the insulated metal panels (IMPs) are scheduled to be delivered on or about 10/6.
- **2023 Pavement Maintenance Program:** Much of July was consumed by obtaining IDOT approvals, bidding, assembling contract documents and conducting pre-construction activities. Quick status update on both projects:
 - State Street: Curb and gutter work is complete, inlets have been repaired, and the construction of butt joints and edge milling is complete. Paving is tentatively scheduled for the 21st. All work will be complete by September 29th.
 - Orth Road: Contractor is scheduled to complete the very minor amount of concrete work at Cobblestone and mill butt joints the week of 9/18. Paving is tentatively scheduled for the end of the week. All work will be complete by September 29th.
- **Concept Development Agreement:** Both the VA's Office and our office continue to chase contacts in order to determine the status of the 220 connections that are reserved.
- **Miscellaneous Activities:**
 - There were a few grading checks in various subdivisions that occurred in August.