

Agenda # 5b

Project Reporting Date	7/1/2021
<b>Project Name</b>	<b>Smith Harbor Dredging</b>
Engineer	Urban Engineering
Contractor	Derrick Construction

Notice of Award	4/13/2021
Notice To Proceed	7/1/2021
Completion Date	10/23/2012
Final Inspection	n/a

**Status Summary**

The pre-construction meeting was held 7-1-21. Derrick intends to be on site the week of July 19 to begin dredging. Once the harbor is deep enough for equipment, they will remove the piling, concrete, boat house, etc.

Agenda 5b

**NOTICE TO PROCEED**

Dated: July 1, 2021

TO: Derrick Construction Company, Inc.

ADDRESS: P.O. Box 1046  
Rockport, TX 78381

CONTRACT: Dredging approximately 9,300 cubic yards of material from Smith Harbor and the removal of an existing boat house, piers and other debris from Smith Harbor in Port Lavaca, Texas.

PROJECT: Smith Harbor Dredging for the City of Port Lavaca, Texas

You are notified that the Contract Times under the above contract will commence to run on July 12, 2021. By that date, you are to start performing your obligations under the Contract Documents. In accordance with Article 4 of the Agreement, the date of Substantial Completion is October 9, 2021 (90 calendar days), and the date of readiness for final payment is October 23, 2021 (104 calendar days).

Before you may start any Work at the Site, paragraph 2.05.C of the General Conditions provides that you and Owner must each deliver to the other (with copies to Engineer and other identified additional insureds) certificates of insurance which each is required to purchase and maintain in accordance with the Contract Documents.

Also, before you may start any Work at the Site, you must: N/A

URBAN ENGINEERING

By:



Matt A. Glaze, P.E.  
Project Engineer

Copy to OWNER

EJCDC No. 1910-23 (1996 Edition)  
Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.