

## AGENDA 5 (b)

Project Reporting Date	7/30/2021
<b>Project Name</b>	<b>Smith Harbor Dredging</b>
Engineer	Urban Engineering
Contractor	Derrick Construction

Notice of Award	4/13/2021
Notice To Proceed	7/1/2021
Completion Date	10/23/2012
Final Inspection	n/a

### **Status Summary**

Urban was notified by the contractor that their schedule was delayed to the amount of rain that occurred in early July. I'm waiting to hear the revised schedule.