

Project Reporting Date	4/28/2021
Project Name	Scully's Bulkhead & City Harbor Dock Finger Piers
Engineer	Urban Engineering
Contractor	Shirley & Sons Contracting
Notice of Award	12/16/2020
Notice To Proceed	1/11/2021
Completion Date	3/1/2021
Final Inspection	

Status Summary

The contractor has completed all work on the project with the exception of the aluminum hand rails. Shirley plans to install the handrails next week.

--	--