

THE VILLAGE OF



RIDGEWAY

208 Jarvis Street | Suite A | Ridgeway, WI 53582

Iowa County, Wisconsin

To: Board of Trustees
RE: Community Center Construction
From: Hailey Roessler, Clerk/Treasurer

June 10, 2022

Demolition has been completed in all the rooms with demo scheduled in the evidence room Monday and Tuesday June 13/14.

ThermoDynamics has progressed well with ductwork hung, units placed, thermostat placement selected, and gas meter size worked out with MG&E (2 pounds).

Electricians have planned all their conduit locations, set the concrete transformer pad, and stubbed in conduit. The safety bollards are set to be placed Monday June 13. This will enable Alliant Energy to schedule the three-phase power installation.

Roofers need to be scheduled for work to continue after Wednesday June 15. I will have an answer from BauerRaether Monday June 13.

Recommend to accept and authorize payment for Pay Application No. 1 in the amount of \$90,701.25