



PO Box 695, Ranchester, WY 82839

Engineer's Report January 17, 2023

Projects

- Main Street - 12" Water Main
 - Punch List items to be completed – weather permitting
- Wolf Creek Road Reconstruction Project (Sheridan County)
 - Award of project voted on today at County Commissioner's meeting
- Transportation Master Plan
 - Final Report completed, hard copies for review upon request
- TR Pathway – 100% Design
 - Design of project for construction drawings/manual is ongoing
 - Project on track to be completed March of 2023
- Level 1 Water Study
 - DOWL selected, waiting on contract

Grants/Loans

- ARPA Funding
 - Working on application to be submitted by January 23, 2023, for potential funding for the purpose of: **Replacement of Ranchester DIP Water Transmission Main Project**

Subdivisions

- Stoneridge Meadows Phase III Subdivision
 - Underground utilities – December 2022 to March 2023
 - Storm drainage – December 2022 to April 2023
 - Road work – April 2023 to June 2023

WYDOT

- Work on this project started back up, continuing on bridge work