



PO Box 695, Ranchester, WY 82839

Engineer's Report

February 21, 2023

Projects

- Wolf Creek Road Reconstruction Project (Sheridan County)
 - Awarded to Wagner Ranch Services
- TR Pathway – 100% Design
 - Design of project for construction drawings/manual is ongoing
 - Project on track to be completed March of 2023
- Level 1 Water Study
 - DOWL selected; waiting on contract

Grants/Loans

- ARPA Funding
 - Application submitted for the purpose of: **Replacement of Ranchester DIP Water Transmission Main Project**

Subdivisions

- Stoneridge Meadows Phase III Subdivision
 - Underground utilities – First section of sanitary sewer installed
 - Storm drainage – December 2022 to April 2023
 - Road work – April 2023 to June 2023

WYDOT

- Work on this project ongoing