



---

PO Box 695, Ranchester, WY 82839

## **Engineer's Report December 05, 2023**

### **Projects**

- TR Pathway – 100% Design
  - Design of Phase 1 of the project completed
    - Project 2 plans completed and under review
- TR Pathway – Construction
  - Funding was not awarded to this project; re-apply for grant funding in 2024
- Level 1 Water Study
  - Water Study in progress; working on report
- Sanitary Sewer Master Plan
  - Master plan work continuing; working on report

### **Grants/Loans**

- ARPA Funding
  - Granted \$2.5M for the **Replacement of Ranchester DIP Water Transmission Main Project**; Moving forward with design; surveying started this week
- WWDC Home Brew
  - Discussions with Water Development; went forward with this project; decision on funding in the coming months; public hearing on December 7, 2023 @ 8:30am Dayton Town Hall

### **Subdivisions**

- Stoneridge Meadows Phase III Subdivision
  - Majority of work completed; working on a few items for final completion