



---

PO Box 695, Ranchester, WY 82839

**Engineer's Report**  
**January 3, 2023**

**Projects**

- Main Street - 12" Water Main
  - Punch List items to be completed
- Wolf Creek Road Reconstruction Project (Sheridan County)
  - Wagner Ranch Services apparent low bidder
- Transportation Master Plan
  - Draft Report has been reviewed and red lines sent to Stantec
- TR Pathway – 100% Design
  - Design of project for construction drawings/manual is ongoing
    - Project on track to be completed March of 2023
- Level 1 Water Study
  - DOWL selected; waiting for go ahead on this project

**Subdivisions**

- Stoneridge Meadows Phase III Subdivision – **Project on hold due to weather**
  - Contractor started work last week; stripping topsoil
  - Underground utilities – December 2022 to March 2023
  - Storm drainage – December 2022 to April 2023
  - Road work – April 2023 to June 2023

**WYDOT**

- Work on this project is planned to start back up on January 9, 2023