



Engineer's Report February 4, 2025

Projects

- TR Pathway – 100% Design
 - Phase 1&2 plans sent to WYDOT; review comments from WYDOT sent to WWC last week
- TR Pathway – Construction
 - FY2025 TAP Grant – Documents sent to Engineering Associates this week to work an Agreement for bidding and construction administration for the TR Pathway - Phase 1 project
- 12” Transmission Main
 - Pre-Construction meeting took place on January 29, 2025 with the Town of Ranchester, DOWL, Arc Engineering and Northern Underground present
 - Notice to Proceed for start of construction set for February 10, 2025
- Sanitary Sewer Master Plan
 - Met with DOWL on January 21, 2025 and reviewed draft final report
 - DOWL to address comments and produce Final Report

Grants/Loans

- ARPA Funding for 12” DIP Transmission Main Water System
 - Notice to Proceed set for February 10, 2025
- WWDC Level III Funding for 12” DIP Transmission Main Water System
 - Notice to Proceed set for February 10, 2025
- MRG Grant Application – Grant application for emergency funding due to the Elk Fire sent in on October 23, 2024 (resolution 12-2024); waiting to see which SLIB meeting we are scheduled for

Subdivisions

- Stoneridge Meadows Phase III Subdivision
 - 1-year warranty walk through and items to be completed once snow is isn't an issue