



Engineer's Report September 2, 2025

Projects

- TR Pathway – 100% Design
 - Phase 2 PS&E plans submitted to WYDOT; review comment sent back on August 25, 2025
- TR Pathway – Phase 1 Construction
 - Notice to Proceed issued on August 25, 2025; Stonemill Construction has started work
- TR Pathway – Phase 2 TAP Grant
 - Final Grant Application sent into TAP on July 14, 2025, waiting to hear on this
- 12" Transmission Main
 - Northern Underground continuing to work on low/high service pump manholes/buildings; Main Street and Halbert Street paved and concrete diamonds for manholes/valves completed

Grants/Loans

- ARPA Funding for 12" DIP Transmission Main Water System
 - Northern Underground continuing to work on low/high service pump manholes/buildings; Main Street and Halbert Street paved and concrete diamonds for manholes/valves completed
- WWDC Level III Funding for 12" DIP Transmission Main Water System
 - Northern Underground continuing to work on low/high service pump manholes/buildings; Main Street and Halbert Street paved and concrete diamonds for manholes/valves completed
- Emergency Generator/Alternate Water Source Study MRG Grant
 - Emergency generator ordered from TW Enterprises out of Billings; working with contractors to have this generator installed and wiring ran for emergency backup power

Subdivisions

- Stoneridge Meadows Phase III Subdivision
 - 1-year warrant; punch list items identified and sent to Stonemill Construction; concrete curb & gutter and sidewalk replaced; still working on other items