



---

PO Box 695, Ranchester, WY 82839

## **Engineer's Report**

### **April 4, 2023**

#### **Projects**

- Wolf Creek Road Reconstruction Project (Sheridan County)
  - Awarded to Wagner Ranch Services
- TR Pathway – 100% Design
  - Design of project for construction drawings/manual is ongoing
    - Project on track to be completed shortly
- TR Pathway – Construction
  - Statement of Intent submitted for FY2024 funding
- Level 1 Water Study
  - DOWL selected; waiting on contract
- Sanitary Sewer Master Plan
  - Met with DOWL last week to discuss Scope of Services

#### **Grants/Loans**

- ARPA Funding
  - Granted \$2.5M for the **Replacement of Ranchester DIP Water Transmission Main Project**

#### **Subdivisions**

- Stoneridge Meadows Phase III Subdivision
  - Underground utilities – Ongoing; met with contractor on tracking mud on town streets
  - Storm drainage – Plan to be installed after water/sewer completed
  - Road work – April 2023 to June 2023

#### **WYDOT**

- Work on this project stopped until April 10<sup>th</sup> due to weather