



engineers | architects | surveyors

**CITY OF ROLLINGWOOD
ENGINEER'S MONTHLY REPORT
LNV, INC.
DECEMBER 12, 2019**

Includes Activities and Services from November 14 to December 12, 2019

1. Site Development Plan (Drainage) and RSDP Review

A. Drainage Plan Review

- 2500 Hatley Dr Pool – Provided comments 10/24/19
- 3202 Pickwick Ln - Provided comments 3/12/19
- 3012 Bee Cave Rd - Provided comments 6/27/19
- 4907 Timberline Dr – Approved (minor site plan change) 12/5/19
- 4806 Timberline Drive – Approved 11/21/19
- 2516 Timberline Dr – Provided Comments 10/6/19 (On hold, Owner to make revisions to site plan)

B. Residential Stormwater Discharge Permit (RSDP) – No Activity

C. 2500 Bee Cave (Rollingwood Centre Phase III) – LNV continues to provide on-site reviews of site conditions for soil erosion control, grading, drainage, and utilities during the construction phase. Stantec (Endeavor's Engineer) is creating an improvement plan to provide increased protection for Eanes Creek adjacent to the Rollingwood Center Development. Plans will be reviewed for approval when received.

D. Drainage Plan Inspection – No Activity

2. Cul-De-Sac Waterline Improvement Project – Tabled, On-Hold

Task Order No. 21: Includes waterline improvements at the following cul-de-sacs:

- A. Westgate Circle
- B. Ewing Circle
- C. Michele Circle
- D. Jeffery Cove
- E. South Crest Drive

LNv provided final plans to the City 6/14/18. LNV has prepared updated construction cost estimates (4/17/19) with 2019 unit cost and added mobilization and a 20% contingency.

3. Water Distribution System Support

LNv continues to provide support on an as needed basis. LNV is currently working with the City and AWR to assist with waterline abandonment. No changes are necessary to the November 2019 Water System Map. LNV will continue to support the City with waterline abandonment and updating of the water system map.

4. Wastewater System Support

LNv is currently assisting AWR and providing information as needed for a proposal for videoing of the wastewater system.

5. Riley Road Curb Cut Drainage Improvements

LNv is in the process of providing a drainage improvement plan for the Riley Road curb cut located just north of the Hatley Road and Riley Road intersection. Final plans should be complete by 12/20/19 and will be provided to the City for approval. LNV will assist with obtaining bids from selected contractors.

Submitted By:

A handwritten signature in blue ink, appearing to read 'Jay Campbell', is positioned above the printed name.

Jay Campbell, PE, CFM, CPESC
Project Manager