

CITY OF ROLLINGWOOD MONTHLY ENGINEERING REPORT August 9, 2023

Includes Activities and Services from July 1, 2023 to July 31, 2023

Site Development Plans (Drainage) and RSDP Review 1.

a. Drainage Plan Reviews

KFA Task No.	Project Address	Status	Date Returned
376	4815 Timberline Dr	Approved	7/5/2023
386	3 Grove Court	Revision Review #1 –	7/18/2023
		Comments Returned	
408	200 Vale St	Comments Returned	7/3/2023
412	5000 Timberline Ridge	Comments Returned	7/12/2023
		Review Ongoing	N/A
413	4 Westgate Circle	Comments Returned	7/20/2023
414	4824 Rollingwood Dr –		
	Pool Renovation	Site visit	7/14/2023

b. Residential Stormwater Discharge Permit (RSDP)

KFA Task No.	Project Address	Status	Date Returned
-	-	-	-

c. Drainage Plan Inspections

KFA Task No.	Project Address	Status	Date Returned
341	405 Almarion Dr	Outstanding Items	7/20/2023
410	303 Inwood Rd	All Items Addressed	7/18/2023

2. **Zoning Reviews for Site Development Plans**

KFA Task No.	Project Address	Status	Date Returned
666	3 Grove Court	Revision Review #1	7/17/2023
694	5000 Timberline Dr	Resubmittal Received	7/31/2023
695	4 Westgate Circle	Returned Comments – Complete	7/20/2023
696	4824 Rollingwood Dr	Zoning: options related to drainage	7/19/2023
		Email correspondence	

City of Rollingwood Engineer's Monthly Report August 9, 2023 Page 2 of 5

3. Plat Reviews

KFA Task No.	Project Address	Status	Date Returned
-	-	-	-

4. Right-of-Way Reviews

KFA Task No.	Project Address	Status	Date Returned
932	2801 Hubbard Cir	Approved	7/12/2023
933	4913 Timberline Dr	Approved	7/12/2023
934	603 Riley Rd	Approved	7/12/2023
935	2810 Pickwick Ln	Approved	7/12/2023

5. WORK AUTHORIZATION PROJECT UPDATES

Project	Project Summary	Status	Next steps
WA03 Hubbard, Hatley, Drainage Improvements PS&E	Preparation of plans, specifications and estimates for the development of a construction bid package. Option 2 from the PER has been selected as the preferred option which proposes to construct a storm drain system from the creek at Almarion Way extending upstream to Hatley, Hubbard and Pickwick.	Intention will be to bid this package together with the Nixon/Pleasant project. KFA on hold pending easement coordination, design, coordination by City staff. Revised plan sheets and additional info sent to owners of outstanding easement acquisitions.	Property owner coordination may result in supplemental services. Final design to proceed once scope and easements are resolved. Easement/homeowner coordination.
WA04 Nixon/Pleasant Drainage Improvements PS&E	Preparation of plans, specifications and estimates for the development of a construction bid package. This will include channel improvements and Segment 1 of the storm sewer improvements.	Intention will be to bid this package together with the Hubbard/Hatley project. KFA coordinating with City on property owner requests. Survey working on easement exhibit and metes and bounds.	If revised landscape sheets approved by property owners, resume land acquisition process. Finalize agreements on proposed easements. Upon informal acceptance of easement locations and receipt of metes and bounds of easements, appraisal can be ordered. Appraisal takes 45 days. Upon signatures of donation agreements, advertise for bidding.
WA07 Water CIP Bond Program – Packages 1-4	Residents of Rollingwood approved Bond Proposition A, a \$5.3MM bond to fund improvements to the city's water system as identified in the city's Water Capital Improvements Plan (CIP).	Design started week of 6/26. Survey field work completed. Surveyor working to process the survey to deliver to KFA. Will deliver packages to KFA based on priority.	On schedule for 100% PS&E completion in September. Develop bond website.

6. General Engineering Services

Task	Assignment Summary	Status	Next steps
General	Coordination with City staff regarding on-going development review services, engineering services, monthly report preparation and attendance of meetings at City's request.	On-Going. Bi-weekly meetings. City timeline of recurring activities.	Regular recurring activities
Development Services	Coordination with City staff regarding on-going development services, MyPermitNow Support, and meeting with staff and applicants as requested.	Building and development services and coordination with staff. MyPermitNow (MPN) support and coordination with Development Services Manager.	Continued coordination and support.
Water/Wastewater System Modeling & Mapping Updates	Data gathering and review of water/wastewater system infrastructure mapping. Develop/update wastewater and water system model updates to evaluate current and future system capacity needs. Utilize model to plan for infrastructure repairs, upgrades, and future growth needs.	None.	Updating models as needed.
Water/Wastewater System	Coordination/support with Crossroads regarding infrastructure such as valves, pressure planes, and infrastructure.	None.	Continue coordination to support mapping and KFA modeling efforts.
GIS	KFA to send quarterly updates for the City GIS layers.	Latest GIS updates sent to City 7/10. On-going GIS exhibits and mapping updates as requested.	GIS exhibits and mapping updates as needed.
MS4 Compliance	Coordination with City staff on compliance with the Storm Water Management Permit for the 2022 calendar year.	On-going Continue coordination and compliance efforts for permit compliance.	Continue compliance coordination for 2023.

City of Rollingwood Engineer's Monthly Report August 9, 2023 Page 5 of 5

Task	Assignment Summary	Status	Next steps
City of Austin	The City of Austin has begun a five-	KFA attended COA	Continue to monitor
Atlas 14	year effort to update floodplain maps	informational virtual	progress.
Floodplain Update	in the Austin area. The maps are	public meeting over	
	being updated with Atlas 14 rainfall	Zoom.	
	data.	Farra Oracli (a la	
		Eanes Creek to be	
		restudied. Likely to	
		lead to a floodplain	
		increase, which will	
		impact properties	
		along the creeks.	

Submitted By,

Tyson Hasz, PE Project Engineer