


WASHOUT FACILITY — EARTHEN TYPE | Checked________




INLET PROTECTION - PAVED AREAS DROP-IN PROTECTION GRATE — CASTING-SUPPORT SYSTEM --- OVERFLOW AREA WITH LIFT HANDLES SEDIMENT-BAG/FILTER STRUCTURE -—C□VER GRATE-SEE DETAIL $AB \square \lor E$ — CASTING OVERFLOW-AREA SEDIMENT-SUPPORT SYSTEM WITH LIFT HANDLES STRUCTURE Trench SEWER STANDARD DWG. NO. IUM-561D roject Date _ Designed SHEET 1 OF 1

DATE 01-11-11

Site Plan & Erosion Control 5729-5733 Willow Creek Lane Application #: ZBA 24-007

Checked

. Date



GENERAL NOTES:

LEGEND

INLET PROTECTION

GRAVEL PAD 16'X30'

PROPERTY LINE

— SF — SF — SILT FENCE

1. THIS PROJECT ENTAILS THE CONSTRUCTION OF MULTIFAMILY RESIDENTIAL BUILDINGS, PRIVATE ROAD, PUBLIC SANITARY SEWER AND WATER MAINS WITH PRIVATE SERVICES IN THIS EXISTING SUBDIVISION. THE SUBDIVISION INFRASTRUCTURE (MASS GRADING, ROADWAYS, INSTALLATION OF SANITARY SEWER AND WATER MAIN, ETC.) WAS COMPLETED UNDER A SEPARATE

2. CONTRACTOR SHALL NOTIFY THE VILLAGE OF ROSCOE & OWNERS REPRESENTATIVE 48 HOURS PRIOR TO START OF CONSTRUCTION. OWNERS REPRESENTATIVE SHALL BE NOTIFIED 24 HOURS IN ADVANCE OF RESUMING WORK AFTER STOPPAGE AND BEFORE ANY PAVING OR CONCRETE WORK. PAVING, WALKS OR CURB INSTALLED WITHOUT OWNER REPRESENTATIVE APPROVAL OF SUBGRADE, BASE COURSE, FORM OR STRING LINES MAY BE REJECTED FOR PAYMENT.

3. ALL WORK SHALL BE COMPLETED IN ACCORDANCE WITH VILLAGE AND IEPA STANDARD SPECIFICATIONS AND REQUIREMENTS.

4. ALL WORK SHALL BE GUARANTEED BY THE CONTRACTOR FOR ONE YEAR FROM DATE OF ACCEPTANCE BY OWNER AND CITY.

5. CONTRACTOR SHALL BE RESPONSIBLE FOR CONSTRUCTION MEANS, METHODS & JOBSITE SAFETY AND ANY AND ALL DAMAGE TO EXISTING FACILITIES RESULTING FROM THE PERFORMANCE OF WORK UNDER THIS CONTRACT. CONTRACTOR SHALL CARRY LIABILITY INSURANCE NAMING OWNER, ARCHITECT AND ENGINEER AS ADDITIONAL INSUREDS. 6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL

NECESSARY CONSTRUCTION PERMITS, INCLUDING CONNECTION PERMITS FROM THE FOUR RIVERS SANITATION AUTHORITY (FRSA) AND THE NORTH PARK PUBLIC WATER DISTRICT (NPPWD). IN ADDITION TO THESE DRAWINGS AND THE STANDARDS REFERENCED HEREIN, ALL WORK MUST BE COMPLETED IN ACCORDANCE WITH THE REQUIREMENTS OF THESE PERMITS.

7. CONTRACTOR SHALL LOCATE ALL UTILITIES PRIOR TO START OF CONSTRUCTION. CONTRACTOR SHALL BE RESPONSIBLE FOR UTILITY RELOCATIONS REQUIRED BY THE WORK IN THIS CONTRACT. CONTACT JULIE AT 1-800-892-0123 OR DIAL 811

8. CONTRACTOR SHALL CLEAN SITE AND REMOVE ALL EXCESS MATERIAL AND DEBRIS. FINAL PAYMENT WILL BE WITHHELD UNTIL SITE CLEAN UP IS ACCEPTED BY THE OWNER. EXCESS MATERIAL INCLUDES PIPE, STRUCTURES, GRAVEL, BLACKTOP AND EARTH NOT USED IN IMPROVEMENTS OR TO ACHIEVE

9. PRIVATE DRIVEWAYS SHALL CONSIST OF:

1.5" HMA SURFACE COURSE 1.5" HMA BINDER COURSE

THE SAME WORK AREA.

8" COMPACTED AGGREGATE BASE COURSE (IDOT GRADATION CA-6)

EROSION CONTROL NOTES:

1. ALL WORK SHALL BE COMPLETED IN ACCORDANCE WITH THE ILLINOIS URBAN MANUAL (IUM) AND THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP). PLEASE NOTE THAT THE SWPPP IS A SEPARATE WRITTEN DOCUMENT THAT IS NOT PART OF THIS PLAN SET.

2. IT IS ANTICIPATED THAT THIS PROJECT WILL BE CONDUCTED IN PHASES, WITH A SMALL NUMBER OF RESIDENTIAL BUILDINGS UNDER CONSTRUCTION AT ANY GIVEN TIME. EROSION CONTROL BEST MANAGEMENT PRACTICES (BMPS) SHALL BE APPLIED ONLY FOR ACTIVE IMPROVEMENT SITES.

3. THE EROSION AND SEDIMENT CONTROL PLAN IS DYNAMIC AND CAN BE CHANGED TO MEET DIFFERING SITE CONDITIONS.

4. SILT FENCE AND INLET PROTECTION FOR A GIVEN WORK AREA SHALL BE INSTALLED PRIOR TO THE START OF EARTH-DISTURBING ACTIVITIES WITHIN

5. IN AREAS WHERE WORK HAS TEMPORARILY CEASED. SOIL STABILIZATION SHALL BE IMPLEMENTED. EROSION CONTROL SEEDING USED FOR TEMPORARY STABILIZATION SHALL BE COMPLETED IN ACCORDANCE WITH IUM PRACTICE STANDARD 965. SOIL STABILIZATION SHALL BE IMPLEMENTED AS SOON AS POSSIBLE AFTER SUSPENSION OF WORK. IN NO INSTANCE SHALL MORE THAN 7 DAYS PASS BEFORE STABILIZATION IS IN PLACE.

6. THE EXISTING SUBDIVISION ROADWAYS SHALL SERVE AS THE STABILIZED CONSTRUCTION ENTRANCES. A SEPARATE AND SMALLER STABILIZED ENTRANCE SHALL BE INSTALLED FOR EACH RESIDENTIAL CONSTRUCTION SITE AS SHOWN IN THE DRAWINGS. ALL TRAFFIC SHALL ENTER/EXIT THE JOBSITE FROM THE DESIGNATED CONSTRUCTION ENTRANCE.

THE LOCATION OF THE STABILIZED CONSTRUCTION ENTRANCE FOR EACH RESIDENTIAL BUILDING IS APPROXIMATE AND MAY BE REVISED TO ACCOMMODATE A SHARED DRIVEWAY OR SIDE-LOAD GARAGE. THE CONSTRUCTION ENTRANCE SHALL CONSIST OF 8" MIN. OF COMPACTED AGGREGATE (IDOT GRADATION CA-6).

8. EROSION CONTROL BLANKET OR SOD SHALL BE USED TO STABILIZE ALL AREAS WITH A SLOPE GREATER THAN 10:1. LAWN AREAS WITH A MORE GRADUAL SLOPE MAY BE STABILIZED WITH A STRAW MULCH PER IUM PRACTICE STANDARD 875. LANDSCAPE AREAS COVERED WITH A BARK MULCH SHALL NOT REQUIRE EROSION CONTROL BLANKET OR A STRAW MULCH.

9. AN INSPECTION OF ALL EROSION CONTROL AND SLOPE STABILIZATION MEASURES SHALL BE PERFORMED EVERY 7 DAYS AND AFTER EACH RAINFALL EVENT OF 0.5" OR MORE. ANY DEFICIENCIES NOTED DURING THIS INSPECTION SHALL BE REPAIRED AS DIRECTED BY THE EROSION CONTROL INSPECTOR. THE REPAIR TIME MAY VARY BASED ON THE URGENCY OF THE SITUATION BUT SHALL NOT EXCEED 7 DAYS.

10. ADJACENT ROADWAYS SHALL BE INSPECTED AT THE END OF EACH WORK DAY. PAVEMENT SHALL BE CLEANED OR SWEPT AS NECESSARY TO PREVENT TRACK-OFF OF SEDIMENT.

11. DURING THE REQUIRED EROSION CONTROL INSPECTIONS, THE EXISTING STORM WATER DETENTION AREA SHALL BE OBSERVED. IF STORM WATER RUNOFF FLOWING INTO THE POND IS CARRYING SEDIMENT, PROTECTION OF THE DISCHARGE CULVERT SHALL BE INSTALLED AS SHOWN ON THE DRAWINGS. IF RUNOFF FLOWING INTO THE POND IS CLEAR AND FREE OF SEDIMENT, PROTECTION OF THE DISCHARGE CULVERT IS NOT REQUIRED.

12. ROLLED EROSION CONTROL PRODUCTS SHALL BE INSTALLED AS TEMPORARY DITCH CHECKS TO PROVIDE SEDIMENT CONTROL IN THE PROPOSED DRAINAGE SWALES. THE TEMPORARY DITCH CHECKS SHALL BE RELOCATED AS NEEDED TO MATCH THE SITE GRADING.

13. THE CONTRACTOR SHALL CONSTRUCT AND MAINTAIN A TEMPORARY CONCRETE WASHOUT FACILITY PER IUM PRACTICE STANDARD 954. THE LOCATION OF THE WASHOUT FACILITY SHOWN ON THE DRAWING IS APPROXIMATE AND MAY BE RELOCATED AS NEEDED BY THE CONTRACTOR.

14. AFTER THE LAWN VEGETATION HAS BEEN ESTABLISHED TO PROVIDE A MINIMUM OF 70% COVERAGE OVER THE ENTIRE SITE, THE OWNER SHALL FILE A NOTICE OF TERMINATION FORM WITH THE IEPA. EROSION CONTROL MEASURES SHALL NOT BE REMOVED UNTIL NOTICE OF TERMINATION FORM HAS BEEN ACCEPTED.

EROSION CONTROL PLAN FOR DRAFTED BY: VILLAS OF WILLOW CREEK CONSTRUCTION OF MULTIFAMILY CHECKED BY: BEING A SUBDIVISION OF PART OF THE S.E. 1/4 OF SECTION 28-46-2 RESIDENTIAL BUILDING ISSUED FOR: FIRST REVIEW VILLAGE OF ROSCOE, ILLINOIS R.K. JOHNSON & ASSOCIATES, INC CONSULTING CIVIL ENGINEERS - LAND SURVEYORS 1515 WINDSOR ROAD LOVES PARK, ILLINOIS 61111 (815) 633-5097 - www.rkjohnsonassociates.com OF ILLINOIS PROFESSIONAL DESIGN FIRM LICENSE NO. 184-004994