

ID	Task Name	Duration	Start	Finish	23																																										
					T	W	T	F	S	Mar 19, '23					Mar 26, '23					Apr 2, '23					Apr 9, '23					Apr 16, '23					Apr 23, '23												
										S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T					
1	Main Waterline																																														
2	Install Connections at Elm and Treatment Plant	13 days	Mon 3/20/23	Wed 4/5/23																																											
3																																															
4	Water Services																																														
5	Install Services through S River	4 days	Thu 4/6/23	Tue 4/11/23																																											
6																																															
7	Dirt, Concrete, Paving																																														
8	Subgrade work	5 days	Mon 3/27/23	Fri 3/31/23																																											
9	Install Concrete	9 days	Mon 4/3/23	Thu 4/13/23																																											
10	Prep Roadbase from 2nd to 1st	2 days	Fri 4/14/23	Mon 4/17/23																																											
11	Install Roadbase from 1st to S River	2 days	Tue 4/18/23	Wed 4/19/23																																											
12	Install Roadase on S River	2 days	Thu 4/20/23	Fri 4/21/23																																											
13	Install Asphalt	3 days	Mon 4/24/23	Wed 4/26/23																																											

Project: Spring Ave Utility & Str
Date: Fri 12/2/22

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress